


# HANDOUT 10A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 30) APRIL 20, 2016 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2016												2017											
							Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4		
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	IM Installation (Note that IM3 is currently in operation and will remain in operation until directed otherwise by agencies)	512 days	Thu 1/22/04	Tue 12/20/05	Thu 1/22/04	Tue 12/20/05																								
32	IM3 Cultural Resources Management Plan (IM3 CRMP)	986 days	Thu 7/1/04	Mon 3/10/08	Thu 7/1/04	Mon 3/10/08																								
37	Extraction Well PE-1/Facilities	230 days	Mon 3/21/05	Fri 1/27/06	Mon 3/21/05	Fri 1/27/06																								
47	Supplemental Extraction Well and Facilities	127 days	Fri 7/29/05	Thu 1/19/06	Fri 7/29/05	Thu 1/19/06																								
55	Decommissioning of IM2 Batch Treatment	1182 days	Fri 8/5/05	Fri 1/29/10	Fri 8/5/05	Fri 1/29/10																								
66	Interim Measures and Treated Water Management	751 days	Mon 5/3/04	Fri 2/16/07	Mon 5/3/04	Fri 2/16/07																								
210	Public Participation Plan	578 days	Mon 12/20/04	Fri 2/9/07	Mon 12/20/04	Fri 2/9/07																								
219	Baseline Resources Assessments	897 days	Mon 11/1/04	Mon 3/10/08	Mon 11/1/04	Mon 3/10/08																								
233	Sitewide CEQA Documentation	586 days	Wed 5/17/06	Fri 8/1/08	Wed 5/17/06	Fri 8/1/08																								
237	Programmatic Biological Assessment (PBA)	1920 days	Tue 12/19/06	Tue 4/15/14	Tue 12/19/06	Tue 4/15/14																								
250	REMEDIAL FACILITY INVESTIGATION/REMEDIAL INVESTIGATION (RFI/RI)	5696.5 days	Sat 2/24/96	Wed 11/15/17	Sat 2/24/96	NA																								
251	Historical RFI/RI Reports (Feb. 2005 and Prior Versions)	2455 days	Sat 2/24/96	Fri 7/8/05	Sat 2/24/96	Fri 7/8/05																								
269	Prepare Site History Report (Vol 1)	466 days	Tue 11/15/05	Wed 8/15/07	Tue 11/15/05	Wed 8/15/07																								
284	Prepare RFI/RI Vol 1 Addendum	1829 days	Wed 7/11/07	Tue 7/8/14	Wed 7/11/07	Tue 7/8/14																								
306	Prepare Final Groundwater RFI/RI (Vol 2)	1948 days	Mon 6/27/05	Fri 11/16/12	Mon 6/27/05	Fri 11/16/12																								
616	ADEQ Topock Groundwater Study	475 days	Thu 11/18/04	Wed 8/23/06	Thu 11/18/04	Wed 8/23/06																								
620	Prepare Final Soil RFI/RI (Vol 3)	2969.5 days	Sat 7/15/06	Wed 11/15/17	Sat 7/15/06	NA																								
621	Implementation of Off-site Soil Sampling (Part A Phase 1) and Data Gaps Evaluation	1215 days	Sat 7/15/06	Fri 2/25/11	Sat 7/15/06	Fri 2/25/11																								
770	Draft On-site Soil Sampling (Part B) DQOs	1122 days	Wed 12/6/06	Fri 3/11/11	Wed 12/6/06	Fri 3/11/11																								
825	Soil RFI/RI Work Plan	1211 days	Tue 1/4/11	Mon 8/24/15	Tue 1/4/11	Mon 8/24/15																								
922	Work Plan Implementation/Data Gaps Analysis	154 days	Tue 8/25/15	Thu 3/24/16	Tue 8/25/15	Thu 3/24/16																								
923	Stakeholder Attending Kick-Off Meeting at Site*	1 day	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15																								
924	Stakeholder Attending Kick-Off Meeting at Site*	1 day	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15																								
925	Stakeholder Attending Kick-Off Meeting at Site*	1 day	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15																								
926	Stakeholder Attending Kick-Off Meeting at Site*	1 day	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15																								
927	Stakeholder Attending Kick-Off Meeting at Site*	1 day	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15	Thu 10/29/15																								
928	Permitting/Access Agreements	114 days	Tue 8/25/15	Sun 1/31/16	Tue 8/25/15	Sun 1/31/16																								
929	Field Implementation (field duration is for planning purpose only and is subject to change)	104 days	Tue 11/3/15	Thu 3/24/16	Tue 11/3/15	Thu 3/24/16																								
933	Data Gaps Analysis and Coordination	119 days	Mon 12/21/15	Wed 6/1/16	Mon 12/21/15	NA																								
934	Data Gaps Work Plan 1	15 days	Wed 1/13/16	Tue 2/2/16	Wed 1/13/16	Tue 2/2/16																								
942	Data Gaps Work Plan 2	13 days	Fri 2/12/16	Tue 3/1/16	Fri 2/12/16	Tue 3/1/16																								
950	Determination that Additional Data Collection is Not Required	0 days	Wed 6/1/16	Wed 6/1/16	NA	NA																								
951	Reporting	498.5 days	Mon 12/21/15	Wed 11/15/17	Mon 12/21/15	NA																								
952	Data Summary for EPCs Calculation	2 wks	Thu 6/2/16	Wed 6/15/16	NA	NA																								
953	Soil Risk Assessment	381.5 days	Mon 12/21/15	Mon 6/5/17	Mon 12/21/15	NA																								
954	Prepare/submit Draft Soil Risk Assessment Report	47 wks	Mon 12/21/15	Thu 11/10/16	Mon 12/21/15	NA																								
955	Calculate Exposure Point Concentrations (EPCs)	3 mons	Thu 6/16/16	Mon 9/12/16	NA	NA																								
956	Meeting to discuss EPCs	0 days	Tue 8/30/16	Tue 8/30/16	NA	NA																								
957	DTSC send Soil Risk Evaluation to CWG/TWG	3 days	Fri 11/11/16	Tue 11/15/16	NA	NA																								
958	DTSC review/comment	45 edays	Wed 11/16/16	Sat 12/31/16	NA	NA																								
959	DOI review/comment	45 edays	Wed 11/16/16	Sat 12/31/16	NA	NA																								
960	CWG/TWG review/comment	30 edays	Wed 11/16/16	Fri 12/16/16	NA	NA																								
961	Tribes review/comment	30 edays	Wed 11/16/16	Fri 12/16/16	NA	NA																								
962	Prepare/submit RTC Table (duration is estimated, to be verified after receipt of comments and direction)	1 mon	Mon 1/2/17	Mon 1/30/17	NA	NA																								
963	DTSC/DOI/PG&E hold comment clarification meeting (if requested)	0 days	Tue 1/3/17	Tue 1/3/17	NA	NA																								

Project: PG&E Topock Remediation Project  
Date: Tue 4/12/16  
Page 1 of 6



edays = calendar days; days = work days  
Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
\*Timeframes shown are for planning purpose. Actual timeframes may vary.  
Color Coding: PG&E Federal Agencies CWG/TWG Public DTSC Tribes/SHPO Other CA Agencies AZ Agencies  
Major Assumptions: - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated. - Actual dates may vary depending on field conditions.

## HANDOUT 10A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 30) APRIL 20, 2016 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2016												2017											
							Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4		
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
964	<b>Follow-up RTC Meeting</b>	10 days	Mon 2/6/17	Mon 2/20/17	NA	NA																								
965	Send agenda (2 wks prior to meeting)	0 days	Mon 2/6/17	Mon 2/6/17	NA	NA																								
966	Hold Meeting	0 days	Mon 2/20/17	Mon 2/20/17	NA	NA																								
967	Finalize/Submit Soil Risk Assessment Report with RTC Table (duration is estimated, to be verified after completion of RTCs)	2.5 mons	Tue 2/21/17	Thu 5/4/17	NA	NA																								
968	DTSC review/approve	1 mon	Fri 5/5/17	Mon 6/5/17	NA	NA																								
969	DOI review/approve	1 mon	Fri 5/5/17	Mon 6/5/17	NA	NA																								
970	<b>RFI/RI Volume 3</b>	380.5 days	Wed 6/1/16	Wed 11/15/17	NA	NA																								
971	Prepare Draft RFI/RI Vol 3 Report	11.5 mons	Wed 6/1/16	Thu 5/4/17	NA	NA																								
972	DTSC sends report to CWG/TWG and Tribes	3 days	Thu 5/4/17	Tue 5/9/17	NA	NA																								
973	CWG/TWG review/comment	30 edays	Tue 5/9/17	Thu 6/8/17	NA	NA																								
974	Tribes review/comment	30 edays	Tue 5/9/17	Thu 6/8/17	NA	NA																								
975	DTSC review/comment	45 edays	Tue 5/9/17	Fri 6/23/17	NA	NA																								
976	DOI review/comment	45 edays	Tue 5/9/17	Fri 6/23/17	NA	NA																								
977	Prepare/submit RTC Table (duration is estimated, to be verified after receipt of comments and direction)	30 edays	Mon 6/26/17	Wed 7/26/17	NA	NA																								
978	DTSC/DOI/PG&E hold comment clarification meeting (if requested)	0 days	Tue 6/27/17	Tue 6/27/17	NA	NA																								
979	<b>Follow-up RTC Meeting</b>	10 days	Wed 8/2/17	Wed 8/16/17	NA	NA																								
980	Send agenda (2 wks prior to meeting)	0 days	Wed 8/2/17	Wed 8/2/17	NA	NA																								
981	Hold Meeting	0 days	Wed 8/16/17	Wed 8/16/17	NA	NA																								
982	Prepare Revised RFI Volume 3 with RTC Table (duration is estimated, to be verified after completion of RTCs)	2 mons	Thu 8/17/17	Mon 10/16/17	NA	NA																								
983	DTSC review/approve Revised RFI/RI Vol. 3 Report	1 mon	Tue 10/17/17	Wed 11/15/17	NA	NA																								
984	DOI review/approve Revised RFI/RI Vol. 3 Report	1 mon	Tue 10/17/17	Wed 11/15/17	NA	NA																								
985	<b>GROUNDWATER CORRECTIVE MEASURES/REMEDIAL ALTERNATIVE DEVELOPMENT</b>	2835 days	Mon 3/29/04	Wed 12/31/14	Mon 3/29/04	Wed 12/31/14																								
1133	<b>CORRECTIVE MEASURE STUDY/FEASIBILITY STUDY (CMS/FS) AND RISK ASSESSMENT</b>	4151.5 days	Mon 12/16/02	Thu 10/4/18	Mon 12/16/02	NA																								
1315	<b>STATEMENT OF BASIS</b>	2398.1 days	Mon 1/4/10	Wed 3/6/19	Mon 1/4/10	NA																								
1330	<b>RECORD OF DECISION</b>	2498.5 days	Fri 12/18/09	Tue 7/9/19	Fri 12/18/09	NA																								
1353	<b>Section 106 Programmatic Agreement (PA)</b>	1858 days	Fri 10/10/08	Wed 11/18/15	Fri 10/10/08	NA																								
1386	<b>EIR DOCUMENTATION</b>	1449 days	Thu 9/1/05	Wed 3/2/11	Thu 9/1/05	Wed 3/2/11																								
1459	<b>DESIGN, PERMITTING, AND CONSTRUCTION OF GROUNDWATER REMEDY</b>	1621 days	Mon 1/31/11	Thu 4/13/17	Mon 1/31/11	NA																								
1460	Corrective Measure Implementation/Remedial Design (CMI/RD) Workplan	199 days	Mon 1/31/11	Thu 11/3/11	Mon 1/31/11	NA																								
1474	Remedial Design (Preliminary, Intermediate, and Pre-Final/Final)	1427 days	Tue 9/20/11	Mon 3/6/17	Tue 9/20/11	NA																								
1475	Preliminary Design	174 days	Tue 9/20/11	Thu 5/17/12	Tue 9/20/11	Thu 5/17/12																								
1487	Intermediate Design	501 days	Fri 5/18/12	Fri 4/18/14	Fri 5/18/12	Fri 4/18/14																								
1516	Implementation Plan for Evaluation of Alternative Freshwater Sources	422 days	Fri 11/16/12	Mon 6/30/14	Fri 11/16/12	Mon 6/30/14																								
1555	Field Verification of Archaeological/Historical Sites in Groundwater Remedy Footprint	4 days	Tue 9/9/14	Fri 9/12/14	Tue 9/9/14	Fri 9/12/14																								
1556	Prepare/submit Field Verification Report	28 days	Mon 9/15/14	Wed 10/22/14	Mon 9/15/14	Wed 10/22/14																								
1557	Survey of Archaeological/Historical Sites in Expanded Area at Park Moabi	1 day	Tue 12/2/14	Tue 12/2/14	Tue 12/2/14	Tue 12/2/14																								
1558	Survey of Biological Resources in Expanded Area at Park Moabi	3 days	Wed 11/19/14	Fri 11/21/14	Wed 11/19/14	Fri 11/21/14																								
1559	Annual archeological monitoring and site condition assessments	7 days	Thu 12/11/14	Fri 12/19/14	Thu 12/11/14	Fri 12/19/14																								
1560	Pre-Final/Final Design (include plan for decommissioning, removal, and restoration of IM3 facility)	423 days	Mon 4/7/14	Wed 11/18/15	Mon 4/7/14	Wed 11/18/15																								
1609	Construction/Remedial Action Work Plan	423 days	Mon 4/7/14	Wed 11/18/15	Mon 4/7/14	Wed 11/18/15																								
1619	State CEQA Evaluation	497 days	Mon 4/13/15	Mon 3/6/17	Mon 4/13/15	NA																								
1620	Notice of Preparation	39 days	Mon 4/13/15	Thu 6/4/15	Mon 4/13/15	Thu 6/4/15																								
1621	Scoping Meetings	21 days	Tue 5/12/15	Tue 6/9/15	Tue 5/12/15	Tue 6/9/15																								
1622	Preparation of Draft Subsequent EIR (SEIR)	306 days	Mon 9/7/15	Sat 11/5/16	Mon 9/7/15	NA																								
1623	Preparation of Project Description	184 days	Mon 9/7/15	Wed 5/18/16	Mon 9/7/15	NA																								

Project: PG&E Topock Remediation Project  
Date: Tue 4/12/16

Page 2 of 6

Tasks Not Started/In Progress

Tasks Finished

Baseline Schedule

Milestone

Overall Task Duration

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

edays = calendar days; days = work days  
 Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
 \*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
 PG&E Federal Agencies CWG/TWG Public  
 DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
 - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
 - Actual dates may vary depending on field conditions.

# HANDOUT 10A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 30)

## APRIL 20, 2016 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2016												2017											
							Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4		
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1629	<b>Prepare Admin Draft SEIR</b>	105.5 days	Mon 1/18/16	Fri 6/10/16	Mon 1/18/16	NA																								
1635	DTSC Review Admin Draft SEIR	1.8 wks	Fri 6/10/16	Thu 6/23/16	NA	NA																								
1636	ESA Prepare 2nd Admin Draft SEIR	2.5 wks	Thu 6/23/16	Mon 7/11/16	NA	NA																								
1637	<b>Tribal Meeting - Review Mitigation Concepts (date approximate)</b>	0 days	Mon 7/11/16	Mon 7/11/16	NA	NA																								
1638	DTSC Review 2nd Admin Draft SEIR	2 wks	Tue 7/12/16	Mon 7/25/16	NA	NA																								
1639	ESA Prepare Screencheck SEIR	2 wks	Tue 7/26/16	Mon 8/8/16	NA	NA																								
1640	DTSC Review Screencheck SEIR	2 wks	Tue 8/9/16	Mon 8/22/16	NA	NA																								
1641	ESA Address DTSC Comments on Screencheck SEIR	2 wks	Tue 8/23/16	Mon 9/5/16	NA	NA																								
1642	ESA Finalize/Print/Distribute Draft SEIR	2 wks	Tue 9/6/16	Mon 9/19/16	NA	NA																								
1643	<b>ESA Finalize Draft SEIR</b>	34 days	Mon 9/19/16	Sat 11/5/16	NA	NA																								
1644	<b>Draft SEIR Public Review</b>	34 days	Mon 9/19/16	Sat 11/5/16	NA	NA																								
1645	45-day Public Review	47 edays	Mon 9/19/16	Sat 11/5/16	NA	NA																								
1646	Public Meetings	5 days	Tue 10/11/16	Mon 10/17/16	NA	NA																								
1647	<b>Final EIR, Response to Comments (RTCs), Findings, MMRP</b>	86 days	Mon 11/7/16	Mon 3/6/17	NA	NA																								
1648	Draft SEIR Comment Review	1 wk	Mon 11/7/16	Fri 11/11/16	NA	NA																								
1649	ESA Compile/Prepare Admin Draft RTC/FEIR (duration will be verified after receipt of comments)	5.3 wks	Mon 11/14/16	Tue 12/20/16	NA	NA																								
1650	DTSC Review Admin Draft RTC/FEIR/Findings (duration will be verified after receipt of comments)	3.3 wks	Wed 12/21/16	Thu 1/12/17	NA	NA																								
1651	ESA Prepare Screencheck FEIR/Findings	3 wks	Fri 1/13/17	Thu 2/2/17	NA	NA																								
1652	DTSC Review Screencheck FEIR/Findings	2 wks	Fri 2/3/17	Thu 2/16/17	NA	NA																								
1653	ESA Produce FEIR for 10-day Circulation	1 wk	Fri 2/17/17	Thu 2/23/17	NA	NA																								
1654	10 Day FEIR Circulation	10 edays	Thu 2/23/17	Sun 3/5/17	NA	NA																								
1655	DTSC Certifies Final EIR/ESA Files NOD	0 days	Mon 3/6/17	Mon 3/6/17	NA	NA																								
1656	DTSC reviews/approves Final Design and Construction/Remedial Action Work Plan	339 days	Thu 11/19/15	Mon 3/6/17	Thu 11/19/15	NA																								
1657	DOI reviews/approves Final Design and Construction/Remedial Action Work Plan	339 days	Thu 11/19/15	Mon 3/6/17	Thu 11/19/15	NA																								
1658	<b>ROWS/Easements/Access Agreements/Approvals/Compliance</b>	720.3 days	Tue 7/1/14	Mon 4/3/17	Tue 7/1/14	NA																								
1659	Other Approvals and Compliance	34.3 mons	Tue 7/1/14	Mon 4/3/17	Tue 7/1/14	NA																								
1660	Landowner Agreements/Leasing/ROW Agreements	34.3 mons	Tue 7/1/14	Mon 4/3/17	Tue 7/1/14	NA																								
1661	<b>Community Outreach</b>	1442 days	Fri 10/7/11	Thu 4/13/17	Fri 10/7/11	NA																								
1662	Prepare/Issue Project Update Factsheet	4 mons	Fri 10/7/11	Tue 1/31/12	Fri 10/7/11	Tue 1/31/12																								
1663	<b>Community Outreach Activities (State)</b>	1437 days	Fri 10/7/11	Thu 4/6/17	Fri 10/7/11	NA																								
1664	Update mailing list	2.95 mons	Fri 10/7/11	Fri 12/30/11	Fri 10/7/11	Fri 12/30/11																								
1665	Conduct Community Survey	1.62 mons	Tue 1/31/12	Fri 3/16/12	Tue 1/31/12	Fri 3/16/12																								
1666	Conduct Community Interview	2 mons	Wed 4/25/12	Thu 6/21/12	Wed 4/25/12	Thu 6/21/12																								
1667	Prepare/Issue Community Outreach Plan	7.1 mons	Mon 3/19/12	Wed 1/16/13	Mon 3/19/12	Wed 1/16/13																								
1668	Prepare/Issue factsheet for Corrective Measures Implementation	30 edays	Tue 3/7/17	Thu 4/6/17	NA	NA																								
1669	<b>Outreach/Public Participation Activities (Federal)</b>	27 days	Tue 3/7/17	Thu 4/13/17	NA	NA																								
1670	Prepare/issue factsheet for Remedy Implementation	30 edays	Tue 3/7/17	Thu 4/6/17	NA	NA																								
1671	Open house (Multiple Locations)	1 wk	Fri 4/7/17	Thu 4/13/17	NA	NA																								
1672	Project Contracting	5 mons	Mon 2/20/17	Fri 7/14/17	NA	NA																								
1673	<b>Construction (this is a preliminary construction schedule for planning purposes only. See Section 3, Construction Approaches and Sequencing, of the Construction/Remedial Action Work Plan for details)</b>	27258 days	Fri 7/14/17	Fri 1/2/22	NA	NA																								
1674	<b>Pre-Construction</b>	80 days	Fri 7/14/17	Sat 11/4/17	NA	NA																								
1675	Mobilization	113 edays	Fri 7/14/17	Sat 11/4/17	NA	NA																								
1676	Site Preparation	70 edays	Mon 8/14/17	Mon 10/23/17	NA	NA																								
1677	Stakeholder Attending Kick-Off Meeting at Site	0 days	Fri 7/14/17	Fri 7/14/17	NA	NA																								
1678	Stakeholder Attending Kick-Off Meeting at Site	0 days	Fri 7/14/17	Fri 7/14/17	NA	NA																								
1679	Stakeholder Attending Kick-Off Meeting at Site	0 days	Fri 7/14/17	Fri 7/14/17	NA	NA																								

Project: PG&E Topock Remediation Project  
Date: Tue 4/12/16

Page 3 of 6

Tasks Not Started/In Progress

Tasks Finished

Baseline Schedule

Milestone

Overall Task Duration

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

edays = calendar days; days = work days  
 Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
 \*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
 PG&E Federal Agencies CWG/TWG Public  
 DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
 - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
 - Actual dates may vary depending on field conditions.

# HANDOUT 10A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 30)

## APRIL 20, 2016 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2016																2017																							
							Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4																		
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																
1680	Stakeholder Attending Kick-Off Meeting at Site	0 days	Fri 7/14/17	Fri 7/14/17																																										
1681	Stakeholder Attending Kick-Off Meeting at Site	0 days	Fri 7/14/17	Fri 7/14/17																																										
1682	<b>Construction Activities</b>	<b>27258 days</b>	<b>Mon 7/17/17</b>	<b>Fri 1/2/22</b>	<b>NA</b>	<b>NA</b>																																								
1683	Phase 1 Construction (NTH IRZ, MW-20 Bench Carbon Amendment, Carbon Storage, Remedy-produced Water Condition Plant, Power Supply, Category 1 Wells)	18.15 mons	Mon 8/14/17	Mon 1/28/19																																										
1684	Shut down IM, Commissioning, and Start-up IRZ	12.43 mons	Mon 1/28/19	Tue 1/28/20																																										
1685	Phase 2 Construction (Freshwater Injection System, Inner Recirculation Loop, and TCS Recirculation Loop)	12.44 mons	Tue 1/28/20	Tue 1/26/21																																										
1686	Commissioning and Start-up Freshwater Injection	6.24 mons	Tue 1/26/21	Wed 7/28/21																																										
1687	Start-up Inner Recirculation/TCS Loop	6.28 mons	Wed 7/28/21	Fri 1/28/22																																										
1688	Start-up Complete/Start Full Remedy Operations	0 days	Mon 1/31/22	Mon 1/31/22																																										
1689	Construction Close-out	12.6 mons	Tue 1/26/21	Mon 1/31/22																																										
1690	<b>Reporting</b>	<b>905 days</b>	<b>Thu 9/28/17</b>	<b>Mon 3/15/21</b>	<b>NA</b>	<b>NA</b>																																								
1691	Prepare/submit monthly construction progress reports	43.1 mons	Thu 9/28/17	Mon 3/15/21																																										
1692	Start Operation and Maintenance	0 days	Tue 2/1/22	Tue 2/1/22																																										

Tasks Not Started/In Progress	Overall Task Duration	Manual Task	Start-only
Tasks Finished	Inactive Task	Duration-only	Finish-only
Baseline Schedule	Inactive Milestone	Manual Summary Rollup	
Milestone	Inactive Summary	Manual Summary	

edays = calendar days; days = work days  
 Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
 \*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:

PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
 - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
 - Actual dates may vary depending on field conditions.