

**Handout 14B**  
**Schedule Highlights**  
**Summary of Key Schedule Changes**

Consultative Work Group Meeting  
July 22, 2015

# Schedule Highlights

# Groundwater Remedy Design

- Pre-final (90%) RTCs and Comment Resolution
  - ✓ Agencies/PG&E prepared responses – 4/3-6/25
  - ✓ Complete RTC Table sent to Tribes/Stakeholders – 6/26
  - ✓ Comment resolution #1 – 7/22 TWG
  - ✓ Comment resolution #2 – 8/19 TWG
    - ✓ Commenters identify comments they want to discuss and send to DTSC – 7/29
  - ✓ Comment resolution #3 (web-based) – 8/26-27
  - ✓ Comment resolution complete – 9/10 (2 weeks after comment resolution #3)

# Groundwater Remedy Design

- Pre-final (90%) RTCs and Comment Resolution
  - ✓ DTSC/DOI issue direction on Final Design – 9/10
  - ✓ Send Final RTC Table to everyone – 9/17
- Final Design Production
  - ✓ PG&E produce final design/submit to Agencies – 10/9
- State CEQA Evaluation/Preparation of Groundwater Subsequent EIR (SEIR)
  - ✓ See CWG Handout 7A – 4/13/15 through 12/26/16
- Agencies Review/Approve Design and C/RAWP
  - ✓ Agencies Approval – anticipated 12/26/2016

# Soil Activities

- Soil RFI/RI work plan
  - ✓ PG&E submitted final work plan – 1/14/13
  - ✓ CEQA review – 11/12/12 to 8/21/15
  - ✓ Agencies approve Soil Work Plan – anticipated 8/21/15
- Work Plan Implementation
  - ✓ Field Implementation/Data Analysis – August 2015 through August 2016
- Reporting
  - ✓ RFI/RI Volume 3 - Target start August 2016
  - ✓ Soil Risk Assessment – Target start July 2017

# Risk Assessment Work Plan (RAWP) Addendum II

- Submitted Draft RAWP Addendum II: May 7, 2014
  - ✓ Tribes/CWG/TWG review/comment – 5/8-6/30/14
  - ✓ Agencies review/comment – 5/8-7/30/14
  - ✓ PG&E prepare/submit RTCs – 3/10/15
  - ✓ RA forum to discuss RTCs – 4/23/15
- Submitted Final RAWP Addendum II: June 29, 2015
  - ✓ Agencies approval – anticipated end of July 2015

# Summary of Key Schedule Changes

## Handout 14B

### Summary of Key Schedule Changes since August 15, 2007 (Rev. 27)

July 22, 2015 changes highlighted in Yellow – changes are from April 22, 2015

Activities	Forecast Schedule Deviation	Key Reasons
<b>Groundwater</b>		
<p>Pre-Final (90%)/Final Design (through CEQA Review and Approvals)</p> <p>(Lines 1538 - 1629)</p>	<ul style="list-style-type: none"> <li>• FF 9/24/2012 (Rev. 11)</li> <li>• FF 10/2/2012 (Rev. 12)</li> <li>• FF 11/30/2012 (Rev. 13)</li> <li>• FF 1/29/2013 (Rev. 14)</li> <li>• FF 7/2/2013 (Rev. 15)</li> <li>• FF 1/20/2014 (Rev. 16)</li> <li>• FF 5/22/2014 (Rev. 17)</li> <li>• FF 9/8/2014 (Rev. 18)</li> <li>• FF 10/7/2014 (Rev. 19)</li> <li>• FF 10/29/2014 (Rev. 20)</li> <li>• FF 12/31/2014 (Rev. 21)</li> <li>• FF 3/26/2015 (Rev. 22)</li> <li>• FF 4/3/2015 (Rev. 23)</li> <li>• FF 6/30/2015 (Rev. 24)</li> <li>• FF 8/4/2015 (Rev. 25)</li> <li>• FF 10/22/2015 (Rev. 26)</li> <li>• <b>FF 12/26/2016 (Rev. 27)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Extend duration for CWG/TWG review from 30 to 60 calendar days.</li> <li>• Extend duration for Tribal Consultation from 30 to 60 calendar days.</li> <li>• Extend duration of DTSC/DOI review from 45 to 75 calendar days.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• Extension of schedule reflected a) the additional time required to complete resolution of 60% comments and b) the added time anticipated for resolution of 90% (from 1 month to 3 months).</li> <li>• Extend duration for Agencies' review/approval of design to 2 work weeks.</li> <li>• Addition of supplemental design. Extend duration for Agencies/ Stakeholders/Tribes review.</li> <li>• Adjusted response to comments and comment resolution to reflect the nature/ number of comments received and the 90% RTC protocol.</li> <li>• <b>Addition of a web-based comment resolution meeting on August 26-27, 2015.</b></li> <li>• <b>Addition of State CEQA review and preparation of the Groundwater Subsequent EIR (SEIR).</b></li> </ul>
<p>Construction/Remedial Action Work Plan (through CEQA Review and Approvals)</p> <p>(Lines 1587 - 1629)</p>	<ul style="list-style-type: none"> <li>• FF 9/24/2012 (Rev. 11)</li> <li>• FF 10/2/2012 (Rev. 12)</li> <li>• FF 11/30/2012 (Rev. 13)</li> <li>• FF 1/29/2013 (Rev. 14)</li> <li>• FF 7/2/2013 (Rev. 15)</li> <li>• FF 1/20/2014 (Rev. 16)</li> <li>• FF 5/22/2014 (Rev. 17)</li> <li>• FF 9/8/2014 (Rev. 18)</li> <li>• FF 10/7/2014 (Rev. 19)</li> <li>• FF 10/29/2014 (Rev. 20)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Extend duration for CWG/TWG review from 30 to 60 calendar days.</li> <li>• Extend duration for Tribal Consultation from 30 to 60 calendar days.</li> <li>• Extend duration of DTSC/DOI review from 45 to 75 calendar days.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• Cascading changes from Pre-Final (90%) Design.</li> <li>• Addition of CEQA review of final design step.</li> </ul>



	<ul style="list-style-type: none"> <li>• FF 12/31/2014 (Rev. 21)</li> <li>• FF 3/26/2015 (Rev. 22)</li> <li>• FF 4/3/2015 (Rev. 23)</li> <li>• FF 6/30/15 (Rev. 24)</li> <li>• FF 8/4/2015 (Rev. 25)</li> <li>• FF 10/22/2015 (Rev. 26)</li> <li>• <b>FF 12/26/2016 (Rev. 27)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Extend duration for Agencies' review/approval of Final Work Plan to 2 work weeks.</li> <li>• Addition of supplemental design. Extend duration for Agencies/Stakeholders/Tribes review.</li> <li>• Adjusted response to comments and comment resolution to reflect the nature/number of comments received and the 90% RTC protocol.</li> <li>• <b>Addition of a web-based comment resolution meeting on August 26-27, 2015.</b></li> <li>• <b>Addition of State CEQA review and preparation of the Groundwater Subsequent EIR (SEIR).</b></li> </ul>
<p>Right of Ways/Easements/ Landowner Agreements/ Other Approvals/ Compliance/Community Outreach</p> <p>(Lines 1630 - 1632)</p>	<ul style="list-style-type: none"> <li>• FF 12/28/2012 (Rev. 11)</li> <li>• FF 1/7/2013 (Rev. 12)</li> <li>• FF 2/27/2013 (Rev. 13)</li> <li>• FF 4/15/2013 (Rev. 14)</li> <li>• FF 9/13/2013 (Rev. 15)</li> <li>• FF 2/21/2014 (Rev. 16)</li> <li>• FF 6/23/2014 (Rev. 17)</li> <li>• FF 10/10/2014 (Rev. 18)</li> <li>• FF 11/10/2014 (Rev. 19)</li> <li>• FF 12/1/2014 (Rev. 20)</li> <li>• FF 2/2/2015 (Rev. 21)</li> <li>• FF 4/27/2015 (Rev. 22)</li> <li>• FF 5/4/2015 (Rev. 23)</li> <li>• FF 7/30/15 (Rev. 24)</li> <li>• FF 9/3/15 (Rev. 25)</li> <li>• FF 11/27/15 (Rev. 26)</li> <li>• <b>FF 1/25/17 (Rev. 27)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Cascading extension of schedule from Intermediate (60%) Design.</li> <li>• Added details on community outreach activities - State/Federal.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• Cascading changes from Pre-Final (90%) Design.</li> <li>• <b>Cascading changes from approval of Final Design and C/RAWP.</b></li> </ul>
<p>Construction (through Commissioning)</p> <p>(Lines 1645 - 1658)</p>	<p>FF for completion of construction</p> <ul style="list-style-type: none"> <li>• 6/18/2014 (Rev. 11)</li> <li>• 6/26/2014 (Rev. 12)</li> <li>• 8/18/2014 (Rev. 13)</li> <li>• 9/29/2014 (Rev. 14)</li> <li>• 2/26/2015 (Rev. 15)</li> <li>• 9/17/2015 (Rev. 16)</li> <li>• 12/4/2015 (Rev. 17)</li> <li>• 9/16/2016 (Rev. 18)</li> <li>• 10/17/2016 (Rev. 19)</li> <li>• 11/8/2016 (Rev. 20)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Cascading extension of schedule from Intermediate (60%) Design Addendum.</li> <li>• Added high level details on construction activities at 60% design stage.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• Cascading changes from Pre-Final (90%) Design.</li> <li>• Updated the construction schedule per the September 8, 2014 Pre-Final (90%) Design Submittal.</li> </ul>

	<ul style="list-style-type: none"> <li>• 1/10/2017 (Rev. 21)</li> <li>• 4/5/2017 (Rev. 22)</li> <li>• 4/13/2017 (Rev. 23)</li> <li>• 6/25/2018 (Rev. 24)</li> <li>• 7/30/2018 (Rev. 25)</li> <li>• 10/15/2018 (Rev. 26)</li> <li>• 12/18/2019 (Rev. 27)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading changes from approval of Final Design and C/RAWP.</li> </ul>
<p>Start-up (Lines 1662-1668)</p>	<p>FF for completion of startup</p> <ul style="list-style-type: none"> <li>• 12/14/2015 (Rev. 14)</li> <li>• 5/13/2016 (Rev. 15)</li> <li>• 12/2/2016 (Rev. 16)</li> <li>• 2/20/2017 (Rev. 17)</li> <li>• 11/23/2017 (Rev. 18)</li> <li>• 1/2/2018 (Rev. 19)</li> <li>• 1/24/2018 (Rev. 20)</li> <li>• 3/28/2018 (Rev. 21)</li> <li>• 6/21/2018 (Rev. 22)</li> <li>• 6/29/2018 (Rev. 23)</li> <li>• 9/10/2019 (Rev. 24)</li> <li>• 10/15/2019 (Rev. 25)</li> <li>• 12/31/2019 (Rev. 26)</li> <li>• 3/4/2021 (Rev. 27)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from the above items.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation schedule.</li> <li>• Cascading changes from Pre-Final (90%) Design.</li> <li>• Cascading changes from Construction line items.</li> <li>• Cascading changes from approval of Final Design and C/RAWP.</li> </ul>
<p><b>Soil</b></p>		
<p>Soil RFI/RI Work Plan (Draft, Final, and Work Plan Approvals including CEQA review) (Lines 828-921)</p>	<ul style="list-style-type: none"> <li>• Extend FF by 1.5 mos.</li> <li>• Extend FF by 2 weeks</li> <li>• Submitted RTCs on 5/5/08</li> <li>• Submitted letter on Part B phasing on 7/17/08. In agencies review (Rev. 4)</li> <li>• Submitted details on approach to Part B Phase 1 on 9/30/08. In agencies review (Rev. 5). Part B is on hold until agencies complete this review (Rev. 6)</li> <li>• Extend FF to 12/1/2011 (Rev. 7)</li> <li>• Reduce FF to 1/19/2011 (Rev. 8)</li> <li>• Extend FF to 5/25/2011 (Rev. 9)</li> </ul>	<ul style="list-style-type: none"> <li>• 1 month due to DQO discussion and past data evaluation.</li> <li>• 0.5 month due to incorporation of perimeter sampling walk/verification.</li> <li>• Additional time for agency review of Part B Work Plan.</li> <li>• DTSC completed review of Part B Phase 1 proposal (7/2/09), issued request letter to PG&amp;E.</li> <li>• PG&amp;E responded to DTSC's 7/2/09 letter (8/14/09).</li> <li>• PG&amp;E received DTSC's final direction on Part B (10/5/09), to resume Part B activities in February 2010.</li> <li>• Added time for agency review and direct on conflicting comments on Draft Part B Work Plan.</li> <li>• Adjusted schedule to reflect State of CA furlough ending 6/1/2010.</li> <li>• Align the start of Section 106 Consultation with the start of stakeholders/agencies review of Final Part B Work Plan.</li> <li>• Added time for preparation/submittal/concurrence with Draft DQO TM.</li> </ul>

- |   |   |
|---|---|
| <ul style="list-style-type: none"> <li>• Extend FF to 7/28/2011 (Rev. 10)</li> <li>• FF 8/31/2011 (Rev. 11)</li> <li>• FF 12/6/2011 (Rev. 12)</li> <li>• FF 3/1/2012 (Rev. 13)</li> <li>• FF 5/11/2012 (Rev. 14)</li> <li>• FF 9/6/2012 (Rev. 15)</li> <li>• FF 10/31/2012 (Rev. 16)</li> <li>• FF 9/13/2013 (Rev. 17)</li> <li>• FF 1/24/14 (Rev. 18)</li> <li>• FF 8/22/2014 (Rev.20)</li> <li>• FF 11/21/2014 (Rev. 22)</li> <li>• FF 11/20/2014 (Rev. 23)</li> <li>• FF 3/6/2015 (Rev. 24)</li> <li>• FF 3/26/2015 (Rev. 25)</li> <li>• FF 7/27/2015 (Rev. 26)</li> <li>• FF 8/21/2015 (Rev. 27)</li> </ul> | <ul style="list-style-type: none"> <li>• Added time for preparation/submittal of Draft DQO TM.</li> <li>• Adjusted time for revision of Draft Part B DQO TM, combination of Part A and Part B into one Work Plan, and reflection of PA consultation (55 calendar days).</li> <li>• Adjusted schedule to reflect additional time for Tribal consultation (total of 55 calendar days), followed by SHPO consultation (assume 30 calendar days).</li> <li>• Adjusted schedule to reflect the comment resolution period, including time for site visits requested by DTSC and the Tribes.</li> <li>• Schedule extension reflected additional time for comment resolution.</li> <li>• Schedule extension also reflected additional time for revising work plan to incorporate responses to comments.</li> <li>• Additional two weeks for CWG/TWG/Tribes to review responses to comments.</li> <li>• TWG meeting to discuss responses to comments.</li> <li>• Added approx. 4 weeks for comment resolution.</li> <li>• The current anticipated approval date for the Final Soil RFI/RI Work Plan is an estimate and is pending CEQA review.</li> <li>• Adjusted schedule to reflect additional time required to respond to DTSC's comments on the September 2012 Work Plan and to revise the Work Plan.</li> <li>• Adjusted schedule to include the Soil EIR and to reflect the new agency approval date for the Soil Work Plan.</li> <li>• Additional time required for Tribal discussion on mitigation measures (Soil EIR).</li> <li>• Additional time required for survey and reporting of historical/archaeological sites in the Soil EIR Project Area. Additional time to incorporate the survey information into the Soil EIR.</li> <li>• Schedule reflected additional time for Soil EIR/Work Plan approval (e.g., data gaps evaluation, Tribal inputs on land use and key view, view shed visual analysis).</li> <li>• Extension of an additional 15 days for review of Draft Soil EIR by Tribes.</li> <li>• Additional time for a) compiling/responding to comments received, b) preparing a second draft Screen Check Soil EIR, if needed, and c) circulating the Final Soil EIR for 10 days.</li> <li>• Addition of Bat Habitat Assessment and time for finalizing the Soil EIR.</li> <li>• Additional time required for recirculation of Biological section of the Soil EIR.</li> <li>• Additional time required for bat survey in Spring 2015 and subsequent production of the Bat Survey Report.</li> </ul> |
|---|---|

<p>Work Plan Implementation/ Data Analysis (Lines 922-930)</p>	<ul style="list-style-type: none"> <li>• FF 8/16/2013 (Rev. 15)</li> <li>• FF 10/24/2013 (Rev. 16)</li> <li>• FF 9/8/2014 (Rev. 17)</li> <li>• FF 1/19/2015 (Rev. 18)</li> <li>• FF 8/17/2015 (Rev.20)</li> <li>• FF 11/16/2015 (Rev. 22)</li> <li>• FF 11/13/2015 (Rev. 23)</li> <li>• FF 2/29/2016 (Rev. 24)</li> <li>• FF 3/17/2016 (Rev. 25)</li> <li>• FF 7/19/2016 (Rev. 26)</li> <li>• <b>FF 8/15/2016 (Rev. 27)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated approval date and scope of the Final Soil RFI/RI Work Plan.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> <li>• <b>Cascading changes from Soil Work Plan approval.</b></li> </ul>
<p>RFI/RI Vol. 3 Reporting (Draft, RTCs, Final, Approvals) (Lines 931 - 946)</p>	<ul style="list-style-type: none"> <li>• FF 7/8/2014 (Rev. 15)</li> <li>• FF 10/1/2014 (Rev. 16)</li> <li>• FF 8/18/2015 (Rev. 17)</li> <li>• FF 12/29/2015 (Rev. 18)</li> <li>• FF 7/26/2016 (Rev.20)</li> <li>• FF 10/25/2016 (Rev. 22)</li> <li>• FF 10/24/2016 (Rev. 23)</li> <li>• FF 2/7/2017 (Rev. 24)</li> <li>• FF 2/22/2017 (Rev. 25)</li> <li>• FF 6/27/2017 (Rev. 26)</li> <li>• <b>FF 7/25/2017 (Rev. 27)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated approval date and scope of the Final Soil RFI/RI Work Plan.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> <li>• <b>Cascading changes from Soil Work Plan approval and implementation.</b></li> </ul>
<p>Risk Assessment Work Plan Addendum II (through Approvals) (Lines 1154-1181)</p>	<ul style="list-style-type: none"> <li>• FF 1/24/2014 (Rev. 16)</li> <li>• FF 3/12/2014 (Rev. 17)</li> <li>• FF 5/11/2014 (Rev. 18)</li> <li>• FF 12/7/2014 (Rev. 20)</li> <li>• FF 1/15/2015 (Rev. 23)</li> <li>• FF 7/12/2015 (Rev. 24)</li> <li>• FF 7/30/2015 (Rev. 25)</li> <li>• FF 7/29/2015 (Rev. 26)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect the additional time required for review/comment on the proposed changes to the RAWP and the Arrowweed tech memo.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> <li>• Additional time required for review/comment of RAWP Addendum II.</li> <li>• Additional time for agencies' direction on Addendum II.</li> <li>• Additional time for discussion of recreational use scenario with Tribes, evaluation of comments received, and responding to comments.</li> </ul>
<p>Risk Assessment (through Approvals) (Lines 1199 - 1214)</p>	<ul style="list-style-type: none"> <li>• FF 7/22/2015 (Rev. 16)</li> <li>• FF 6/7/2016 (Rev. 17)</li> <li>• FF 10/18/2016 (Rev. 18)</li> <li>• FF 5/16/2017 (Rev. 20)</li> <li>• FF 8/15/2017 (Rev. 22)</li> <li>• FF 8/14/2017 (Rev. 23)</li> <li>• FF 11/28/17 (Rev. 24)</li> <li>• FF 12/13/17 (Rev. 25)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II.</li> <li>• <b>Cascading changes from Soil Work Plan approval and implementation.</b></li> </ul>

	<ul style="list-style-type: none"> <li>• FF 4/17/2018 (Rev. 26)</li> <li>• FF 5/15/2018 (Rev. 27)</li> </ul>	
<p>CMS/FS Report (through Approvals)</p> <p>(Lines 1275 - 1292)</p>	<p>FF for approval of CMS/FS</p> <ul style="list-style-type: none"> <li>• 2/21/12 (Rev. 2)</li> <li>• 7/3/2012 (Rev. 3)</li> <li>• 8/21/2012 (Rev. 5)</li> <li>• 2/15/2013 (Rev. 6)</li> <li>• 12/4/2013 (Rev. 7)</li> <li>• 5/16/2014 (Rev. 8)</li> <li>• 5/14/2014 (Rev. 9)</li> <li>• 5/23/2014 (Rev. 10)</li> <li>• 5/21/2014 (Rev. 11)</li> <li>• 8/27/2014 (Rev. 12)</li> <li>• 11/19/2014 (Rev. 13)</li> <li>• 1/29/2015 (Rev. 14)</li> <li>• 5/27/2015 (Rev. 15)</li> <li>• 6/9/2016 (Rev. 16)</li> <li>• 4/26/2017 (Rev. 17)</li> <li>• 9/6/2017 (Rev. 18)</li> <li>• 4/4/2018 (Rev. 20)</li> <li>• 6/30/2018 (Rev. 22)</li> <li>• 6/29/2018 (Rev. 23)</li> <li>• 10/17/2018 (Rev. 24)</li> <li>• 11/1/2018 (Rev. 25)</li> <li>• 3/6/2019 (Rev. 26)</li> <li>• 4/3/2019 (Rev. 27)</li> </ul>	<ul style="list-style-type: none"> <li>• Approx. 2 months due to cascading delay from Part A Phase 1 workplan/ approval/permitting.</li> <li>• 1 month from adding a link between tribal review of CMS/FS and PG&amp;E response to comments.</li> <li>• Cascading delay from Part A approval.</li> <li>• Cascading delay from Part A Phase 1 data gaps evaluation.</li> <li>• Revise the Soil CMS/FS steps to mirror the Groundwater CMS/FS steps <ul style="list-style-type: none"> <li>• E.g., discussion draft, draft, resolution to comments, final.</li> <li>• Use the duration of the Groundwater CMS/FS steps as placeholders.</li> <li>• Keep the sequential order of RFI/RI and Risk before CMS/FS.</li> </ul> </li> <li>• Reflect revised Part A and B schedule.</li> <li>• Added time for “Prepare Response to Comments” before CMS/FS comments resolution.</li> <li>• Added a hard link between the completion of the risk assessment and the start of the CMS/FS.</li> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II.</li> <li>• Cascading changes from Soil Work Plan approval and implementation.</li> </ul>