

Handout 7A

Topock Remediation Detailed Project Schedule (Rev. 11)

March 16, 2011

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2010												2011				2012												
							Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4							
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1298	Draft EIR preparation	456 days	Tue 7/29/08	Tue 4/27/10	Tue 7/29/08	Tue 4/27/10																													
1319	Draft EIR public review process	128 days	Tue 4/27/10	Mon 10/18/10	Tue 4/27/10	Mon 10/18/10																													
1328	Final EIR	141 days	Mon 7/19/10	Mon 1/31/11	Mon 7/19/10	Mon 1/31/11																													
1329	AECOM Submits Request for Work Authorization for Final EIR	5 days	Mon 7/19/10	Fri 7/23/10	Mon 7/19/10	Fri 7/23/10																													
1330	PG&E Issues Work Authorization for Final EIR	20 days	Mon 7/26/10	Fri 8/20/10	Mon 7/26/10	Fri 8/20/10																													
1331	AECOM prepares first administrative draft of final EIR for DTSC review	61 edays	Wed 8/18/10	Mon 10/18/10	Wed 8/18/10	Mon 10/18/10																													
1332	DTSC reviews first administrative draft final EIR; provides comments to AECOM	71.38 edays	Tue 10/19/10	Wed 12/29/10	Tue 10/19/10	Wed 12/29/10																													
1333	AECOM prepares screencheck final EIR	8 days	Wed 12/29/10	Fri 1/7/11	Wed 12/29/10	Fri 1/7/11																													
1334	DTSC reviews screencheck final EIR and provides comments to AECOM	10 days	Mon 1/10/11	Fri 1/21/11	Mon 1/10/11	Fri 1/21/11																													
1335	AECOM prepares draft Mitigation Monitoring Plan (MMP) for review by DTSC	7 days	Mon 1/10/11	Tue 1/18/11	Mon 1/10/11	Tue 1/18/11																													
1336	DTSC distributes final EIR to public/commenting agencies/tribal representatives	10.38 edays	Tue 1/18/11	Fri 1/28/11	Tue 1/18/11	Fri 1/28/11																													
1337	DTSC adopts Final Remedy	1 day	Mon 1/31/11	Mon 1/31/11	Mon 1/31/11	Mon 1/31/11																													
1338	Notice of Determination filing	22 days	Mon 1/31/11	Wed 3/2/11	Mon 1/31/11	NA																													
1339	Notice of Determination (NOD) is filed with County Clerk; posts for 30 calendar days	30 edays	Mon 1/31/11	Wed 3/2/11	Mon 1/31/11	NA																													
1340	Supplemental EIR - Soil	229.8 days	Tue 12/17/13	Mon 11/3/14	NA	NA																													
1353	DESIGN, PERMITTING, AND CONSTRUCTION OF GROUNDWATER REMEDY	974 days	Mon 1/31/11	Wed 10/22/14	Mon 1/31/11	NA																													
1354	Corrective Measure Implementation/Remedial Design (CM/RD) Workplan	131 days	Mon 1/31/11	Mon 8/1/11	Mon 1/31/11	NA																													
1355	Receipt of notification of DTSC's selection of the corrective measure	1 day	Mon 1/31/11	Mon 1/31/11	Mon 1/31/11	Mon 1/31/11																													
1356	Prepare/submit Draft Workplan	90 edays	Tue 2/1/11	Mon 5/2/11	Tue 2/1/11	NA																													
1357	DTSC forward Draft Workplan to CWG/TWG	3 days	Mon 5/2/11	Wed 5/4/11	NA	NA																													
1358	Tribes review of Draft Work Plan	30 edays	Thu 5/5/11	Sat 6/4/11	NA	NA																													
1359	CWG/TWG review of Draft Workplan	30 edays	Thu 5/5/11	Sat 6/4/11	NA	NA																													
1360	DTSC review/comment on Draft Workplan and provide direction to PG&E	45 edays	Thu 5/5/11	Sun 6/19/11	NA	NA																													
1361	DOI review/comment on Draft Workplan and provide direction to PG&E	45 edays	Thu 5/5/11	Sun 6/19/11	NA	NA																													
1362	Prepare/submit Final Workplan (duration to be confirmed after receipt of comments)	1 mon	Mon 6/20/11	Mon 7/18/11	NA	NA																													
1363	DTSC review/accept Final Workplan	2 wks	Tue 7/19/11	Mon 8/1/11	NA	NA																													
1364	DOI review/accept Final Workplan	2 wks	Tue 7/19/11	Mon 8/1/11	NA	NA																													
1365	Remedial Design (Preliminary, Intermediate, and Final)	301 days	Tue 8/2/11	Mon 9/24/12	NA	NA																													
1366	Preliminary Design	84 days	Tue 8/2/11	Fri 11/25/11	NA	NA																													
1367	Prepare/submit Prelim Design Package	2 mons	Tue 8/2/11	Wed 9/28/11	NA	NA																													
1368	DTSC forward to CWG/TWG	3 days	Thu 9/29/11	Mon 10/3/11	NA	NA																													
1369	CWG/TWG review/comment on Draft Design Package	30 edays	Tue 10/4/11	Thu 11/3/11	NA	NA																													
1370	Tribes review/comment on Draft Design Package	30 edays	Tue 10/4/11	Thu 11/3/11	NA	NA																													
1371	DTSC review/comment on Draft Design Package	40 edays	Tue 10/4/11	Sun 11/13/11	NA	NA																													
1372	DOI review/comment on Draft Design Package	40 edays	Tue 10/4/11	Sun 11/13/11	NA	NA																													
1373	Comments resolution	2 wks	Mon 11/14/11	Fri 11/25/11	NA	NA																													
1374	Intermediate Design	90 days	Mon 11/28/11	Fri 3/30/12	NA	NA																													
1375	Prepare/submit Intermediate Design Package (duration to be confirmed after receipt of comments)	2 mons	Mon 11/28/11	Tue 1/24/12	NA	NA																													
1376	DTSC forward to CWG/TWG	3 days	Wed 1/25/12	Fri 1/27/12	NA	NA																													
1377	CWG/TWG review/comment on Intermediate Design Package	30 edays	Mon 1/30/12	Wed 2/29/12	NA	NA																													
1378	Tribes review/comment on Intermediate Design Package	30 edays	Mon 1/30/12	Wed 2/29/12	NA	NA																													
1379	DTSC review/comment on Intermediate Design Package	40 edays	Mon 1/30/12	Sat 3/10/12	NA	NA																													
1380	DOI review/comment on Intermediate Design Package	40 edays	Mon 1/30/12	Sat 3/10/12	NA	NA																													
1381	Comments resolution	3 wks	Mon 3/12/12	Fri 3/30/12	NA	NA																													

Project: PG&E Topock Remediation Project
Date: Thu 3/17/11

Page 6 of 7

Tasks Not Started/In Progress Baseline Schedule Overall Task Duration

Tasks Finished Milestone

edays = calendar days; days = work days
Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).
*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:
PG&E Federal Agencies CWG/TWG Public
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions
- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.
- Actual dates may vary depending on field conditions.

