

**Handout 11B**  
**Schedule Highlights**  
**Summary of Key Schedule Changes**

Consultative Work Group Meeting  
July 16, 2014

# Schedule Highlights

# Groundwater Remedy Design

- Pre-final (90%) Design
  - ✓ PG&E submits design – 9/8/14 (target)
    - ✓ Documents submitted in advance of 90%
      - Cultural Impacts Minimization Program (5/1)
      - SOPs Batch #1 (4/30), #2 (5/16), #3 (6/26)
    - ✓ CWG/TWG/Tribes Review – 9/12 - 11/11/14
    - ✓ Agencies Review – 9/12 – 11/26/14
    - ✓ Comment Resolution – 11/27/14 – 2/18/15

# Groundwater Remedy Design

- Implementation of Alternative Fresh Water Source Evaluation
  - ✓ Field Implementation – 10/2/13 through 2/14/14
  - ✓ Data Call #1 to discuss exploratory data – 11/4/13
  - ✓ Data Call #2 to discuss field update – 1/29/14
  - ✓ Data Call #3 to discuss data summary/path forward – 2/28/14
  - ✓ Discuss freshwater pipeline alignment in AZ – 3/19/14 TWG
  - ✓ Summary Tech Memo – 4/2/14
  - ✓ DTSC/DOI provide direction on freshwater source – 4/4/14
  - ✓ Continuation of FWIP – Field work completed 6/30/14
  - ✓ Results will be included in 90% design

# Soil Activities

- Soil RFI/RI work plan
  - ✓ PG&E submitted final work plan – 1/14/13
  - ✓ CEQA review – 11/12/12 to 11/20/14
  - ✓ Agencies approve Soil Work Plan – anticipated 11/20/14
- Work Plan Implementation
  - ✓ Field Implementation/Data Analysis – November 2014 through November 2015
- Reporting
  - ✓ RFI/RI Volume 3 - Target start November 2015
  - ✓ Soil Risk Assessment – Target start October 2016

# Risk Assessment Work Plan (RAWP) Addendum II

- Submitted Draft RAWP Addendum II: May 7, 2014
  - ✓ CWG/TWG review/comment – 5/8-6/9/14
  - ✓ Tribes review/comment – 5/8-6/30
  - ✓ Agencies review/comment – 5/8-7/28 (target)
  - ✓ PG&E prepare/submit RTCs – 8/26 (target)
- Submit Final RAWP Addendum II: Target December 2014
  - ✓ Agencies approval – anticipated January 2015

# Summary of Key Schedule Changes

## Handout 11B

### Summary of Key Schedule Changes since August 15, 2007 (Rev. 22)

July 16, 2014 changes highlighted in Yellow – changes are from April 16, 2014

Activities	Forecast Schedule Deviation	Key Reasons
<b>Groundwater</b>		
Implementation of Alternative Freshwater Source Evaluation including CEQA Review (Lines 1481-1518)	<ul style="list-style-type: none"> <li>• FF 6/7/2013 (Rev. 17)</li> <li>• FF 8/7/2013 (Rev. 18)</li> <li>• FF 11/12/2013 (Rev. 19)</li> <li>• FF 12/20/2013 (Rev. 20)</li> <li>• FF 2/14/2014 (Rev. 21)</li> <li>• FF 6/30/2014 (Rev. 22)</li> <li>• <b>AF 6/30/14 (Rev. 23)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Schedule reflected additional time for consultation, response to comments, and finalizing the Implementation Plan.</li> <li>• Extend duration to reflect timing for responding to comments, finalizing the Final Implementation Plan, State CEQA review, and Agencies approval.</li> <li>• Schedule reflected additional time for Tribe’s review and comment as well as agencies evaluation of Final Work Plan, RTCs and CEQA compliance.</li> <li>• Extension of field schedule due to time required to repair drilling equipment and work scheduling over end-of-year holidays.</li> <li>• Additional time required for continuation of field work.</li> </ul>
Pre-Final (90%)/Final (100%) Design (through Approvals) (Lines 1519-1552)	<ul style="list-style-type: none"> <li>• FF 9/24/2012 (Rev. 11)</li> <li>• FF 10/2/2012 (Rev. 12)</li> <li>• FF 11/30/2012 (Rev. 13)</li> <li>• FF 1/29/2013 (Rev. 14)</li> <li>• FF 7/2/2013 (Rev. 15)</li> <li>• FF 1/20/2014 (Rev. 16)</li> <li>• FF 5/22/2014 (Rev. 17)</li> <li>• FF 9/8/2014 (Rev. 18)</li> <li>• FF 10/7/2014 (Rev. 19)</li> <li>• FF 10/29/2014 (Rev. 20)</li> <li>• FF 12/31/2014 (Rev. 21)</li> <li>• FF 3/26/2015 (Rev. 22)</li> <li>• <b>FF 4/3/2015 (Rev. 23)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Extend duration for CWG/TWG review from 30 to 60 calendar days.</li> <li>• Extend duration for Tribal Consultation from 30 to 60 calendar days.</li> <li>• Extend duration of DTSC/DOI review from 45 to 75 calendar days.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• Extension of schedule reflected a) the additional time required to complete resolution of 60% comments and b) the added time anticipated for resolution of 90% (from 1 month to 3 months).</li> <li>• <b>Extend duration for Agencies’ review/approval of design to 2 work weeks.</b></li> </ul>
Construction/Remedial Action Work Plan (through Approvals) (Lines 1553-1565)	<ul style="list-style-type: none"> <li>• FF 9/24/2012 (Rev. 11)</li> <li>• FF 10/2/2012 (Rev. 12)</li> <li>• FF 11/30/2012 (Rev. 13)</li> <li>• FF 1/29/2013 (Rev. 14)</li> <li>• FF 7/2/2013 (Rev. 15)</li> <li>• FF 1/20/2014 (Rev. 16)</li> <li>• FF 5/22/2014 (Rev. 17)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Extend duration for CWG/TWG review from 30 to 60 calendar days.</li> <li>• Extend duration for Tribal Consultation from 30 to 60 calendar days.</li> <li>• Extend duration of DTSC/DOI review from 45 to 75 calendar days.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment</li> </ul>



	<ul style="list-style-type: none"> <li>• FF 9/8/2014 (Rev. 18)</li> <li>• FF 10/7/2014 (Rev. 19)</li> <li>• FF 10/29/2014 (Rev. 20)</li> <li>• FF 12/31/2014 (Rev. 21)</li> <li>• FF 3/26/2015 (Rev. 22)</li> <li>• <b>FF 4/3/2015 (Rev. 23)</b></li> </ul>	<p>Resolution schedule.</p> <ul style="list-style-type: none"> <li>• Cascading changes from Pre-Final (90%) Design.</li> <li>• Addition of CEQA review of final design step.</li> <li>• <b>Extend duration for Agencies' review/approval of Final Work Plan to 2 work weeks.</b></li> </ul>
<p>Right of Ways/Easements/ Landowner Agreements/ Other Approvals/ Compliance/Community Outreach</p> <p>(Lines 1566-1568)</p>	<ul style="list-style-type: none"> <li>• FF 12/28/2012 (Rev. 11)</li> <li>• FF 1/7/2013 (Rev. 12)</li> <li>• FF 2/27/2013 (Rev. 13)</li> <li>• FF 4/15/2013 (Rev. 14)</li> <li>• FF 9/13/2013 (Rev. 15)</li> <li>• FF 2/21/2014 (Rev. 16)</li> <li>• FF 6/23/2014 (Rev. 17)</li> <li>• FF 10/10/2014 (Rev. 18)</li> <li>• FF 11/10/2014 (Rev. 19)</li> <li>• FF 12/1/2014 (Rev. 20)</li> <li>• FF 2/2/2015 (Rev. 21)</li> <li>• FF 4/27/2015 (Rev. 22)</li> <li>• <b>FF 5/4/2015 (Rev. 23)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Cascading extension of schedule from Intermediate (60%) Design.</li> <li>• Added details on community outreach activities – State/Federal.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• <b>Cascading changes from Pre-Final (90%) Design.</b></li> </ul>
<p>Construction</p> <p>(Lines 1580 -1595)</p>	<p>FF for completion of construction</p> <ul style="list-style-type: none"> <li>• 6/18/2014 (Rev. 11)</li> <li>• 6/26/2014 (Rev. 12)</li> <li>• 8/18/2014 (Rev. 13)</li> <li>• 9/29/2014 (Rev. 14)</li> <li>• 2/26/2015 (Rev. 15)</li> <li>• 9/17/2015 (Rev. 16)</li> <li>• 12/4/2015 (Rev. 17)</li> <li>• 9/16/2016 (Rev. 18)</li> <li>• 10/17/2016 (Rev. 19)</li> <li>• 11/8/2016 (Rev. 20)</li> <li>• 1/10/2017 (Rev. 21)</li> <li>• 4/5/2017 (Rev. 22)</li> <li>• <b>4/13/2017 (Rev. 23)</b></li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from Preliminary (30%) Design.</li> <li>• Cascading extension of schedule from Intermediate (60%) Design Addendum.</li> <li>• Added high level details on construction activities at 60% design stage.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule.</li> <li>• <b>Cascading changes from Pre-Final (90%) Design.</b></li> </ul>
<p>Start-up</p> <p>(Lines 1601-1608)</p>	<p>FF for completion of startup</p> <ul style="list-style-type: none"> <li>• 12/14/2015 (Rev. 14)</li> <li>• 5/13/2016 (Rev. 15)</li> <li>• 12/2/2016 (Rev. 16)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading extension of schedule from the above items.</li> <li>• Cascading changes from Intermediate (60%) Design and 60% Design Addendum.</li> <li>• Cascading changes from the Freshwater Source Evaluation schedule.</li> </ul>

	<ul style="list-style-type: none"> <li>• 2/20/2017 (Rev. 17)</li> <li>• 11/23/2017 (Rev. 18)</li> <li>• 1/2/2018 (Rev. 19)</li> <li>• 1/24/2018 (Rev. 20)</li> <li>• 3/28/2018 (Rev. 21)</li> <li>• 6/21/2018 (Rev. 22)</li> <li>• 6/29/2018 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading changes from Pre-Final (90%) Design.</li> </ul>
<b>Soil</b>		
RFI/RI Volume 1 Addendum (Lines 287-308)	<ul style="list-style-type: none"> <li>• FF 11/12/13 (Rev. 18)</li> <li>• FF 1/14/14 (Rev. 19)</li> <li>• FF 1/23/14 (Rev. 20)</li> <li>• FF 4/11/14 (Rev. 21)</li> <li>• FF 5/9/14 (Rev. 22)</li> <li>• AF 7/8/14 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading changes to extensions of 60% design comment period.</li> <li>• Additional time for response to comments, review of comments, and comment resolution.</li> </ul>
Soil RFI/RI Work Plan (Draft, Final, and Work Plan Approvals including CEQA review)  (Lines 824-893)	<ul style="list-style-type: none"> <li>• Extend FF by 1.5 mos.</li> <li>• Extend FF by 2 weeks</li> <li>• Submitted RTCs on 5/5/08</li> <li>• Submitted letter on Part B phasing on 7/17/08. In agencies review (Rev. 4)</li> <li>• Submitted details on approach to Part B Phase 1 on 9/30/08. In agencies review (Rev. 5). Part B is on hold until agencies complete this review (Rev. 6)</li> <li>• Extend FF to 12/1/2011 (Rev. 7)</li> <li>• Reduce FF to 1/19/2011 (Rev. 8)</li> <li>• Extend FF to 5/25/2011 (Rev. 9)</li> <li>• Extend FF to 7/28/2011 (Rev. 10)</li> <li>• FF 8/31/2011 (Rev. 11)</li> <li>• FF 12/6/2011 (Rev. 12)</li> <li>• FF 3/1/2012 (Rev. 13)</li> <li>• FF 5/11/2012 (Rev. 14)</li> <li>• FF 9/6/2012 (Rev. 15)</li> <li>• FF 10/31/2012 (Rev. 16)</li> <li>• FF 9/13/2013 (Rev. 17)</li> <li>• FF 1/24/14 (Rev. 18)</li> </ul>	<ul style="list-style-type: none"> <li>• 1 month due to DQO discussion and past data evaluation.</li> <li>• 0.5 month due to incorporation of perimeter sampling walk/verification.</li> <li>• Additional time for agency review of Part B Work Plan.</li> <li>• DTSC completed review of Part B Phase 1 proposal (7/2/09), issued request letter to PG&amp;E.</li> <li>• PG&amp;E responded to DTSC's 7/2/09 letter (8/14/09).</li> <li>• PG&amp;E received DTSC's final direction on Part B (10/5/09), to resume Part B activities in February 2010.</li> <li>• Added time for agency review and direct on conflicting comments on Draft Part B Work Plan.</li> <li>• Adjusted schedule to reflect State of CA furlough ending 6/1/2010.</li> <li>• Align the start of Section 106 Consultation with the start of stakeholders/agencies review of Final Part B Work Plan.</li> <li>• Added time for preparation/submittal/concurrence with Draft DQO TM.</li> <li>• Added time for preparation/submittal of Draft DQO TM.</li> <li>• Adjusted time for revision of Draft Part B DQO TM, combination of Part A and Part B into one Work Plan, and reflection of PA consultation (55 calendar days).</li> <li>• Adjusted schedule to reflect additional time for Tribal consultation (total of 55 calendar days), followed by SHPO consultation (assume 30 calendar days).</li> <li>• Adjusted schedule to reflect the comment resolution period, including time for site visits requested by DTSC and the Tribes.</li> </ul>

	<ul style="list-style-type: none"> <li>• FF 8/22/2014 (Rev.20)</li> <li>• FF 11/21/2014 (Rev. 22)</li> <li>• FF 11/20/2014 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Schedule extension reflected additional time for comment resolution.</li> <li>• Schedule extension also reflected additional time for revising work plan to incorporate responses to comments.</li> <li>• Additional two weeks for CWG/TWG/Tribes to review responses to comments.</li> <li>• TWG meeting to discuss responses to comments.</li> <li>• Added approx. 4 weeks for comment resolution.</li> <li>• The current anticipated approval date for the Final Soil RFI/RI Work Plan is an estimate and is pending CEQA review.</li> <li>• Adjusted schedule to reflect additional time required to respond to DTSC's comments on the September 2012 Work Plan and to revise the Work Plan.</li> <li>• Adjusted schedule to include the Soil EIR and to reflect the new agency approval date for the Soil Work Plan.</li> <li>• Additional time required for Tribal discussion on mitigation measures (Soil EIR).</li> <li>• Additional time required for survey and reporting of historical/ archaeological sites in the Soil EIR Project Area. Additional time to incorporate the survey information into the Soil EIR.</li> <li>• Schedule reflected additional time for Soil EIR/Work Plan approval (e.g., data gaps evaluation, Tribal inputs on land use and key view, view shed visual analysis).</li> <li>• Additional time required for CEQA review.</li> </ul>
<p>Work Plan Implementation/ Data Analysis</p> <p>(Lines 894 - 902)</p>	<ul style="list-style-type: none"> <li>• FF 8/16/2013 (Rev. 15)</li> <li>• FF 10/24/2013 (Rev. 16)</li> <li>• FF 9/8/2014 (Rev. 17)</li> <li>• FF 1/19/2015 (Rev. 18)</li> <li>• FF 8/17/2015 (Rev.20)</li> <li>• FF 11/16/2015 (Rev. 22)</li> <li>• FF 11/13/2015 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated approval date and scope of the Final Soil RFI/RI Work Plan.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>
<p>RFI/RI Vol. 3 Reporting (Draft, RTCs, Final, Approvals)</p> <p>(Lines 903 - 918)</p>	<ul style="list-style-type: none"> <li>• FF 7/8/2014 (Rev. 15)</li> <li>• FF 10/1/2014 (Rev. 16)</li> <li>• FF 8/18/2015 (Rev. 17)</li> <li>• FF 12/29/2015 (Rev. 18)</li> <li>• FF 7/26/2016 (Rev.20)</li> <li>• FF 10/25/2016 (Rev. 22)</li> <li>• FF 10/24/2016 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated approval date and scope of the Final Soil RFI/RI Work Plan.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>
<p>Risk Assessment Work Plan Addendum II (through</p>	<ul style="list-style-type: none"> <li>• FF 1/24/2014 (Rev. 16)</li> <li>• FF 3/12/2014 (Rev. 17)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect the additional time required for review/comment on the proposed changes to the RAWP and the</li> </ul>

<p>Approvals) (Lines 1130-1155)</p>	<ul style="list-style-type: none"> <li>• FF 5/11/2014 (Rev. 18)</li> <li>• FF 12/7/2014 (Rev. 20)</li> <li>• FF 1/15/2015 (Rev. 23)</li> </ul>	<p>Arrowweed tech memo.</p> <ul style="list-style-type: none"> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> <li>• Additional time required for review/comment of RAWP Addendum II.</li> <li>• Additional time for agencies' direction on Addendum II.</li> </ul>
<p>Risk Assessment (through Approvals) (Lines 1173 - 1188)</p>	<ul style="list-style-type: none"> <li>• FF 7/22/2015 (Rev. 16)</li> <li>• FF 6/7/2016 (Rev. 17)</li> <li>• FF 10/18/2016 (Rev. 18)</li> <li>• FF 5/16/2017 (Rev. 20)</li> <li>• FF 8/15/2017 (Rev. 22)</li> <li>• FF 8/14/2017 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>
<p>CMS/FS Report (through Approvals) (Lines 1249 - 1266)</p>	<p>FF for approval of CMS/FS</p> <ul style="list-style-type: none"> <li>• 2/21/12 (Rev. 2)</li> <li>• 7/3/2012 (Rev. 3)</li> <li>• 8/21/2012 (Rev. 5)</li> <li>• 2/15/2013 (Rev. 6)</li> <li>• 12/4/2013 (Rev. 7)</li> <li>• 5/16/2014 (Rev. 8)</li> <li>• 5/14/2014 (Rev. 9)</li> <li>• 5/23/2014 (Rev. 10)</li> <li>• 5/21/2014 (Rev. 11)</li> <li>• 8/27/2014 (Rev. 12)</li> <li>• 11/19/2014 (Rev. 13)</li> <li>• 1/29/2015 (Rev. 14)</li> <li>• 5/27/2015 (Rev. 15)</li> <li>• 6/9/2016 (Rev. 16)</li> <li>• 4/26/2017 (Rev. 17)</li> <li>• 9/6/2017 (Rev. 18)</li> <li>• 4/4/2018 (Rev. 20)</li> <li>• 6/30/2018 (Rev. 22)</li> <li>• 6/29/2018 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Approx. 2 months due to cascading delay from Part A Phase 1 workplan/approval/permitting.</li> <li>• 1 month from adding a link between tribal review of CMS/FS and PG&amp;E response to comments.</li> <li>• Cascading delay from Part A approval.</li> <li>• Cascading delay from Part A Phase 1 data gaps evaluation.</li> <li>• Revise the Soil CMS/FS steps to mirror the Groundwater CMS/FS steps <ul style="list-style-type: none"> <li>• E.g., discussion draft, draft, resolution to comments, final.</li> <li>• Use the duration of the Groundwater CMS/FS steps as placeholders.</li> <li>• Keep the sequential order of RFI/RI and Risk before CMS/FS.</li> </ul> </li> <li>• Reflect revised Part A and B schedule.</li> <li>• Added time for "Prepare Response to Comments" before CMS/FS comments resolution.</li> <li>• Added a hard link between the completion of the risk assessment and the start of the CMS/FS.</li> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>
<p>Statement of Basis (Lines 1274 - 1280) Public Notice/Supplemental EIR (Lines 1411 - 1423)</p>	<p>Extend NOD filing to:</p> <ul style="list-style-type: none"> <li>• FF 12/7/2012 (Rev. 3)</li> <li>• FF 1/25/2013 (Rev. 5)</li> <li>• FF 7/22/2013 (Rev. 6)</li> <li>• FF 5/8/2014 (Rev. 7)</li> <li>• FF 11/20/2014 (Rev. 8)</li> <li>• FF 11/16/2014 (Rev. 9)</li> <li>• FF 10/27/2014 (Rev. 10)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading delay from CMS/FS Soil</li> <li>• Addition of links from a) Supplemental EIR public comment to Statement of Basis public comment and b) Supplemental EIR certification to DTSC approval of Soil Remedy.</li> <li>• Cascading delay from CMS/FS Soil.</li> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and</li> </ul>

	<ul style="list-style-type: none"> <li>• FF 10/2/2014 (Rev. 11)</li> <li>• FF 1/8/2015 (Rev. 12)</li> <li>• FF 4/2/2015 (Rev. 13)</li> <li>• FF 7/13/2015 (Rev. 14)</li> <li>• FF 11/8/2015 (Rev. 15)</li> <li>• FF 10/21/2016 (Rev. 16)</li> <li>• FF 9/26/2017 (Rev. 17)</li> <li>• FF 2/6/2018 (Rev. 18)</li> <li>• FF 8/16/2018 (Rev. 20)</li> <li>• FF 11/16/2018 (Rev. 22)</li> <li>• FF 11/15/2018 (rev. 23)</li> </ul>	<p>approval of the Risk Assessment Work Plan Addendum II.</p> <ul style="list-style-type: none"> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>
<p>Proposed Plan/ROD (Lines 1293 – 1304)</p>	<p>Extend ROD issuance to:</p> <ul style="list-style-type: none"> <li>• FF 9/6/2012 (Rev. 3)</li> <li>• FF 1/17/ 2013 (Rev. 4)</li> <li>• FF 3/7/2013 (Rev. 5)</li> <li>• FF 11/20/2013 (Rev. 6)</li> <li>• FF 9/8/2014 (Rev. 7)</li> <li>• FF 2/18/2015 (Rev. 8)</li> <li>• FF 2/16/2015 (Rev. 9)</li> <li>• FF 2/25/2015 (Rev. 10)</li> <li>• FF 2/23/2015 (Rev. 11)</li> <li>• FF 6/1/2015 (Rev. 12)</li> <li>• FF 8/24/2015 (Rev. 13)</li> <li>• FF 11/3/2015 (Rev. 14)</li> <li>• FF 2/29/2016 (Rev. 15)</li> <li>• FF 3/14/2017 (Rev. 16)</li> <li>• FF 1/29/2018 (Rev. 17)</li> <li>• FF 6/11/2018 (Rev. 18)</li> <li>• FF 1/7/2019 (Rev. 20)</li> <li>• FF 4/4/2019 (Rev. 22)</li> <li>• FF 4/3/2019 (Rev. 23)</li> </ul>	<ul style="list-style-type: none"> <li>• Cascading delay from CMS/FS Soil.</li> <li>• Increased the duration of DOI Approval Process for ROD from 60 to 90edays.</li> <li>• Added a hard link (similar to the Groundwater ROD) between approval of the CMS/FS and the start of the Proposed Plan.</li> <li>• Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II.</li> <li>• Cascading changes from Soil Work Plan approval and Soil EIR.</li> </ul>