

# HANDOUT 12A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 53)

## DECEMBER 5, 2023 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2023				2024				2025				2026				2027			
							Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	<b>IM Installation (Note that IM3 is currently in operation and will remain in operation until directed otherwise by agencies)</b>	512 days	Thu 1/22/04	Tue 12/20/05	Thu 1/22/04	Tue 12/20/05																				
32	<b>IM3 Cultural Resources Management Plan (IM3 CRMP)</b>	986 days	Thu 7/1/04	Mon 3/10/08	Thu 7/1/04	Mon 3/10/08																				
37	<b>Extraction Well PE-1/Facilities</b>	230 days	Mon 3/21/05	Fri 1/27/06	Mon 3/21/05	Fri 1/27/06																				
47	<b>Supplemental Extraction Well and Facilities</b>	127 days	Fri 7/29/05	Thu 1/19/06	Fri 7/29/05	Thu 1/19/06																				
55	<b>Decommissioning of IM2 Batch Treatment</b>	1182 days	Fri 8/5/05	Fri 1/29/10	Fri 8/5/05	Fri 1/29/10																				
66	<b>Interim Measures and Treated Water Management</b>	751 days	Mon 5/3/04	Fri 2/16/07	Mon 5/3/04	Fri 2/16/07																				
210	<b>Public Participation Plan</b>	578 days	Mon 12/20/04	Fri 2/9/07	Mon 12/20/04	Fri 2/9/07																				
219	<b>Baseline Resources Assessments</b>	897 days	Mon 11/1/04	Mon 3/10/08	Mon 11/1/04	Mon 3/10/08																				
233	<b>Sitewide CEQA Documentation</b>	586 days	Wed 5/17/06	Fri 8/1/08	Wed 5/17/06	Fri 8/1/08																				
237	<b>Programmatic Biological Assessment (PBA)</b>	1920 days	Tue 12/19/06	Tue 4/15/14	Tue 12/19/06	Tue 4/15/14																				
250	<b>REMEDIAL FACILITY INVESTIGATION/REMEDIAL INVESTIGATION (RFI/RI)</b>	7557 days	Sat 2/24/96	Thu 12/26/24	Sat 2/24/96	NA																				
251	Historical RFI/RI Reports (Feb. 2005 and Prior Versions)	2455 days	Sat 2/24/96	Fri 7/8/05	Sat 2/24/96	Fri 7/8/05																				
269	Site History Report (Vol 1)	466 days	Tue 11/15/05	Wed 8/15/07	Tue 11/15/05	Wed 8/15/07																				
284	RFI/RI Vol 1 Addendum	1829 days	Wed 7/11/07	Tue 7/8/14	Wed 7/11/07	Tue 7/8/14																				
306	Final Groundwater RFI/RI (Vol 2)	1948 days	Mon 6/27/05	Fri 11/16/12	Mon 6/27/05	Fri 11/16/12																				
616	ADEQ Topock Groundwater Study	475 days	Thu 11/18/04	Wed 8/23/06	Thu 11/18/04	Wed 8/23/06																				
620	Final Soil RFI/RI (Vol 3)	4830 days	Sat 7/15/06	Thu 12/26/24	Sat 7/15/06	NA																				
621	Implementation of Off-site Soil Sampling (Part A Phase 1) and Data Gaps Evaluation	1215 days	Sat 7/15/06	Fri 2/25/11	Sat 7/15/06	Fri 2/25/11																				
770	Draft On-site Soil Sampling (Part B) DQOs	1122 days	Wed 12/6/06	Fri 3/11/11	Wed 12/6/06	Fri 3/11/11																				
825	Soil RFI/RI Work Plan	1211 days	Tue 1/4/11	Mon 8/24/15	Tue 1/4/11	Mon 8/24/15																				
922	Work Plan Implementation/Data Gaps Analysis	594 days	Tue 8/25/15	Thu 11/30/17	Tue 8/25/15	Thu 11/30/17																				
978	Reporting	1967 days	Tue 6/20/17	Thu 12/26/24	Tue 6/20/17	NA																				
979	Soil Risk Assessment	770 days	Tue 6/20/17	Fri 5/29/20	Tue 6/20/17	Fri 5/29/20																				
1002	Soil Risk Assessment Addendum (After Completion of Soil NTCRA)	225 days	Fri 2/16/24	Thu 12/26/24	NA	NA																				
1003	Validated NTCRA Data Available for Risk Assessment Addendum	0 days	Fri 2/16/24	Fri 2/16/24	NA	NA																				
1004	PG&E prepares/submits Soil Risk Assessment Addendum Report	3 mons	Mon 2/19/24	Wed 5/15/24	NA	NA																				
1005	DTSC review/comment	46 edays	Thu 5/16/24	Mon 7/1/24	NA	NA																				
1006	DOI review/comment	46 edays	Thu 5/16/24	Mon 7/1/24	NA	NA																				
1007	CWG/TWG review/comment	30 edays	Wed 5/15/24	Fri 6/14/24	NA	NA																				
1008	Tribes review/comment	30 edays	Wed 5/15/24	Fri 6/14/24	NA	NA																				
1009	Review/compile Comment Table	15 edays	Tue 7/2/24	Wed 7/17/24	NA	NA																				
1010	Prepare/send RTC Table (duration to be verified)	2 mons	Thu 7/18/24	Fri 9/13/24	NA	NA																				
1011	RTC Meeting (Placeholder, Date to be confirmed)	12 days	Mon 9/30/24	Tue 10/15/24	NA	NA																				
1012	Send agenda (2 wks prior to meeting)	1 day	Mon 9/30/24	Mon 9/30/24	NA	NA																				
1013	Hold Meeting	1 day	Tue 10/15/24	Tue 10/15/24	NA	NA																				
1014	Finalize/Submit Final Soil Risk Assessment Addendum with RTC Table	2 mons	Wed 10/16/24	Thu 12/12/24	NA	NA																				
1015	DTSC review/accept report	2 wks	Fri 12/13/24	Thu 12/26/24	NA	NA																				
1016	DOI review/accept report	2 wks	Fri 12/13/24	Thu 12/26/24	NA	NA																				
1017	<b>RFI/RI Volume 3</b>	1679 days	Fri 7/28/17	Thu 12/28/23	Fri 7/28/17	NA																				
1018	Draft RFI/RI Volume 3 Report	881 days	Fri 7/28/17	Thu 12/10/20	Fri 7/28/17	Thu 12/10/20																				
1030	Revised RFI/RI Volume 3 Report	312 days	Fri 12/1/20	Thu 2/17/22	Fri 12/1/20	Thu 2/17/22																				
1044	Finalize RTC/Update Sections of Volume 3 Report	7.62 mons	Mon 2/21/22	Fri 9/30/22	Mon 2/21/22	Fri 9/30/22																				
1045	CWG/TWG review/comment	120.38 edays	Mon 10/3/22	Tue 1/31/23	Mon 10/3/22	Tue 1/31/23																				

Project: PG&E Topock Remediation Project  
Date: Mon 11/27/23

Page 1 of 5

▨ Tasks Not Started/In Progress     
 ◆ Milestone     
 ◆ Inactive Milestone  
▬ Tasks Finished     
 ▬ Overall Task Duration     
 ▬ Inactive Summary  
▬ Baseline Schedule     
 ▬ Inactive Task     
 ▬ Manual Task  
▬ Duration-only     
 ▬ Manual Summary Rollup     
 ▬ Start-only     
 ▬ Finish-only  
▬ Manual Summary

edays = calendar days; days = work days  
 Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
 \*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
 - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
 - Actual dates may vary depending on field conditions.

## HANDOUT 12A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 53) DECEMBER 5, 2023 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2023				2024				2025				2026				2027			
							Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1046	DTSC review/comment	176.38 edays	Mon 10/3/22	Tue 3/28/23	Mon 10/3/22	Tue 3/28/23																				
1047	DOI review/comment	99.38 edays	Mon 10/3/22	Tue 1/10/23	Mon 10/3/22	Tue 1/10/23																				
1048	Prepare responses to comments	91.38 edays	Wed 3/29/23	Wed 6/28/23	Wed 3/29/23	Wed 6/28/23																				
1049	Comment resolution	14 days	Thu 7/13/23	Tue 8/1/23	Thu 7/13/23	Tue 8/1/23																				
1050	Prepare Final Report	2.1 mons	Wed 8/2/23	Mon 10/2/23	Wed 8/2/23	Mon 10/2/23																				
1051	DTSC review/approve	3 mons	Tue 10/3/23	Thu 12/28/23	Tue 10/3/23	NA																				
1052	DOI review/approve	3 mons	Tue 10/3/23	Thu 12/28/23	Tue 10/3/23	NA																				
1053	<b>SOIL NON-TIME CRITICAL REMOVAL ACTION (NTCRA)</b>	<b>1479 days</b>	<b>Tue 10/30/18</b>	<b>Mon 6/24/24</b>	<b>Tue 10/30/18</b>	<b>NA</b>																				
1054	DOI's Approval Memorandum for an Engineering Evaluation/Cost Analysis (EE/CA)	0 days	Tue 10/30/18	Tue 10/30/18	Tue 10/30/18	Tue 10/30/18																				
1055	PG&E prepares Draft Soil EE/CA	414 days	Wed 10/31/18	Fri 5/29/20	Wed 10/31/18	Fri 5/29/20																				
1056	BLM sends package to Tribes for Consultation	0 days	Wed 6/3/20	Wed 6/3/20	Wed 6/3/20	Wed 6/3/20																				
1057	Tribal Consultation	254.38 edays	Wed 6/3/20	Fri 2/12/21	Wed 6/3/20	Fri 2/12/21																				
1058	Public Review	63.38 edays	Wed 6/3/20	Wed 8/5/20	Wed 6/3/20	Wed 8/5/20																				
1059	DOI responds to comments received on the Draft Soil EE/CA	50 days	Mon 2/15/21	Fri 4/23/21	Mon 2/15/21	Fri 4/23/21																				
1060	DOI prepares Responsiveness Summary	67.38 edays	Mon 2/15/21	Fri 4/23/21	Mon 2/15/21	Fri 4/23/21																				
1061	PG&E finalizes EE/CA	67.38 edays	Mon 2/15/21	Fri 4/23/21	Mon 2/15/21	Fri 4/23/21																				
1062	DOI prepares Action Memorandum	8.14 mons	Mon 2/15/21	Mon 10/11/21	Mon 2/15/21	Mon 10/11/21																				
1063	DOI approved Action Memorandum	0 days	Tue 10/12/21	Tue 10/12/21	Tue 10/12/21	Tue 10/12/21																				
1064	PG&E submits Non-time Critical Removal (NTCRA) Work Plan	1 day	Fri 10/29/21	Fri 10/29/21	Fri 10/29/21	Fri 10/29/21																				
1065	BLM sends NTCRA Work Plan to Tribes	2 edays	Mon 11/1/21	Wed 11/3/21	Mon 11/1/21	Wed 11/3/21																				
1066	Tribal Consultation	48 edays	Wed 11/3/21	Tue 12/21/21	Wed 11/3/21	Tue 12/21/21																				
1067	DTSC and Stakeholders review/comment	57 edays	Mon 11/1/21	Tue 12/28/21	Mon 11/1/21	Tue 12/28/21																				
1068	DOI review/comment	49.38 edays	Mon 11/1/21	Mon 12/20/21	Mon 11/1/21	Mon 12/20/21																				
1069	PG&E compiles comments/prepares RTCs	87.38 edays	Tue 12/28/21	Fri 3/25/22	Tue 12/28/21	Fri 3/25/22																				
1070	Tribes review RTCs	2.6 wks	Fri 3/25/22	Wed 4/13/22	Fri 3/25/22	Wed 4/13/22																				
1071	DTSC and Stakeholders review RTCs	12 days	Fri 3/25/22	Tue 4/12/22	Fri 3/25/22	Tue 4/12/22																				
1072	Meeting to discuss RTCs	1 day	Tue 4/26/22	Tue 4/26/22	Tue 4/26/22	Tue 4/26/22																				
1073	Meeting to discuss RTCs	1 day	Thu 5/5/22	Thu 5/5/22	Thu 5/5/22	Thu 5/5/22																				
1074	PG&E Submits Redline RTCs	1 day	Tue 5/24/22	Tue 5/24/22	Tue 5/24/22	Tue 5/24/22																				
1075	FMIT provide input to RTC Table	1 day	Fri 6/3/22	Fri 6/3/22	Fri 6/3/22	Fri 6/3/22																				
1076	Quechan Tribe concur with FMIT comments	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22																				
1077	PG&E addresses comments/finalizes NTCRA Work Plan	38 days	Wed 4/27/22	Fri 6/17/22	Wed 4/27/22	Fri 6/17/22																				
1078	DOI reviews/approves NTCRA Work Plan	0 days	Mon 6/27/22	Mon 6/27/22	Mon 6/27/22	Mon 6/27/22																				
1079	<b>PG&amp;E implements NTCRA Work Plan</b>	<b>441 days</b>	<b>Mon 6/27/22</b>	<b>Fri 3/1/24</b>	<b>Mon 6/27/22</b>	<b>NA</b>																				
1080	Stake corners of Target Action Areas	3 days	Mon 6/27/22	Wed 6/29/22	Mon 6/27/22	Wed 6/29/22																				
1081	Project Initiation Meeting - Online	1 day	Wed 7/6/22	Wed 7/6/22	Wed 7/6/22	Wed 7/6/22																				
1082	Project Initiation Meeting - Face-to-Face	1 day	Thu 7/14/22	Thu 7/14/22	Thu 7/14/22	Thu 7/14/22																				
1083	Collect Soil Samples for waste profiling, XRF/Lab Data comparison, and Dioxin Furan lab comparison	2 days	Fri 7/15/22	Mon 7/18/22	Fri 7/15/22	Mon 7/18/22																				
1084	Mobilization	8 days	Fri 7/15/22	Tue 7/26/22	Fri 7/15/22	Tue 7/26/22																				
1085	Soil Removal Activities (includes SPY restoration)	400 days	Tue 7/26/22	Fri 3/1/24	Tue 7/26/22	NA																				
1086	PG&E prepares/submits the NTCRA Completion Report	12 wks	Mon 3/4/24	Fri 5/24/24	NA	NA																				
1087	DOI review/accept report	1 mon	Mon 5/27/24	Mon 6/24/24	NA	NA																				
1088	<b>GROUNDWATER CORRECTIVE MEASURES/REMEDIAL ALTERNATIVE DEVELOPMENT</b>	<b>2835 days</b>	<b>Mon 3/29/04</b>	<b>Wed 12/31/14</b>	<b>Mon 3/29/04</b>	<b>Wed 12/31/14</b>																				

Project: PG&E Topock Remediation Project  
Date: Mon 11/27/23

Page 2 of 5

Tasks Not Started/In Progress	Milestone	Inactive Milestone	Duration-only	Start-only	
Tasks Finished	Overall Task Duration	Inactive Summary	Manual Summary Rollup	Finish-only	
Baseline Schedule	Inactive Task	Manual Task	Manual Summary		

edays = calendar days; days = work days  
Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
\*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
- Actual dates may vary depending on field conditions.

# HANDOUT 12A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 53)

## DECEMBER 5, 2023 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2023				2024				2025				2026				2027			
							Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1236	<b>CORRECTIVE MEASURE STUDY/FEASIBILITY STUDY (CMS/FS) AND RISK ASSESSMENT</b>	6319 days	Mon 12/16/02	Tue 1/19/27	Mon 12/16/02	NA																				
1237	CMS Work Plan	1465 days	Mon 12/16/02	Tue 6/24/08	Mon 12/16/02	Tue 6/24/08																				
1256	Risk Evaluation - Scoping and CSM	2326 days	Tue 10/31/06	Tue 9/15/15	Tue 10/31/06	Tue 9/15/15																				
1340	<b>CMS/FS Report</b>	4816 days	Mon 8/18/08	Tue 1/19/27	Mon 8/18/08	NA																				
1341	Groundwater	350 days	Mon 8/18/08	Fri 12/18/09	Mon 8/18/08	Fri 12/18/09																				
1400	Soil CMS/FS (duration to be verified after completion of RFI/RI)	538 days	Fri 12/27/24	Tue 1/19/27	NA	NA																				
1401	Prepare Draft Soil CMS/FS Report	368 days	Fri 12/27/24	Tue 5/26/26	NA	NA																				
1402	Prepare Discussion Draft Soil CMS/FS Report	284 days	Fri 12/27/24	Wed 1/28/26	NA	NA																				
1403	PG&E outreach with Tribes	1 mon	Thu 1/29/26	Thu 2/26/26	NA	NA																				
1404	PG&E submits Draft Soil CMS/FS	2 wks	Fri 2/27/26	Thu 3/12/26	NA	NA																				
1405	DTSC send Draft Soil CMS/FS to CWG/TWG	0 days	Thu 3/12/26	Thu 3/12/26	NA	NA																				
1406	BLM sends package to Tribes for Consultation	3 days	Fri 3/13/26	Tue 3/17/26	NA	NA																				
1407	DTSC review and comment	74 edays	Fri 3/13/26	Tue 5/26/26	NA	NA																				
1408	DOI review and comment	74 edays	Fri 3/13/26	Tue 5/26/26	NA	NA																				
1409	CWG/TWG review and comment	60 edays	Fri 3/13/26	Tue 5/12/26	NA	NA																				
1410	Tribal Consultation	60 edays	Wed 3/18/26	Sun 5/17/26	NA	NA																				
1411	SHPO for information only	1 day	Wed 3/18/26	Wed 3/18/26	NA	NA																				
1412	Response to Comments/Prepare Final Soil CMS/FS Report (duration to be verified after receipt of comments)	86 days	Wed 5/27/26	Wed 9/23/26	NA	NA																				
1413	Review/compile Comment Table	1 mon	Wed 5/27/26	Wed 6/24/26	NA	NA																				
1414	Comment clarification meeting	0 days	Tue 6/2/26	Tue 6/2/26	NA	NA																				
1415	Prepare/send RTC Table	2 mons	Thu 6/25/26	Fri 8/21/26	NA	NA																				
1416	RTC Meeting	23 days	Fri 8/21/26	Wed 9/23/26	NA	NA																				
1417	Send agenda (2 wks prior to meeting)	0 days	Fri 8/21/26	Fri 8/21/26	NA	NA																				
1418	Hold Multiple Meetings	13 days	Mon 9/7/26	Wed 9/23/26	NA	NA																				
1419	Prepare Final Soil CMS/FS Report	3 mons	Thu 9/24/26	Mon 12/21/26	NA	NA																				
1420	DTSC review and concur	1 mon	Tue 12/22/26	Tue 1/19/27	NA	NA																				
1421	DOI review and concur	1 mon	Tue 12/22/26	Tue 1/19/27	NA	NA																				
1422	CEQA Evaluation (Place Holder Item only. Details including duration will be provided after the prior steps are better defined )	3 mons	Wed 1/20/27	Fri 4/16/27	NA	NA																				
1423	<b>STATEMENT OF BASIS</b>	4578 days	Mon 1/4/10	Thu 7/8/27	Mon 1/4/10	NA																				
1424	Groundwater	284 days	Mon 1/4/10	Mon 1/31/11	Mon 1/4/10	Mon 1/31/11																				
1431	Soil	121 days	Thu 1/21/27	Thu 7/8/27	NA	NA																				
1432	Prepare fact sheet for proposed remedy	1 mon	Thu 1/21/27	Thu 2/18/27	NA	NA																				
1433	Prepare public notice package/Statement of Basis	2 mons	Wed 1/27/27	Thu 3/25/27	NA	NA																				
1434	Public Notice/Comment Period	46 edays	Fri 3/26/27	Tue 5/11/27	NA	NA																				
1435	Public Hearing	15 edays	Thu 4/8/27	Fri 4/23/27	NA	NA																				
1436	Prepare Responsiveness Summary	2 mons	Wed 5/12/27	Thu 7/8/27	NA	NA																				
1437	DTSC adopts final remedy	0 days	Thu 7/8/27	Thu 7/8/27	NA	NA																				
1438	<b>RECORD OF DECISION</b>	4683 days	Fri 12/18/09	Wed 11/17/27	Fri 12/18/09	NA																				
1439	Groundwater	288 days	Fri 12/18/09	Thu 1/20/11	Fri 12/18/09	Thu 1/20/11																				
1450	Soil	216 days	Tue 1/19/27	Wed 11/17/27	NA	NA																				
1451	Develop Proposed Plan	60 edays	Tue 1/19/27	Sat 3/20/27	NA	NA																				
1452	Prepare factsheet	60 edays	Tue 1/19/27	Sat 3/20/27	NA	NA																				
1453	Tribal Consultation	60 edays	Mon 3/22/27	Fri 5/21/27	NA	NA																				

Project: PG&E Topock Remediation Project  
Date: Mon 11/27/23

Tasks Not Started/In Progress	Milestone	Inactive Milestone	Duration-only	Start-only
Tasks Finished	Overall Task Duration	Inactive Summary	Manual Summary Rollup	Finish-only
Baseline Schedule	Inactive Task	Manual Task	Manual Summary	

edays = calendar days; days = work days  
Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
\*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
- Actual dates may vary depending on field conditions.





# HANDOUT 12A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 53)

## DECEMBER 5, 2023 CWG MEETING

ID	Task Name	Duration	Forecasted Start	Forecasted Finish	Actual Start	Actual Finish	2023				2024				2025				2026				2027															
							Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4												
1822	<b>Phase 2B Construction Mobilization</b>	<b>20 days</b>	Wed 12/18/24	Wed 1/15/25	NA	NA																																
1823	Stakeholder Attending Construction Kick-Off Meeting at Site	0 days	Wed 12/18/24	Wed 12/18/24	NA	NA																																
1824	Stakeholder Attending Construction Kick-Off Meeting at Site	0 days	Wed 12/18/24	Wed 12/18/24	NA	NA																																
1825	Stakeholder Attending Construction Kick-Off Meeting at Site	0 days	Wed 12/18/24	Wed 12/18/24	NA	NA																																
1826	Stakeholder Attending Construction Kick-Off Meeting at Site	0 days	Wed 12/18/24	Wed 12/18/24	NA	NA																																
1827	Stakeholder Attending Construction Kick-Off Meeting at Site	0 days	Wed 12/18/24	Wed 12/18/24	NA	NA																																
1828	Mobilization	28 edays	Wed 12/18/24	Wed 1/15/25	NA	NA																																
1829	<b>Major Phase 2B Construction Activities</b>	<b>598 days</b>	Thu 1/16/25	Mon 5/3/27	NA	NA																																
1830	California Remedy Facilities	471 days	Thu 1/16/25	Thu 11/5/26	NA	NA																																
1839	Arizona Remedy Facilities	120 days	Thu 1/16/25	Wed 7/2/25	NA	NA																																
1842	System Integration and Functional Testing	127 days	Fri 11/6/26	Mon 5/3/27	NA	NA																																
1843	Start-up Complete Groundwater Remedy	0 days	Mon 5/3/27	Mon 5/3/27	NA	NA																																
1844	Start-up Complete/Start Full Remedy Operation	0 days	Mon 5/3/27	Mon 5/3/27	NA	NA																																
1845	Construction Demobization	22 days	Fri 4/2/27	Mon 5/3/27	NA	NA																																
1846	<b>Reporting</b>	<b>2247 days</b>	Mon 11/12/18	Wed 6/16/27	NA	NA																																
1847	Prepare/submit monthly construction progress reports	107 mons	Mon 11/12/18	Wed 6/16/27	NA	NA																																
1848	Start Operation and Maintenance	0 days	Mon 5/3/27	Mon 5/3/27	NA	NA																																
1849	<b>First Five Year Review of Groundwater Remedy</b>	<b>176 days</b>	Mon 5/1/23	Fri 12/29/23	Mon 5/1/23	NA																																
1850	Public Notice/Factsheet	0 days	Mon 5/1/23	Mon 5/1/23	Mon 5/1/23	Mon 5/1/23																																
1851	Request For Interview	30.38 edays	Mon 5/1/23	Wed 5/31/23	Mon 5/1/23	Wed 5/31/23																																
1852	Interview Period	60.38 edays	Thu 6/1/23	Mon 7/31/23	Thu 6/1/23	Mon 7/31/23																																
1853	Five-Year Review Report Preparation	242.38 edays	Mon 5/1/23	Fri 12/29/23	Mon 5/1/23	NA																																
1854	Notice of Report Availability	0 days	Fri 12/29/23	Fri 12/29/23	NA	NA																																

Project: PG&E Topock Remediation Project Date: Mon 11/27/23	Page 5 of 5	Tasks Not Started/In Progress                  Tasks Finished                  Baseline Schedule	Milestone                  Inactive Milestone                  Overall Task Duration                  Inactive Task                  Manual Task	Manual Summary Rollup                  Manual Summary	Start-only                  Finish-only	[ ]
--	-------------	--	--	---	---	--------

edays = calendar days; days = work days  
 Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
 \*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
 PG&E Federal Agencies CWG/TWG Public  
 DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
 - Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
 - Actual dates may vary depending on field conditions.