

**HANDOUT 8A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 60)  
JUNE 10, 2026 CWG MEETING**

| ID   | Task Name                                                                                                                   | Duration     | Forecasted Start | Forecasted Finish | Actual Start | Actual Finish | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       | 2028  |   |  |  |
|------|-----------------------------------------------------------------------------------------------------------------------------|--------------|------------------|-------------------|--------------|---------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|--|--|
|      |                                                                                                                             |              |                  |                   |              |               | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | C |  |  |
| 1    | IM Installation (Note that IM3 is currently in operation and will remain in operation until directed otherwise by agencies) | 512 days     | Thu 1/22/04      | Tue 12/20/05      | Thu 1/22/04  | Tue 12/20/05  |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 32   | IM3 Cultural Resources Management Plan (IM3 CRMP)                                                                           | 986 days     | Thu 7/1/04       | Mon 3/10/08       | Thu 7/1/04   | Mon 3/10/08   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 37   | Extraction Well PE-1/Facilities                                                                                             | 230 days     | Mon 3/21/05      | Fri 1/27/06       | Mon 3/21/05  | Fri 1/27/06   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 47   | Supplemental Extraction Well and Facilities                                                                                 | 127 days     | Fri 7/29/05      | Thu 1/19/06       | Fri 7/29/05  | Thu 1/19/06   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 55   | Decommissioning of IM2 Batch Treatment                                                                                      | 1182 days    | Fri 8/5/05       | Fri 1/29/10       | Fri 8/5/05   | Fri 1/29/10   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 66   | Interim Measures and Treated Water Management                                                                               | 751 days     | Mon 5/3/04       | Fri 2/16/07       | Mon 5/3/04   | Fri 2/16/07   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 210  | Public Participation Plan                                                                                                   | 578 days     | Mon 12/20/04     | Fri 2/9/07        | Mon 12/20/04 | Fri 2/9/07    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 219  | Baseline Resources Assessments                                                                                              | 897 days     | Mon 11/1/04      | Mon 3/10/08       | Mon 11/1/04  | Mon 3/10/08   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 233  | Sitewide CEQA Documentation                                                                                                 | 586 days     | Wed 5/17/06      | Fri 8/1/08        | Wed 5/17/06  | Fri 8/1/08    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 237  | Programmatic Biological Assessment (PBA)                                                                                    | 1920 days    | Tue 12/19/06     | Tue 4/15/14       | Tue 12/19/06 | Tue 4/15/14   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 250  | REMEDIAL FACILITY INVESTIGATION/REMEDIAL INVESTIGATION (RFI/RI)                                                             | 8080 days    | Sat 2/24/96      | Mon 12/28/26      | Sat 2/24/96  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 251  | Historical RFI/RI Reports (Feb. 2005 and Prior Versions)                                                                    | 2455 days    | Sat 2/24/96      | Fri 7/8/05        | Sat 2/24/96  | Fri 7/8/05    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 269  | Site History Report (Vol 1)                                                                                                 | 466 days     | Tue 11/15/05     | Wed 8/15/07       | Tue 11/15/05 | Wed 8/15/07   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 284  | RFI/RI Vol 1 Addendum                                                                                                       | 1829 days    | Wed 7/11/07      | Tue 7/8/14        | Wed 7/11/07  | Tue 7/8/14    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 306  | Final Groundwater RFI/RI (Vol 2 )                                                                                           | 1948 days    | Mon 6/27/05      | Fri 11/16/12      | Mon 6/27/05  | Fri 11/16/12  |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 616  | ADEQ Topock Groundwater Study                                                                                               | 475 days     | Thu 11/18/04     | Wed 8/23/06       | Thu 11/18/04 | Wed 8/23/06   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 620  | Final Soil RFI/RI (Vol 3)                                                                                                   | 5237 days    | Sat 7/15/06      | Mon 7/20/26       | Sat 7/15/06  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 621  | Implementation of Off-site Soil Sampling (Part A Phase 1) and Data Gaps Evaluation                                          | 1215 days    | Sat 7/15/06      | Fri 2/25/11       | Sat 7/15/06  | Fri 2/25/11   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 770  | Draft On-site Soil Sampling (Part B) DQOs                                                                                   | 1122 days    | Wed 12/6/06      | Fri 3/11/11       | Wed 12/6/06  | Fri 3/11/11   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 825  | Soil RFI/RI Work Plan                                                                                                       | 1211 days    | Tue 1/4/11       | Mon 8/24/15       | Tue 1/4/11   | Mon 8/24/15   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 922  | Work Plan Implementation/Data Gaps Analysis                                                                                 | 594 days     | Tue 8/25/15      | Thu 11/30/17      | Tue 8/25/15  | Thu 11/30/17  |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 978  | Reporting                                                                                                                   | 2374 days    | Tue 6/20/17      | Mon 7/20/26       | Tue 6/20/17  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 979  | Soil Risk Assessment                                                                                                        | 770 days     | Tue 6/20/17      | Fri 5/29/20       | Tue 6/20/17  | Fri 5/29/20   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1002 | Soil Post-NTCRA Risk Assessment                                                                                             | 584 days     | Wed 4/24/24      | Mon 7/20/26       | Wed 4/24/24  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1003 | Validated NTCRA Data Available for Risk Assessment                                                                          | 80 days      | Wed 4/24/24      | Tue 8/13/24       | Wed 4/24/24  | Tue 8/13/24   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1004 | PG&E prepares/submits Soil Post-NTCRA Risk Assessment Report                                                                | 5 mons       | Thu 6/6/24       | Fri 12/13/24      | Thu 6/6/24   | Fri 12/13/24  |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1005 | DTSC review/comment                                                                                                         | 142.38 edays | Mon 12/16/24     | Wed 5/7/25        | Mon 12/16/24 | Wed 5/7/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1006 | DOI review/comment                                                                                                          | 147.38 edays | Mon 12/16/24     | Mon 5/12/25       | Mon 12/16/24 | Mon 5/12/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1007 | CWG/TWG review/comment                                                                                                      | 71.38 edays  | Mon 12/16/24     | Tue 2/25/25       | Mon 12/16/24 | Tue 2/25/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1008 | Tribes review/comment                                                                                                       | 74.38 edays  | Mon 12/16/24     | Fri 2/28/25       | Mon 12/16/24 | Fri 2/28/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1009 | Review/compile Comment Table                                                                                                | 24.38 edays  | Tue 5/13/25      | Fri 6/6/25        | Tue 5/13/25  | Fri 6/6/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1010 | Prepare/send RTC Table                                                                                                      | 60.38 edays  | Fri 6/6/25       | Tue 8/5/25        | Fri 6/6/25   | Tue 8/5/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1011 | Hold RTC Meeting                                                                                                            | 0 days       | Thu 10/9/25      | Thu 10/9/25       | Thu 10/9/25  | Thu 10/9/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1012 | Finalize/Submit Draft Soil Post-NTCRA Risk Assessment with RTC Table                                                        | 4.1 mons     | Fri 10/10/25     | Fri 2/6/26        | Fri 10/10/25 | Fri 2/6/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1013 | CWG/TWG review                                                                                                              | 18.38 edays  | Mon 2/9/26       | Fri 2/27/26       | Mon 2/9/26   | Fri 2/27/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1014 | Tribes review                                                                                                               | 16.38 edays  | Mon 2/9/26       | Wed 2/25/26       | Mon 2/9/26   | Wed 2/25/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1015 | DTSC review                                                                                                                 | 8.2 wks      | Mon 2/9/26       | Mon 4/6/26        | Mon 2/9/26   | Mon 4/6/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1016 | DOI review                                                                                                                  | 4 wks        | Mon 2/9/26       | Fri 3/6/26        | Mon 2/9/26   | Fri 3/6/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1017 | Meeting to discuss review comments                                                                                          | 0 days       | Wed 3/4/26       | Wed 3/4/26        | Wed 3/4/26   | Wed 3/4/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1018 | Finalize/Submit Final Soil Post-NTCRA Risk Assessment Report with RTC Table                                                 | 92 edays     | Thu 3/5/26       | Fri 6/5/26        | Thu 3/5/26   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1019 | DTSC review/accept report                                                                                                   | 45 edays     | Fri 6/5/26       | Mon 7/20/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |
| 1020 | DOI review/accept report                                                                                                    | 45 edays     | Fri 6/5/26       | Mon 7/20/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |   |  |  |

Project: PG&E Topock Remediation Project  
Date: Fri 5/29/26

Page 1 of 5

### Tasks Not Started/In Progress

### Tasks Finished

### Baseline Schedule

### Milestone

Overall Task Duration

### Inactive Task

Inactive Milestone

Inactive Summary

**Color Coding:**

PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

\_\_\_\_\_



### Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

[REDACTED]

Page 10 of 10

---



Start-only

### Finish-only

Major Assumptions

- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.
- Actual dates may vary depending on field conditions.

**HANDOUT 8A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 60)**  
**JUNE 10, 2026 CWG MEETING**

| ID   | Task Name                                                                                                 | Duration    | Forecasted Start | Forecasted Finish | Actual Start | Actual Finish | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       | 2028  |       |       |       |       |       |       |       |
|------|-----------------------------------------------------------------------------------------------------------|-------------|------------------|-------------------|--------------|---------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
|      |                                                                                                           |             |                  |                   |              |               | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 |
| 1021 | RFI/RI Volume 3                                                                                           | 1807 days   | Fri 7/28/17      | Tue 6/25/24       | Fri 7/28/17  | Tue 6/25/24   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1057 | Former Impoundment Area Investigation Work Plan                                                           | 668 days    | Fri 6/7/24       | Mon 12/28/26      | Fri 6/7/24   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1058 | DTSC direction for Investigation Work Plan                                                                | 0 days      | Fri 6/7/24       | Fri 6/7/24        | Fri 6/7/24   | Fri 6/7/24    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1059 | PG&E prepares/submit work plan                                                                            | 88 edays    | Mon 6/10/24      | Fri 9/6/24        | Mon 6/10/24  | Fri 9/6/24    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1060 | DTSC review/comment                                                                                       | 97 edays    | Fri 9/6/24       | Thu 12/12/24      | Fri 9/6/24   | Thu 12/12/24  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1061 | PG&E compiles/prepares/submit RTCTable to DTSC                                                            | 31 days     | Fri 12/13/24     | Fri 1/24/25       | Fri 12/13/24 | Fri 1/24/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1062 | DTSC review/comment                                                                                       | 56 days     | Mon 1/27/25      | Mon 4/14/25       | Mon 1/27/25  | Mon 4/14/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1063 | PG&E submits revised RTCTable and figures to DTSC                                                         | 30.38 edays | Mon 4/14/25      | Wed 5/14/25       | Mon 4/14/25  | Wed 5/14/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1064 | DTSC conditionally approve Work Plan/request site walk                                                    | 0 days      | Tue 9/2/25       | Tue 9/2/25        | Tue 9/2/25   | Tue 9/2/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1065 | Conduct site walk with agencies/Tribes/stakeholders                                                       | 1 day       | Wed 1/21/26      | Wed 1/21/26       | Wed 1/21/26  | Wed 1/21/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1066 | Work Plan Implementation (if approved by agencies, schedule to be confirmed)                              | 3 mons      | Thu 10/1/26      | Fri 12/25/26      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1067 | Submit Investigation Report to DTSC (next steps to be confirmed)                                          | 0 days      | Mon 12/28/26     | Mon 12/28/26      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1068 | SOIL NON-TIME CRITICAL REMOVAL ACTION (NTCRA)                                                             | 1639 days   | Tue 10/30/18     | Mon 2/3/25        | Tue 10/30/18 | Mon 2/3/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1106 | POST SOIL NTCRA MITIGATION PLANTING                                                                       | 237 days    | Tue 1/6/26       | Tue 12/1/26       | Tue 1/6/26   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1107 | PG&E prepares/submit work plan                                                                            | 0 days      | Tue 1/6/26       | Tue 1/6/26        | Tue 1/6/26   | Tue 1/6/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1108 | Tribes review/comment                                                                                     | 45 edays    | Tue 1/6/26       | Fri 2/20/26       | Tue 1/6/26   | Fri 2/20/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1109 | CWG/TWG review/comment                                                                                    | 45 edays    | Tue 1/6/26       | Fri 2/20/26       | Tue 1/6/26   | Fri 2/20/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1110 | DOI/Refuge respond to comments                                                                            | 2 wks       | Mon 2/23/26      | Fri 3/6/26        | Mon 2/23/26  | Fri 3/6/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1111 | PG&E finalizes work plan including RTCTable                                                               | 25 edays    | Mon 3/9/26       | Fri 4/3/26        | Mon 3/9/26   | Fri 4/3/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1112 | DOI reviews/approves work plan                                                                            | 1 day       | Fri 4/3/26       | Fri 4/3/26        | Fri 4/3/26   | Fri 4/3/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1113 | PG&E starts to implement work plan for planting in Fall 2026                                              | 1 day       | Fri 4/3/26       | Fri 4/3/26        | Fri 4/3/26   | Fri 4/3/26    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1114 | Planting Window                                                                                           | 45 days     | Thu 10/1/26      | Tue 12/1/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1115 | Target Completion of Post Soil NTCRA Mitigation Planting                                                  | 0 days      | Tue 12/1/26      | Tue 12/1/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1116 | GROUNDWATER CORRECTIVE MEASURES/REMEDIAL ALTERNATIVE DEVELOPMENT                                          | 2835 days   | Mon 3/29/04      | Wed 12/31/14      | Mon 3/29/04  | Wed 12/31/14  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1264 | CORRECTIVE MEASURE STUDY/FEASIBILITY STUDY (CMS/FS) AND RISK ASSESSMENT                                   | 6738 days   | Mon 12/16/02     | Fri 8/25/28       | Mon 12/16/02 | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1265 | CMS Work Plan                                                                                             | 1465 days   | Mon 12/16/02     | Tue 6/24/08       | Mon 12/16/02 | Tue 6/24/08   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1284 | Risk Evaluation - Scoping and CSM                                                                         | 2326 days   | Tue 10/31/06     | Tue 9/15/15       | Tue 10/31/06 | Tue 9/15/15   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1368 | CMS/FS Report                                                                                             | 5235 days   | Mon 8/18/08      | Fri 8/25/28       | Mon 8/18/08  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1369 | Groundwater                                                                                               | 350 days    | Mon 8/18/08      | Fri 12/18/09      | Mon 8/18/08  | Fri 12/18/09  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1428 | Soil CMS/FS (process/duration to be verified)                                                             | 434 days    | Tue 12/29/26     | Fri 8/25/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1429 | Prepare Draft Soil CMS/FS Report (process/duration to be verified)                                        | 264 days    | Tue 12/29/26     | Sun 1/2/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1430 | Prepare Discussion Draft Soil CMS/FS Report                                                               | 7 mons      | Tue 12/29/26     | Wed 7/21/27       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1431 | PG&E outreach with Tribes                                                                                 | 1 mon       | Thu 7/22/27      | Thu 8/19/27       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1432 | PG&E submits Draft Soil CMS/FS                                                                            | 2 mons      | Fri 8/20/27      | Mon 10/18/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1433 | DTSC send Draft Soil CMS/FS to CWG/TWG                                                                    | 0 days      | Mon 10/18/27     | Mon 10/18/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1434 | BLM sends package to Tribes for Consultation                                                              | 3 days      | Tue 10/19/27     | Thu 10/21/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1435 | DTSC review and comment                                                                                   | 75 edays    | Tue 10/19/27     | Sun 1/2/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1436 | DOI review and comment                                                                                    | 75 edays    | Tue 10/19/27     | Sun 1/2/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1437 | CWG/TWG review and comment                                                                                | 60 edays    | Tue 10/19/27     | Sat 12/18/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1438 | Tribal Consultation                                                                                       | 60 edays    | Fri 10/22/27     | Tue 12/21/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1439 | SHPO for information only                                                                                 | 1 day       | Fri 10/22/27     | Fri 10/22/27      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| 1440 | Response to Comments/Prepare Final Soil CMS/FS Report (duration to be verified after receipt of comments) | 86 days     | Mon 1/3/28       | Mon 5/1/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |

Project: PG&E Topock Remediation Project  
Date: Fri 5/29/26

Page 2 of 5

### Tasks Not Started/In Progress

### Tasks Finished

### Baseline Schedule

### Milestone

### Overall Task Duration

### Inactive Task

### Inactive Milesto

Inactive Summary

**Color Coding:**

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

### Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

[REDACTED]

Page 10 of 10

\_\_\_\_\_



- Start-only

### Finish-only

Major Assumptions

- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.
- Actual dates may vary depending on field conditions.

# **HANDOUT 8A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 60)** **JUNE 10, 2026 CWG MEETING**

| ID   | Task Name                                                                                                                       | Duration   | Forecasted Start | Forecasted Finish | Actual Start | Actual Finish | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       | 2028  |       |       |       | C |
|------|---------------------------------------------------------------------------------------------------------------------------------|------------|------------------|-------------------|--------------|---------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|
|      |                                                                                                                                 |            |                  |                   |              |               | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 |   |
| 1441 | Review/compile Comment Table                                                                                                    | 1 mon      | Mon 1/31/28      | Mon 1/31/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1442 | Comment clarification meeting                                                                                                   | 0 days     | Fri 1/7/28       | Fri 1/7/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1443 | Prepare/send RTC Table                                                                                                          | 2 mons     | Tue 2/1/28       | Wed 3/29/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1444 | RTC Meeting                                                                                                                     | 23 days    | Wed 3/29/28      | Mon 5/1/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1445 | Send agenda (2 wks prior to meeting)                                                                                            | 0 days     | Wed 3/29/28      | Wed 3/29/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1446 | Hold Multiple Meetings                                                                                                          | 13 days    | Thu 4/13/28      | Mon 5/1/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1447 | Prepare Final Soil CMS/FS Report                                                                                                | 3 mons     | Tue 5/2/28       | Thu 7/27/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1448 | DTSC review and concur                                                                                                          | 1 mon      | Fri 7/28/28      | Fri 8/25/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1449 | DOI review and concur                                                                                                           | 1 mon      | Fri 7/28/28      | Fri 8/25/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1450 | CEQA Evaluation (Place Holder Item only. Details including duration will be provided after the prior steps are better defined ) | 3 mons     | Mon 8/28/28      | Wed 11/22/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1451 | STATEMENT OF BASIS                                                                                                              | 4997 days  | Mon 1/4/10       | Tue 2/13/29       | Mon 1/4/10   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1452 | Groundwater                                                                                                                     | 284 days   | Mon 1/4/10       | Mon 1/31/11       | Mon 1/4/10   | Mon 1/31/11   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1459 | Soil (process/duration to be verified)                                                                                          | 121 days   | Tue 8/29/28      | Tue 2/13/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1460 | Prepare fact sheet for proposed remedy                                                                                          | 1 mon      | Tue 8/29/28      | Tue 9/26/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1461 | Prepare public notice package/Statement of Basis                                                                                | 2 mons     | Mon 9/4/28       | Tue 10/31/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1462 | Public Notice/Comment Period                                                                                                    | 46 edays   | Wed 11/1/28      | Sun 12/17/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1463 | Public Hearing                                                                                                                  | 15 edays   | Tue 11/14/28     | Wed 11/29/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1464 | Prepare Responsiveness Summary                                                                                                  | 2 mons     | Mon 12/18/28     | Tue 2/13/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1465 | DTSC adopts final remedy                                                                                                        | 0 days     | Tue 2/13/29      | Tue 2/13/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1466 | RECORD OF DECISION                                                                                                              | 5101 days  | Fri 12/18/09     | Fri 6/22/29       | Fri 12/18/09 | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1467 | Groundwater                                                                                                                     | 288 days   | Fri 12/18/09     | Thu 1/20/11       | Fri 12/18/09 | Thu 1/20/11   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1478 | Soil (process/duration to be verified)                                                                                          | 215 days   | Fri 8/25/28      | Fri 6/22/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1479 | Develop Proposed Plan                                                                                                           | 60 edays   | Fri 8/25/28      | Tue 10/24/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1480 | Prepare factsheet                                                                                                               | 60 edays   | Fri 8/25/28      | Tue 10/24/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1481 | Tribal Consultation                                                                                                             | 60 edays   | Wed 10/25/28     | Sun 12/24/28      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1482 | Public Review and Comment                                                                                                       | 45 edays   | Wed 10/25/28     | Sat 12/9/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1483 | CWG Review and Comment                                                                                                          | 45 edays   | Wed 10/25/28     | Sat 12/9/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1484 | PG&E Review and Comment                                                                                                         | 45 edays   | Wed 10/25/28     | Sat 12/9/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1485 | Prepare ROD and Responsiveness Summary                                                                                          | 119 edays  | Sun 12/24/28     | Sun 4/22/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1486 | DOI Approval Process                                                                                                            | 60 edays   | Sun 4/22/29      | Thu 6/21/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1487 | Issue Soil ROD                                                                                                                  | 1 day      | Fri 6/22/29      | Fri 6/22/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1488 | Section 106 Programmatic Agreement (PA)                                                                                         | 1858 days  | Fri 10/10/08     | Wed 11/18/15      | Fri 10/10/08 | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1521 | EIR DOCUMENTATION                                                                                                               | 1449 days  | Thu 9/1/05       | Wed 3/2/11        | Thu 9/1/05   | Wed 3/2/11    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1594 | DESIGN, PERMITTING, AND CONSTRUCTION OF GROUNDWATER REMEDY                                                                      | 3669 days  | Mon 1/31/11      | Thu 2/13/25       | Mon 1/31/11  | Thu 2/13/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1595 | Corrective Measure Implementation/Remedial Design (CMI/RD) Workplan                                                             | 199 days   | Mon 1/31/11      | Thu 11/3/11       | Mon 1/31/11  | Thu 11/3/11   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1609 | Remedial Design (Preliminary, Intermediate, and Pre-Final/Final)                                                                | 1723 days  | Tue 9/20/11      | Tue 4/24/18       | Tue 9/20/11  | Tue 4/24/18   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1782 | Proposed Phase 2B Design Modification                                                                                           | 575 days   | Fri 12/2/22      | Thu 2/13/25       | Fri 12/2/22  | Thu 2/13/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1790 | Community Outreach                                                                                                              | 1710 days  | Fri 10/7/11      | Tue 4/24/18       | Fri 10/7/11  | Tue 4/24/18   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1800 | Project Contracting                                                                                                             | 2.9 mons   | Wed 4/4/18       | Wed 6/27/18       | Wed 4/4/18   | Wed 6/27/18   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1801 | Construction                                                                                                                    | 2015 days? | Wed 6/27/18      | Wed 3/11/26       | Wed 6/27/18  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1802 | Phase 1 Construction                                                                                                            | 1046 days  | Wed 6/27/18      | Fri 6/24/22       | Wed 6/27/18  | Fri 6/24/22   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1834 | Phase 2A Planning/Contracting                                                                                                   | 30 days    | Mon 2/14/22      | Fri 3/25/22       | Mon 2/14/22  | Fri 3/25/22   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |

Project: PG&E Topock Remediation Project  
Date: Fri 5/29/26

Page 3 of 5

Tasks Not Started/In Progress

Tasks Finished

Baseline Schedule

Milestone

Overall Task Duration

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

edays = calendar days; days = work days

Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).

\*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:

PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions

- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
- Actual dates may vary depending on field conditions.

# HANDOUT 8A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 60)

## JUNE 10, 2026 CWG MEETING

| ID   | Task Name                                                                                                                                                                          | Duration     | Forecasted Start | Forecasted Finish | Actual Start | Actual Finish | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       | 2028  |       |       |       | C |
|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|------------------|-------------------|--------------|---------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|
|      |                                                                                                                                                                                    |              |                  |                   |              |               | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 |   |
| 1835 | Phase 2A Construction Mobilization                                                                                                                                                 | 16 days      | Mon 2/14/22      | Mon 3/7/22        | Mon 2/14/22  | Mon 3/7/22    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1839 | Major Phase 2A Construction Activities                                                                                                                                             | 1200 days    | Tue 3/8/22       | Thu 10/8/26       | Tue 3/8/22   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1840 | Well Installation                                                                                                                                                                  | 1200 days    | Tue 3/8/22       | Thu 10/8/26       | Tue 3/8/22   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1841 | Decision on FW-2                                                                                                                                                                   | 1 day        | Tue 3/17/26      | Tue 3/17/26       | Tue 3/17/26  | Tue 3/17/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1842 | Install and Develop Arsenic Monitoring Wells (MW-HH, MW-II)                                                                                                                        | 65 days      | Mon 7/13/26      | Thu 10/8/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1843 | Well Installation and Buildout (TCS-1/2, TWB-1/3, ER-1/2/3/4, RB-5, TCS-1, 2, ER-6, TWB-1/3 full build-out; RB-2, 3, 4 civil/ mechanical only, ER-1/2 full build-out, ER-3/4 civil | 389 days     | Tue 3/8/22       | Thu 8/31/23       | Tue 3/8/22   | Thu 8/31/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1844 | Pipeline Installation                                                                                                                                                              | 975 days     | Mon 4/4/22       | Thu 12/25/25      | Mon 4/4/22   | Thu 12/25/25  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1845 | Inside TCS                                                                                                                                                                         | 160 days     | Mon 4/4/22       | Fri 11/11/22      | Mon 4/4/22   | Fri 11/11/22  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1846 | Outside TCS                                                                                                                                                                        | 250 days     | Tue 7/19/22      | Fri 6/30/23       | Tue 7/19/22  | Fri 6/30/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1847 | East Ravine Pipeline (C18)                                                                                                                                                         | 104 days     | Mon 8/4/25       | Thu 12/25/25      | Mon 8/4/25   | Thu 12/25/25  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1848 | Phase 2B Planning/Contracting                                                                                                                                                      | 9.3 mons     | Mon 1/6/25       | Mon 10/6/25       | Mon 1/6/25   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1849 | Phase 2B Well Drilling (For Planning Only, Schedule May Change)                                                                                                                    | 20.25 mons   | Tue 3/4/25       | Mon 10/19/26      | Tue 3/4/25   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1921 | Phase 2B Pipeline and Supporting Infrastructure Construction                                                                                                                       | 935 days     | Mon 1/6/25       | Thu 8/3/28        | Mon 1/6/25   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1922 | Planning/Preparation                                                                                                                                                               | 365 days     | Mon 1/6/25       | Fri 5/29/26       | Mon 1/6/25   | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1923 | Pipeline B (incl final connection and testing)                                                                                                                                     | 413 days     | Mon 10/6/25      | Tue 5/4/27        | Mon 10/6/25  | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1924 | I-40 Jack and Bore                                                                                                                                                                 | 52 days      | Wed 2/18/26      | Thu 4/30/26       | Wed 2/18/26  | Thu 4/30/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1925 | Arch Bridge                                                                                                                                                                        | 163 days     | Wed 8/12/26      | Thu 3/25/27       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1926 | Pipeline I2 (Initial)                                                                                                                                                              | 63 edays     | Wed 12/17/25     | Wed 2/18/26       | Wed 12/17/25 | Wed 2/18/26   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1927 | Pipeline I2 (Final)                                                                                                                                                                | 50 days      | Wed 7/29/26      | Mon 10/5/26       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1928 | Pipeline C11 (Connect ER-3 and ER-4)                                                                                                                                               | 41 days      | Mon 10/5/26      | Mon 11/30/26      | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1929 | Pipeline A                                                                                                                                                                         | 176 days     | Tue 5/12/26      | Mon 1/11/27       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1930 | Remaining Supporting Facilities (Including TCS Tank Farm Retrofit and RPWCP)                                                                                                       | 500 days     | Mon 9/7/26       | Thu 8/3/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1931 | Phase 2 Well Vaults and Electrical                                                                                                                                                 | 133 days     | Mon 1/4/27       | Wed 7/7/27        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1932 | System Integration and Functional Testing                                                                                                                                          | 201 days     | Thu 10/28/27     | Thu 8/3/28        | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1933 | Site Cleanup and Demob                                                                                                                                                             | 45 days      | Fri 8/4/28       | Thu 10/5/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1934 | Start-up Complete Groundwater Remedy                                                                                                                                               | 0 days       | Thu 10/5/28      | Thu 10/5/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1935 | Start-up Complete/Start Full Remedy Operation                                                                                                                                      | 0 days       | Thu 10/5/28      | Thu 10/5/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1936 | Reporting                                                                                                                                                                          | 2688 days    | Mon 11/12/18     | Wed 2/21/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1937 | Prepare/submit monthly construction progress reports                                                                                                                               | 128 mons     | Mon 11/12/18     | Wed 2/21/29       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1938 | Complete Remedy Startup/Start Remedy Operation and Maintenance                                                                                                                     | 0 days       | Thu 10/5/28      | Thu 10/5/28       | NA           | NA            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1939 | First Five Year Review of Groundwater Remedy                                                                                                                                       | 160 days     | Mon 5/1/23       | Thu 12/7/23       | Mon 5/1/23   | Thu 12/7/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1940 | Public Notice/Factsheet                                                                                                                                                            | 0 days       | Mon 5/1/23       | Mon 5/1/23        | Mon 5/1/23   | Mon 5/1/23    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1941 | Request For Interview                                                                                                                                                              | 30.38 edays  | Mon 5/1/23       | Wed 5/31/23       | Mon 5/1/23   | Wed 5/31/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1942 | Interview Period                                                                                                                                                                   | 60.38 edays  | Thu 6/1/23       | Mon 7/31/23       | Thu 6/1/23   | Mon 7/31/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1943 | Five-Year Review Report Preparation                                                                                                                                                | 220.38 edays | Mon 5/1/23       | Thu 12/7/23       | Mon 5/1/23   | Thu 12/7/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1944 | Notice of Report Availability                                                                                                                                                      | 0 days       | Thu 12/7/23      | Thu 12/7/23       | Thu 12/7/23  | Thu 12/7/23   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1945 | Other Topock Investigative Activities                                                                                                                                              | 240 days     | Mon 12/9/24      | Mon 11/10/25      | Mon 12/9/24  | Mon 11/10/25  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1946 | PFAS Soil and Groundwater Investigation (RWQCB Order R7-2024-040)                                                                                                                  | 240 days     | Mon 12/9/24      | Mon 11/10/25      | Mon 12/9/24  | Mon 11/10/25  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1947 | RWQCB Issued Investigative Order R7-2024-040                                                                                                                                       | 0 days       | Mon 12/9/24      | Mon 12/9/24       | Mon 12/9/24  | Mon 12/9/24   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1948 | PG&E prepares/submit Review of PFAS Evaluation of Historical Chemical Use Report                                                                                                   | 81 days      | Mon 12/9/24      | Mon 3/31/25       | Mon 12/9/24  | Mon 3/31/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1949 | RWQCB review of submittal                                                                                                                                                          | 72 days      | Tue 4/1/25       | Wed 7/9/25        | Tue 4/1/25   | Wed 7/9/25    |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1950 | PG&E requested an extension of the report and work plan due date                                                                                                                   | 0 days       | Thu 9/11/25      | Thu 9/11/25       | Thu 9/11/25  | Thu 9/11/25   |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |

Project: PG&E Topock Remediation Project  
Date: Fri 5/29/26

Page 4 of 5

Tasks Not Started/In Progress   
Tasks Finished   
Baseline Schedule   
Milestone 

Overall Task Duration   
Inactive Task   
Inactive Milestone   
Inactive Summary 

Manual Task   
Duration-only   
Manual Summary Rollup   
Manual Summary 

Start-only   
Finish-only 

edays = calendar days; days = work days

Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).

\*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
- Actual dates may vary depending on field conditions.

**HANDOUT 8A - TOPOCK REMEDIATION PROJECT SCHEDULE (REV. 60)**  
**JUNE 10, 2026 CWG MEETING**

| ID   | Task Name                                                                                                 | Duration | Forecasted Start | Forecasted Finish | Actual Start | Actual Finish | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       | 2028  |       |       |       |   |
|------|-----------------------------------------------------------------------------------------------------------|----------|------------------|-------------------|--------------|---------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|
|      |                                                                                                           |          |                  |                   |              |               | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | C |
| 1951 | RWQCB approved the extension request                                                                      | 0 days   | Mon 9/22/25      | Mon 9/22/25       | Mon 9/22/25  | Mon 9/22/25   |       |       | 9/22  |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1952 | PG&E prepares/submits updated PFAS Evaluation of Historical Chemical Use and PFAS Investigation Work Plan | 70 days  | Thu 7/10/25      | Wed 10/15/25      | Thu 7/10/25  | Wed 10/15/25  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |   |
| 1953 | PG&E resubmits the redacted PFAS Evaluation of Historical Chemical Use                                    | 0 days   | Mon 11/10/25     | Mon 11/10/25      | Mon 11/10/25 | Mon 11/10/25  |       |       |       | 11/10 |       |       |       |       |       |       |       |       |       |       |       |       |   |

Project: PG&E Topock Remediation Project  
Date: Fri 5/29/26

Page 5 of 5

Tasks Not Started/In Progress

Tasks Finished

Baseline Schedule

Milestone



Overall Task Duration

Inactive Task

Inactive Milestone

Inactive Summary



Manual Task

Duration-only

Manual Summary Rollup

Manual Summary



Start-only

Finish-only



edays = calendar days; days = work days  
Baseline Schedule is the 8/15/07 CWG Schedule (rev 1, 12/12/07).  
\*Timeframes shown are for planning purpose. Actual timeframes may vary.

Color Coding:  
PG&E Federal Agencies CWG/TWG Public  
DTSC Tribes/SHPO Other CA Agencies AZ Agencies

Major Assumptions  
- Permits, CWG/ stakeholder review, and DTSC review & approvals are estimated.  
- Actual dates may vary depending on field conditions.