Kristina Bonnett Environmental Remediation



Topock Compressor Station 145453 National Trails Hwy Needles, CA 92363

Mailing Address P.O. Box 337 Needles, CA 92363

628.219.8380 Email: kaby@pge.com

July 10, 2024

Ms. Veronica Dickerson, RSO Environmental Compliance and Cleanup Division Office of Environmental Policy and Compliance (OEPC) US Department of Interior

Mr. Christopher Ioan California Department of Toxic Substances Control 5796 Corporate Avenue Cypress, CA 90630

Subject: June 2024 Monthly Progress Report for the Final Groundwater Remedy Construction and

Startup, PG&E Topock Compressor Station, Needles, California (Document ID: TPK_Monthly_Progress_Rpt_June_2024_20240710)

Dear Ms. Dickerson and Mr. loan:

In compliance with the 1996 Corrective Action Consent Agreement (Attachment 6, Part E, Section 9a and Attachment 7) and the 2013 Remedial Design/Remedial Action Consent Decree (Paragraph 32 and Appendix C, Section 5), and pursuant to the Construction/Remedial Action Work Plan (C/RAWP) (Section 2.6.3.1), this monthly report describes activities taken at Pacific Gas and Electric Company's (PG&E's) Topock Compressor Station in June 2024, as well as activities planned for the next six weeks (June 30 to August 10, 2024), and presents available results from sampling and testing, if any, performed in the reporting period.

This report also discusses material deviations from the approved design documents and/or the C/RAWP, if any, that PG&E has proposed to the California Department of Toxic Substances Control (DTSC) and U.S. Department of the Interior (DOI), or that have been approved by DTSC and DOI. This report highlights key personnel changes, if any, and summarizes activities performed and activities planned in support of DOI's 2012 Community Involvement Plan and DTSC's 2019 Community Outreach Plan, as well as contacts with the local community, representatives of the press, and/or public interest groups, if any. This report also includes data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection, as required by the Condition of Approval # xi in DTSC's approval letter dated August 24, 2018.

Please note that since activities conducted to comply with the project's Applicable or Relevant and Appropriate Requirement and the Subsequent Environmental Impact Report mitigation measures are currently reported in separate compliance reports, this information is not repeated in the monthly reports. Monthly progress reports will be submitted to DTSC and DOI by the 10th day of the following month during construction and startup of the groundwater remedy at the Topock Compressor Station which officially began on October 2, 2018. This is the 69th monthly progress report. Please contact me at (628) 219-8380 if you have any questions or comments regarding this submittal.

Sincerely,

Kristina Bonnett

Topock Technical Project Manager

uster Bonnett

Topock Project Executive Abstract

Document Title: June 2024 Monthly Progress Report for the Groundwater Remedy Construction and Startup, PG&E Topock Compressor Station, Needles, California Submitting Agency: DOI, DTSC Final Document? X Yes No	Date of Document: 07/10/2024 Who Created this Document? (i.e. PG&E, DTSC, DOI, Other) PG&E			
Priority Status: HIGH MED X LOW	Is this time critical? Yes <u>X</u> No			
Type of Document: Draft X_Report Letter Memo Other / Explain:	Action Required: X Information OnlyReview and InputOther / Explain:			
What does this information pertain to? Resource Conservation and Recovery Act (RCRA) Facility Assessment (RFA)/Preliminary Assessment (PA) RCRA Facility Investigation (RFI)/Remedial Investigation (including Risk Assessment) Corrective Measures Study (CMS)/Feasibility Study (FS) X Corrective Measures Implementation/Remedial Action (RA) California Environmental Quality Act/ Environmental Impact Report (EIR) Interim Measures Other / Explain:	Is this a Regulatory Requirement? X Yes No If no, why is the document needed?			
What is the consequence of NOT doing this item? What is the consequence of DOING this item? The consequence for not doing this item is PG&E will be out of compliance with the 1996 Corrective Action Consent Agreement (CACA) and the 2013 Remedial Design/ Remedial Action Consent Decree (CD), as well as the Construction/Remedial Action Work Plan (C/RAWP).	Other Justification/s: Permit Other / Explain:			
Brief Summary of attached document: This monthly report describes activities taken in June 2024 as well 10, 2024) and presents available results from sampling and testing deviations from the approved design documents and/or the <i>Constructure</i> has proposed to the California Department of Toxic Substances Conthat have been approved by DTSC and DOI. This report also highlig performed and activities planned at the Topock Compressor Station DTSC's 2019 Community Outreach Plan, as well as contacts with legislation interest groups, if any.	in the reporting period. In addition, this report discusses material uction/ Remedial Action Work Plan (C/RAWP), if any, that PG&E ontrol (DTSC) and the U.S. Department of the Interior (DOI) or ghts key personnel changes, if any, and summarizes activities in in support of DOI's 2012 Community Involvement Plan and			
Written by: Pacific Gas and Electric Company				
Recommendations: Provide input to PG&E.				
How is this information related to the Final Remedy or Regulatory R This submittal is required in compliance with the CACA, CD, and pu	•			
Other requirements of this information? None.				



June 2024 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup

PG&E Topock Compressor Station Needles, California

Document ID: TPK_Monthly_Progress_Rpt_June_20240710

July 2024

Prepared for U.S. Department of the Interior and California Department of Toxic Substances Control

On Behalf of Pacific Gas and Electric Company





Contents¹

Topo	ck Projec	t Executive Abstract	iii			
Acro	nyms an	d Abbreviations	ix			
1.	Introduction					
2.	Month	Monthly Update				
	2.1	Work Completed				
	2.2	Freshwater Usage, Waste Generation, and Management				
		2.2.1 Freshwater and Wastewater				
		2.2.2 Displaced Materials/Soils/Clay				
		2.2.3 General Construction Waste, Sanitary Waste, and Recyclables	4			
	2.3	Worker Training and Education	4			
	2.4	Status of Work Variance Requests*	4			
	2.5	Use of Future Activity Allowance*				
	2.6	Issues Encountered and Actions Taken to Rectify Issues/Problems*				
	2.7	Key Personnel Changes*4				
	2.8	Communication with the Public*				
	2.9	Planned Activities for Next Six Weeks4				
	2.10	Construction Schedule Review*4				
	2.11	Available Sitewide Groundwater Monitoring Data (DTSC Condition of Approval xi)				
	2.12	IM-3 Shutdown and Preparation for Layup*	5			
	2.13	Summary of Releases Occurred During Groundwater Remedy Construction*	5			
3.	Refere	ences	5			

Tables

- 2-1a. Summary of Non-Well Environmental Release-To-Constructions*
- 2-1b. Summary of Well Environmental Release-To-Constructions*
- 2-1c. Summary of Environmental Release-To-Operate*
- 2-2. Monitoring Wells Nomenclature Changes*
- 2-3. Summary of Work Variance Requests*
- 2-4. Summary of Cumulative Percent Completeness of Key Phase 2 Construction Activities*
- 2-5. Summary of Releases Occurred During Groundwater Remedy Construction*

Figures

- 2-1 Construction Site Plan and Access Routes
- 2-2 Well Locations

Attachments

- A Photographs*
- B Available Boring and Well Construction Logs, Groundwater Sample Results from Well Drilling, and Well Testing Activities*
- C Soil Sampling Locations and Available Soil Analytical Results*
- D Perimeter Air Sampling Analytical Results*
- E Noise Monitoring Results (SEIR NOISE-2 Requirement)*
- F Six-Week Look-Ahead Schedule
- G Groundwater Monitoring Data (DTSC Condition of Approval xi)

Sections/Tables/Attachments denoted with * have no changes since last reporting period. They will not appear in the body of the report. This abbreviated reporting format has been implemented since the March 2024 Monthly Progress Report.



Acronyms and Abbreviations

Acronym Definition

AOC area of concern

CACA Corrective Action Consent Agreement
C/RAWP Construction/Remedial Action Work Plan

CD Consent Decree

DOI United States Department of the Interior

DTSC California Department of Toxic Substances Control

ERTC Environmental Release to Construct

IM-3 Interim Measure No. 3 IRZ in-situ reactive zone

O&M operations and maintenance

PG&E Pacific Gas and Electric Company

RCRA Resource Conservation and Recovery Act
SEIR Subsequent Environmental Impact Report

TCS Topock Compressor Station



1. Introduction

Pacific Gas and Electric Company (PG&E) is implementing the final groundwater remedy to address chromium in groundwater near the PG&E Topock Compressor Station (TCS), located in eastern San Bernardino County 15 miles southeast of the city of Needles, California. The U.S. Department of the Interior (DOI) is the lead federal agency overseeing remedial actions at the TCS. PG&E and the United States executed a Remedial Design/Remedial Action Consent Decree (CD), on behalf of the DOI, under the Comprehensive Environmental Response, Compensation, and Liability Act in 2012, which was approved by the U.S. District Court for the Central District of California in November 2013 (DOI, 2013). Paragraph 32 and Appendix C (Section 5) of the CD requires PG&E to submit to DOI monthly electronic progress reports during construction of the remedial action, and to submit progress reports on a quarterly basis after the selected remedy has been implemented and demonstrated to be operating as intended.

The California Department of Toxic Substances Control (DTSC) is the lead state agency overseeing corrective actions at the TCS. Remedial activities are being performed in conformance with the requirements of the Resource Conservation and Recovery Act Corrective Action pursuant to a Corrective Action Consent Agreement (CACA) entered into by PG&E and the DTSC in February 1996 (DTSC, 1996). Attachment 6, Part E, Section 9a and Attachment 7 of the CACA require PG&E to provide certain information in monthly progress reports during construction of the corrective action.

In compliance with the CACA and CD requirements, PG&E proposed a template for the monthly progress reports in Exhibit 2.6-2 of the Construction/Remedial Action Work Plan (C/RAWP) (CH2M, 2015b). The C/RAWP was approved by DOI on April 3, 2018 (DOI, 2018) and DTSC on April 24, 2018 (DTSC, 2018a).

This is the 69th of the monthly progress reports that will be submitted to DOI and DTSC for the duration of the remedy construction and startup. This monthly progress report documents activities during June 2024, and follows the content and format described in Exhibit 2.6-2 of the approved C/RAWP. The report is organized as follows:

- Sections 2.1 through 2.7 describe completed construction activities; data collected, generated or received; nature and volume of waste generated; waste handling/disposal; issues encountered; actions taken to rectify problems/issues; personnel changes; and Work Variance Requests (i.e., material deviations from the design documents, the C/RAWP, or other approved work plans), if any, as well as agencies' actions on those requests, and potential schedule impacts.
- Sections 2.8 through 2.9 summarize key project personnel changes, if any, contacts with representatives of the press, local community, or public interest groups during the reporting period, other activities provided to assist DTSC and/or DOI in support of the Community Outreach Plan (DTSC, 2019) and/or Community Involvement Plan (DOI, 2012), respectively, and anticipated nearterm (approximately next six weeks) activities in support of the Community Outreach and Community Involvement Plans.
- Section 2.10 provides information relating to the construction schedule progress, sequencing of
 activities, information regarding percentage of completion, unresolved delays encountered or
 anticipated that may affect the future schedule, and a description of efforts made to mitigate those
 delays or anticipated delays, if any.
- Section 2.11 presents validated data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection, as required by the Condition of Approval # xi in DTSC's approval letter dated August 24, 2018 (DTSC, 2018a).
- Section 3 lists the references cited in this report.

Note that Sections/Tables/Attachments that have no changes since last reporting period, will not appear in the body of the report. This abbreviated reporting format has been implemented since with the March 2024 Monthly Progress Report.

1



Please note that since activities conducted to comply with the project's Applicable or Relevant and Appropriate Requirement and the Subsequent Environmental Impact Report (SEIR) (DTSC, 2018b) mitigation measures are currently reported in separate compliance reports, the same information is not repeated in the monthly reports.

2. Monthly Update

2.1 Work Completed

Phase 1 remedy construction, which began on October 2, 2018, includes the National Trail Highway Insitu Reactive Zone (IRZ) with 22 remediation wells (for injection and/or extraction) and a robust network of 75 monitoring wells (for measuring water levels and quality), as well as a network of over 74,000 linear feet of water conveyance piping and 41,000 feet of electrical conduits that connect the remediation wells to the power supply system, the carbon amendment building, and the Remedy-Produced Water Conditioning system. Figures 2-1 and 2-2 show the locations of key areas and wells.

Phase 1 systems and components were integrated and tested to make sure they function properly. On December 22, 2021, PG&E initiated injection of ethanol into the groundwater at select National Trail Highway IRZ wells using temporary power (i.e., portable generator). On March 24, 2022, the permanent power system (from TCS) was put in service. The Remedy-Produced Water Conditioning system inside TCS was fully operational on June 24, 2022. Between March and August 2022, the groundwater remedy experienced intermittent power outages of various durations (the contributing factors, include but are not limited to, TCS operations load shedding [i.e., power to remedy was shut off by TCS due to gas operational reasons] and/or functionality of electrical components). Portable generators were used to supply power from end of August to end of October 2022. The permanent power supply issue was resolved at the end of October 2022. The portable generators were kept onsite temporarily as contingencies and removed from site at the end of January 2023.

Concurrently, after receipt of DTSC's and DOI's approvals, PG&E turned off the Interim Measure No. 3 (IM-3) extraction wells (TW-2D and TW-3D) on December 21, 2021, and started to prepare IM-3 for lay-up. The preparation for lay-up was completed on March 21, 2022. PG&E notified the agencies that IM-3 is in lay-up mode on March 22, 2022. When the IM-3 system is in a lay-up condition, the system will be left in a safe, secure, and preserved state and will not operate again until agency approval is received for decommissioning and removal of the system.

Phase 2 remedy construction commenced on March 2, 2022, and includes additional wells (located in Bat Cave Wash [BCW]/TCS, on the Transwestern Bench [TWB], and along historic route 66), and pipelines connecting some of the additional wells as well as a pipeline connecting the previously installed Riverbank (RB) wells. Due to a supply chain issue for vault panels which delays the delivery of those components, a temporary pause of Phase 2A heavy construction activities was planned for mid-June to September 2023. The vault panels were received in August 2023 and installed by October 2023. On August 15, 2023, PG&E informed DTSC and DOI that PG&E intends to extend the pause as PG&E awaits further direction on the Phase 2b design modification proposal submitted to the agencies Dec 2022.

Below is a summary of activities and work completed in June 2024:

On July 13, 2018, PG&E sent via email the first weekly six-week look-ahead schedule for the remedy construction field work. The weekly emails provide highlights of field activities in the previous week, field activities scheduled for the next week, and planned activities for the next six weeks. Recipients of the weekly emails are DOI, DTSC, the U.S. Fish and Wildlife Service, the California Regional Water Quality Control Board, Colorado River Basin Region, the Metropolitan Water District of Southern California, Tribes, and the Technical Review Committee. PG&E continues to send these weekly emails to date. As of June 30, 2024, a total of 296 six-week look-ahead schedule emails have been sent. Of those, four six-week look-ahead schedule emails were sent in June 2024 (on June 3, 10, 17, and 24).



- On August 10, 2018, PG&E issued the first Environmental Release to Construct (ERTC) to contractors. As of May 31, 2024, a total of 113 ERTCs (including addenda) and 7 Environmental Release to Operate (ERTO) were issued for construction and operation activities. The ERTCs are listed in Tables 2-1a and 2-1b. The ERTOs are listed in Table 2-1c.
 - In June 2024, no ERTO or ERTC was issued for remedy-related activities.
- Starting on October 4, 2018, PG&E has published a daily construction activities list and discussed the
 list at the morning tailboards with Tribes and agency representatives. This daily list is intended to
 inform and facilitate observation by Tribes and agency representatives on site on that day. PG&E
 continues to publish these daily lists and discuss the list at the daily morning tailboards to date. In
 June 2024, a total of 3 daily construction activities lists were published and discussed at the morning
 tailboards.
- In June 2024, PG&E performed the following remedy O&M activities:

June 2 to 8 activities:

- Continued IRZ circulation and ethanol injection O&M activities, including O&M support activities. Example O&M activities include:
 - Process monitoring -- Inspect wells and system areas, adjust operational parameters including extraction and injection well flowrates and ethanol dosing concentrations;
 - Well and system maintenance Backwash injection wells, chemical and physical rehabilitation of IRZ wells, operate water conditioning system, perform routine preventative maintenance; and
 - General system/site inspection inspection of access roads and monthly inspection of industrial SWPPP best management practices.

June 9 to 15 activities:

- Continued IRZ circulation and ethanol injection O&M activities, including O&M support activities. See example O&M activities in the first bullet above.
- Conducted groundwater sampling at various locations.
- Completed monitoring and weed abatement in the revegetation areas

- June 16 to 22 activities:

 Continued IRZ circulation and ethanol injection O&M activities, including O&M support activities. See example O&M activities in the first bullet above.

- June 23 to 29 activities:

 Continued IRZ circulation and ethanol injection O&M activities, including O&M support activities. See example O&M activities in the first bullet above.

2.2 Freshwater Usage, Waste Generation, and Management

In June 2024, freshwater usage, waste generation, and management are as follows:

2.2.1 Freshwater and Wastewater

- In June 2024, an approximate total of 1,350 gallons of freshwater was used for IRZ wells rehabilitation and 4,830 gallons was used for O&M activities in the revegetation areas.
- For the reporting period, an estimated 48,110 gallons of remedy-produce water (after conditioning) was re-injected into the aquifer. Prior to reinjection, the conditioned water is sampled in accordance with the approved sampling plan in the O&M Plan. Analytical data for remedy-produced water is included in Attachment G. To date, there has been no offsite disposal, or disposal to the PG&E TCS evaporation ponds, of remedy-produced water generated from O&M activities.



2.2.2 Displaced Materials/Soils/Clay

No displaced materials/soils were generated from remedy activities in June 2024.

2.2.3 General Construction Waste, Sanitary Waste, and Recyclables

- In June 2024, approximately one cubic yard of general waste was generated and hauled to local landfills.
- Sanitary waste from construction trailers/portable toilets is hauled offsite as needed.

2.3 Worker Training and Education

In June 2024, two site safety training sessions conducted and two personnel trained. In addition, one personnel took the WEAT.

2.4 Status of Work Variance Requests*

No changes to report this month.

2.5 Use of Future Activity Allowance*

No changes to report this month.

2.6 Issues Encountered and Actions Taken to Rectify Issues/Problems*

No changes to report this month.

2.7 Key Personnel Changes*

No changes to report this month.

2.8 Communication with the Public*

Nothing to report this month.

2.9 Planned Activities for Next Six Weeks

The planned activities for next six weeks (June 30 to August 10, 2024) include the following:

- Continue IRZ O&M including revegetation and maintenance of revegetation area.
- Continue groundwater sampling.
- Continue to conduct inspection of Stormwater Pollution Prevention Plan best management practices, as needed.
- Continue to manage displaced soil per the approved Soil Management Plan, as needed.

Attachment G contains the six-week look-ahead schedule available at this time. Any adjustments to the schedule will occur as needed via the weekly emails (sent at the start of each week) and/or the daily list of construction activities (published daily and discussed with agency and Tribal representatives on site on that day).

2.10 Construction Schedule Review*

No changes to report this month.



2.11 Available Sitewide Groundwater Monitoring Data (DTSC Condition of Approval xi)

Pursuant to Condition of Approval # xi in DTSC's approval letter dated August 24, 2018 (DTSC, 2018a), PG&E is required to report data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection. In compliance with this requirement, PG&E submitted validated data to DTSC via monthly emails. For ease of recordkeeping and to minimize the number of ad-hoc compliance reports/emails, PG&E has included data in each monthly progress report starting with the November 2018 monthly report. The data are included in Attachment G of this report.

2.12 IM-3 Shutdown and Preparation for Layup*

No changes to report this month.

2.13 Summary of Releases Occurred During Groundwater Remedy Construction*

No changes to report this month.

3. References

California Department of Toxic Substances Control (DTSC). 1996. Corrective Action Consent Agreement (Revised), Pacific Gas and Electric Company's Topock Compressor Station, Needles, California. EPA ID No. CAT080011729. February 2.

California Department of Toxic Substances Control (DTSC). 2018a. Acceptance and Conditional Approval of Groundwater Remedy Design and Corrective Measures Implementation Workplan at Pacific Gas and Electric Company, Topock Compressor Station, Needles, California. April 24.

California Department of Toxic Substances Control (DTSC). 2018b. Final Subsequent Environmental Impact Report for the Pacific Gas and Electric Company Topock Compressor Station Final Groundwater Remediation Project. April 24.

California Department of Toxic Substances Control (DTSC). 2019. <u>Community Outreach Plan, Pacific</u> Gas and Electric Company's Topock Compressor Station, Needles, California. May.

CH2M HILL, Inc. (CH2M). 2014. Final Programmatic Biological Assessment for Pacific Gas and Electric Topock Compressor Station Final Groundwater Remedy. April 28.

CH2M HILL, Inc. (CH2M). 2015a. Basis of Design Report/Final (100%) Design Submittal for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California. November 18.

CH2M HILL, Inc. (CH2M). 2015b. Construction/Remedial Action Work Plan for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California. November 18.

United States Department of the Interior (DOI). 2012. <u>Community Involvement Plan, Pacific Gas and Electric Topock Compressor Station, Needles, California</u>. September.

United States Department of the Interior (DOI). 2013. Remedial Action/Remedial Design Consent Decree (CD) between the United States of America and Pacific Gas & Electric Company. Case 5:13-cv-00074-BRO-OP, Document 23. Entered November 21.

United States Department of the Interior (DOI). 2018. Approval of PG&E Topock Compressor Station Remediation Site – Basis of Design Report/Final (100%) Design Submittal and Construction/Remedial




Action Work Plan for the Final Groundwater Remedy and the Supplemental and Errata Information for the Final (100%) Design for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California. Letter from Pamela Innis/DOI to Curt Russell/PG&E. April 3.


Tables

The following tables did not have any updates, and are not included in this monthly report:

- Table 2-1a. Summary of Non-Well Environmental Release-To-Constructions
- Table 2-1b. Summary of Well Environmental Release-To-Constructions
- Table 2-1c. Summary of Environmental Release-To-Operate
- Table 2-2. Monitoring Wells Nomenclature Changes
- Table 2-3. Summary of Work Variance Requests
- Table 2-4. Summary of Cumulative Percent Completeness of Key Phase 2 Construction Activities
- Table 2-5. Summary of Releases Occurred During Groundwater Remedy Construction

Figures





Attachments

The following attachments did not have any updates, and are not included in this monthly report:

- A. Photographs
- B. Available Boring and Well Construction Logs, Groundwater Sample Results from Well Drilling, and Well Testing Activities
- C. Soil Sampling Locations and Available Soil Analytical Results
- D. Perimeter Air Sampling Analytical Results
- E. Noise Monitoring Results (SEIR NOISE-2 Requirement)

Attachment F Six-Week Look-Ahead Schedule

Activity	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Primary Planned Activities	6/30/2024	7/1/2024	7/2/2024	7/3/2024	7/4/2024	7/5/2024	7/6/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Revegetation F5 *	No Work	No Work	No Work	Irrigation O&M/Watering	No Work	No Work	No Work
Primary Planned Activities	7/7/2024	7/8/2024	7/9/2024	7/10/2024	7/11/2024	7/12/2024	7/13/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Revegetation F5*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Primary Planned Activities	7/14/2024	7/15/2024	7/16/2024	7/17/2024	7/18/2024	7/19/2024	7/20/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	Monthly Sampling	Monthly Sampling	Monthly Sampling	Monthly Sampling	Monthly Sampling	No Work
Site Wide Revegetation F5 *	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Primary Planned Activities	7/21/2024	7/22/2024	7/23/2024	7/24/2024	7/25/2024	7/26/2024	7/27/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Revegetation F5 *	No Work	No Work	No Work	No Work	No Work	Irrigation O&M/Watering	No Work
Primary Planned Activities	7/28/2024	7/29/2024	7/30/2024	7/31/2024	8/1/2024	8/2/2024	8/3/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Revegetation F5*	No Work	No Work	^Revegetation Monitoring/Weeding	^Revegetation Monitoring/Weeding	^Revegetation Monitoring/Weeding	No Work	No Work
Primary Planned Activities	8/4/2024	8/5/2024	8/6/2024	8/7/2024	8/8/2024	8/9/2024	8/10/2024
Start Time (PST)	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM	6:30 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Revegetation F5 *	No Work	No Work	No Work	No Work	No Work	No Work	No Work



Figure showing a grid superimposed on the Topock site map. Each grid position is denotated by an letter followed by a number.

Attachment G Groundwater Monitoring Data (DTSC Condition of Approval xi)

(Groundwater Data Presented in Separate PDF)