



Scott Graunke
Topock Site Project Manager
Environmental Remediation

Topock Compressor Station
145453 National Trails Hwy
Needles, CA 92363

Mailing Address
P.O. Box 337
Needles, CA 92363

442.214.5911
Email: sigx@pge.com

March 10, 2026

Ms. Veronica Dickerson, RSO
Environmental Compliance and Cleanup Division
Office of Environmental Policy and Compliance (OEPC)
US Department of Interior

Mr. Christopher Ioan
California Department of Toxic Substances Control
5796 Corporate Avenue
Cypress, CA 90630

Subject: February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup, PG&E Topock Compressor Station, Needles, California
(Document ID: TPK_Monthly_Progress_Rpt_February_2026_20260310)

Dear Ms. Dickerson and Mr. Ioan:

In compliance with the 1996 *Corrective Action Consent Agreement* (Attachment 6, Part E, Section 9a and Attachment 7) and the 2013 *Remedial Design/Remedial Action Consent Decree* (Paragraph 32 and Appendix C, Section 5), and pursuant to the *Construction/Remedial Action Work Plan (C/RAWP)* (Section 2.6.3.1), this monthly report describes activities taken at Pacific Gas and Electric Company's (PG&E's) Topock Compressor Station in February 2026, as well as activities planned for the next six weeks (March 1 to April 11, 2026), and presents available results from sampling and testing, if any, performed in the reporting period.

This report also discusses material deviations from the approved design documents and/or the C/RAWP, if any, that PG&E has proposed to the California Department of Toxic Substances Control (DTSC) and U.S. Department of the Interior (DOI), or that have been approved by DTSC and DOI. This report highlights key personnel changes, if any, and summarizes activities performed and activities planned in support of DOI's 2012 Community Involvement Plan and DTSC's 2019 Community Outreach Plan, as well as contacts with the local community, representatives of the press, and/or public interest groups, if any. This report also includes data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection, as required by the Condition of Approval # xi in DTSC's approval letter dated August 24, 2018.

Please note that since activities conducted to comply with the project's Applicable or Relevant and Appropriate Requirement and the Subsequent Environmental Impact Report mitigation measures are currently reported in separate compliance reports, this information is not repeated in the monthly reports. Monthly progress reports will be submitted to DTSC and DOI by the 10th day of the following month during construction and startup of the groundwater remedy at the Topock Compressor Station which officially began on October 2, 2018. This is the 89th monthly progress report. Please contact me at (442) 214-5911 if you have any questions or comments regarding this submittal.

Sincerely,

A handwritten signature in black ink that reads "Scott Graunke". The signature is written in a cursive, flowing style.

Scott Graunke
Topock Site Project Manager

Topock Project Executive Abstract

<p>Document Title: <i>February 2026 Monthly Progress Report for the Groundwater Remedy Construction and Startup, PG&E Topock Compressor Station, Needles, California</i></p> <p>Submitting Agency: DOI, DTSC</p> <p>Final Document? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>	<p>Date of Document: 03/10/2026</p> <p>Who Created this Document? (i.e. PG&E, DTSC, DOI, Other) PG&E</p>
<p>Priority Status: <input type="checkbox"/> HIGH <input type="checkbox"/> MED <input checked="" type="checkbox"/> LOW</p>	<p>Is this time critical? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>
<p>Type of Document:</p> <p><input type="checkbox"/> Draft <input checked="" type="checkbox"/> Report <input type="checkbox"/> Letter <input type="checkbox"/> Memo</p> <p><input type="checkbox"/> Other / Explain:</p>	<p>Action Required:</p> <p><input checked="" type="checkbox"/> Information Only <input type="checkbox"/> Review and Input</p> <p><input type="checkbox"/> Other / Explain:</p>
<p>What does this information pertain to?</p> <p><input type="checkbox"/> Resource Conservation and Recovery Act (RCRA) Facility Assessment (RFA)/Preliminary Assessment (PA)</p> <p><input type="checkbox"/> RCRA Facility Investigation (RFI)/Remedial Investigation (including Risk Assessment)</p> <p><input type="checkbox"/> Corrective Measures Study (CMS)/Feasibility Study (FS)</p> <p><input checked="" type="checkbox"/> Corrective Measures Implementation/Remedial Action (RA)</p> <p><input type="checkbox"/> California Environmental Quality Act/ Environmental Impact Report (EIR)</p> <p><input type="checkbox"/> Interim Measures</p> <p><input type="checkbox"/> Other / Explain:</p>	<p>Is this a Regulatory Requirement?</p> <p><input checked="" type="checkbox"/> Yes</p> <p><input type="checkbox"/> No</p> <p>If no, why is the document needed?</p>
<p>What is the consequence of NOT doing this item? What is the consequence of DOING this item?</p> <p>The consequence for not doing this item is PG&E will be out of compliance with the 1996 Corrective Action Consent Agreement (CACA) and the 2013 Remedial Design/ Remedial Action Consent Decree (CD), as well as the Construction/Remedial Action Work Plan (C/RAWP).</p>	<p>Other Justification/s:</p> <p><input type="checkbox"/> Permit <input type="checkbox"/> Other / Explain:</p>
<p>Brief Summary of attached document:</p> <p>This monthly report describes activities taken in February 2026 as well as activities planned for the next six weeks (March 1 to April 11, 2026) and presents available results from sampling and testing in the reporting period. In addition, this report discusses material deviations from the approved design documents and/or the <i>Construction/ Remedial Action Work Plan (C/RAWP)</i>, if any, that PG&E has proposed to the California Department of Toxic Substances Control (DTSC) and the U.S. Department of the Interior (DOI) or that have been approved by DTSC and DOI. This report also highlights key personnel changes, if any, and summarizes activities performed and activities planned at the Topock Compressor Station in support of DOI's 2012 Community Involvement Plan and DTSC's 2019 Community Outreach Plan, as well as contacts with local community, representatives of the press, and/or public interest groups, if any.</p> <p>Written by: Pacific Gas and Electric Company</p>	
<p>Recommendations:</p> <p>Provide input to PG&E.</p>	
<p>How is this information related to the Final Remedy or Regulatory Requirements:</p> <p>This submittal is required in compliance with the CACA, CD, and pursuant to the C/RAWP.</p>	
<p>Other requirements of this information?</p> <p>None.</p>	



February 2026
Monthly Progress Report for the
Final Groundwater Remedy Construction and Startup

PG&E Topock Compressor Station
Needles, California

Document ID: TPK_Monthly_Progress_Rpt_February_20260310

March 2026

Prepared for
U.S. Department of the Interior and California Department of Toxic Substances Control

On Behalf of
Pacific Gas and Electric Company



Contents¹

Acronyms and Abbreviations	ii
1. Introduction	1
2. Monthly Update	2
2.1 Work Completed	2
2.2 Freshwater Usage, Waste Generation, and Management	5
2.2.1 Freshwater and Wastewater	5
2.2.2 Displaced Materials/Soils/Clay/Sludge	5
2.2.3 General Construction Waste, Sanitary Waste, and Recyclables.....	5
2.3 Worker Training and Education	5
2.4 Status of Work Variance Requests (WVRs)/Determination of Future Activity Allowance (FAA) Associated with WVRs	5
2.5 Status of Proposed Work Plans/Determination of Future Activity Allowance (FAA) Associated with Work Plans.....	6
2.6 Issues Encountered and Actions Taken to Rectify Issues/Problems*	6
2.7 Key Personnel Changes*	6
2.8 Communication with the Public.....	6
2.9 Planned Activities for Next Six Weeks	6
2.10 Construction Schedule Review	7
2.11 Available Sitewide Groundwater Monitoring Data (DTSC Condition of Approval xi).....	7
2.12 IM-3 Shutdown and Preparation for Layup*	7
2.13 Summary of Releases Occurred During Groundwater Remedy Construction	7
3. References	7
Tables	
2-1a Summary of Non-Well Environmental Release-To-Constructions.....	1
2-1c Summary of Well Environmental Release-To-Operate.....	3
2-2 Monitoring Wells Nomenclature Changes.....	4
2-3 Status of Work Variance Requests/Determination of FAA Associated with Work Variance Requests	5
2-4 Status of Proposed Work Plans/Determination of FAA Associated with Work Plans.....	10
2-5 Summary of Cumulative Percent Completeness of Key Phase 2b Construction Activities.....	12
2-6 Summary of Releases Occurred During Groundwater Remedy Construction and Startup.....	14
Figures	
2-1 Construction Site Plan and Access Routes	
2-2 Phase 2b Well Locations	
Attachments	
A Photographs	
B Available Vertical Aquifer Profile Sample Results from Well Drilling and Testing Activities	
C Soil Sampling Locations and Available Soil Analytical Results	
D Perimeter Air Sampling Analytical Results*	
E Noise Monitoring Results (SEIR NOISE-2 and NOISE-3 Requirement)	
F Six-Week Look-Ahead Schedule	
G Groundwater Monitoring Data (DTSC Condition of Approval xi)	

¹ Sections/Tables/Attachments denoted with * have no changes since last reporting period. They will not appear in the body of the report. This abbreviated reporting format has been implemented since the March 2024 Monthly Progress Report.

Acronyms and Abbreviations

Acronym	Definition
AOC	area of concern
CACA	Corrective Action Consent Agreement
C/RAWP	Construction/Remedial Action Work Plan
CD	Consent Decree
DOI	United States Department of the Interior
DTSC	California Department of Toxic Substances Control
ERTC	Environmental Release to Construct
IM-3	Interim Measure No. 3
IRZ	in-situ reactive zone
O&M	operations and maintenance
PG&E	Pacific Gas and Electric Company
RCRA	Resource Conservation and Recovery Act
SEIR	Subsequent Environmental Impact Report
TCS	Topock Compressor Station

1. Introduction

Pacific Gas and Electric Company (PG&E) is implementing the final groundwater remedy to address chromium in groundwater near the PG&E Topock Compressor Station (TCS), located in eastern San Bernardino County 15 miles southeast of the city of Needles, California. The U.S. Department of the Interior (DOI) is the lead federal agency overseeing remedial actions at the TCS. PG&E and the United States executed a Remedial Design/Remedial Action Consent Decree (CD), on behalf of the DOI, under the Comprehensive Environmental Response, Compensation, and Liability Act in 2012, which was approved by the U.S. District Court for the Central District of California in November 2013 (DOI, 2013). Paragraph 32 and Appendix C (Section 5) of the CD require PG&E to submit to DOI monthly electronic progress reports during construction of the remedial action, and to submit progress reports on a quarterly basis after the selected remedy has been implemented and demonstrated to be operating as intended.

The California Department of Toxic Substances Control (DTSC) is the lead state agency overseeing corrective actions at the TCS. Remedial activities are being performed in conformance with the requirements of the Resource Conservation and Recovery Act Corrective Action pursuant to a Corrective Action Consent Agreement (CACA) entered into by PG&E and DTSC in February 1996 (DTSC, 1996). Attachment 6, Part E, Section 9a and Attachment 7 of the CACA require PG&E to provide certain information in monthly progress reports during construction of the corrective action.

In compliance with the CACA and CD requirements, PG&E proposed a template for the monthly progress reports in Exhibit 2.6-2 of the Construction/Remedial Action Work Plan (C/RAWP) (CH2M, 2015b). The C/RAWP was approved by DOI on April 3, 2018 (DOI, 2018) and DTSC on April 24, 2018 (DTSC, 2018a).

This is the 89th of the monthly progress reports that will be submitted to DOI and DTSC for the duration of the remedy construction and startup. This monthly progress report documents activities during February 2026 and follows the content and format described in Exhibit 2.6-2 of the approved C/RAWP. The report is organized as follows:

- Sections 2.1 through 2.7 describe completed construction activities; data collected, generated or received; nature and volume of waste generated; waste handling/disposal; issues encountered; actions taken to rectify problems/issues; personnel changes; and Work Variance Requests (i.e., material deviations from the design documents, the C/RAWP, or other approved work plans), if any, as well as agencies' actions on those requests, and potential schedule impacts.
- Sections 2.8 through 2.9 summarize key project personnel changes, if any, contacts with representatives of the press, local community, or public interest groups during the reporting period, other activities provided to assist DTSC and/or DOI in support of the Community Outreach Plan (DTSC, 2019) and/or Community Involvement Plan (DOI, 2012), respectively, and anticipated near-term (approximately next six weeks) activities in support of the Community Outreach and Community Involvement Plans.
- Section 2.10 provides information relating to the construction schedule progress, sequencing of activities, information regarding percentage of completion, unresolved delays encountered or anticipated that may affect the future schedule, and a description of efforts made to mitigate those delays or anticipated delays, if any.
- Section 2.11 presents validated data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection, as required by the Condition of Approval # xi in DTSC's approval letter dated August 24, 2018 (DTSC, 2018a).
- Section 3 lists the references cited in this report.

Note that Sections/Tables/Attachments that have had no changes since last reporting period will not appear in the body of the report. This abbreviated reporting format has been implemented since the March 2024 Monthly Progress Report.

Please note that since activities conducted to comply with the project’s Applicable or Relevant and Appropriate Requirement and the Subsequent Environmental Impact Report (SEIR) (DTSC, 2018b) mitigation measures are currently reported in separate compliance reports, the same information is not repeated in the monthly reports.

2. Monthly Update

2.1 Work Completed

In February 2026, PG&E performed the following construction activities (note that Figures 2-1 and 2-2 show the construction access routes/staging areas and Phase 2b wells, respectively, and Table 2-2 presents the changes in well nomenclature):

- **Attachment A** includes select photos of activities during this reporting period. **Attachment B** includes available vertical aquifer sample results during well drilling.
- On July 13, 2018, PG&E sent via email the first weekly six-week look-ahead schedule for the remedy construction field work. The weekly emails provide highlights of field activities in the previous week, field activities scheduled for the next week, and planned activities for the next six weeks. Recipients of the weekly emails are DOI, DTSC, the U.S. Fish and Wildlife Service, the California Regional Water Quality Control Board, Colorado River Basin Region, the Metropolitan Water District of Southern California, Tribes, and the Technical Review Committee. PG&E continues to send these weekly emails to date. As of February 28, 2026, a total of 393 six-week look-ahead schedule emails have been sent. Of those, four six-week look-ahead schedule emails were sent in February 2026 (on February 1, 8, 15, and 22).
- On August 10, 2018, PG&E issued the first Environmental Release to Construct (ERTC) to contractors. As of February 28, 2026, a total of 127 ERTCs (including addenda) and 11 Environmental Release to Operate (ERTOs, including addenda) were issued for construction and operation activities. The ERTCs are listed in Tables 2-1a and 2-1b. The ERTOs are listed in Table 2-1c.
 - ERTC #28 was issued on February 9, 2026, for the construction of HNWR-1A well yard including a security fence and gates. A pre-work field review was conducted on February 17, 2026.
 - ERTC #29 was issued on February 9, 2026, for I-40 undercrossing. A pre-work field review was conducted on February 17, 2026.
 - ERTO #9 was issued for planned O&M activities with ground disturbances in the Soil Processing Yard (SPY) and Transwestern Bench (TWB) on February 2, 2026.
- Starting on October 4, 2018, PG&E has published a daily construction activities list and discussed the list at the morning tailboards with Tribes and agency representatives. This daily list is intended to inform and facilitate observation by Tribes and agency representatives on site on that day. PG&E continues to publish these daily lists and discuss the list at the daily morning tailboards to date. Twenty-one daily activity lists were issued in February 2026.
- In February 2026, the following remedy construction and O&M activities were scheduled:
 - February 1 to 7 activities:
 - Continued IRZ circulation and ethanol injection O&M activities, including reveg and O&M support activities (e.g., irrigation, plant watering, etc.). Example O&M activities include:
 - Process monitoring -- Inspect wells and system areas, adjust operational parameters including extraction and injection well flowrates and ethanol dosing concentrations;
 - Well and system maintenance – Backwash injection wells, chemical and physical rehabilitation of IRZ wells, operate water conditioning system, perform routine preventative maintenance; and
 - General system/site inspection – inspection of access roads and monthly inspection of industrial SWPPP best management practices.

- Continued IRL-01 drilling.
- Completed MW-108 (former MW-Q) drilling.
- Continued MW-110 (former MW-FF) drilling.
- Continued FW-01 development.
- Completed MW-106 (former MW-J) development.
- Completed Pipeline B in California.
- Completed Pipeline B in Arizona.
- Continued Pipeline I2 installation in Bat Cave Wash.
- Completed MW-106 development.
- MW-103, MW-104, and MW-109 Surface completion.
- February 8 to 14 activities:
 - Continued IRZ circulation and ethanol injection O&M activities, including reveg and O&M support activities (e.g., irrigation, plant watering, etc.). See example O&M activities in the first bullet above.
 - Began monthly groundwater sampling sitewide.
 - Continued IRL-01 drilling and began development.
 - Continued MW-110 (former MW-FF) drilling.
 - Continued FW-01 development.
 - Began MW-108 (former MW-Q) development.
 - Completed MW-103 and MW-109 surface completion.
 - Completed Pipeline I2 installation in Bat Cave Wash.
 - Continued HNWR-1A vegetation removal and pad preparation.
 - Completed HDD roll-off bins management.
 - Continued MW-109 (former MW-GG) development.
 - Completed air knifing for SPY Sunshade.
- February 14 to 21 activities:
 - Continued IRZ circulation and ethanol injection O&M activities, including reveg and O&M support activities (e.g., irrigation, plant watering, etc.). See example O&M activities in the first bullet above.
 - Completed groundwater sampling including ponds and Hydro-6 wells.
 - Completed IRL-01 drilling/development.
 - Completed MW-110 (former MW-FF) drilling.
 - Completed FW-01 development.
 - Continued MW-108 (former MW-Q) mobilization, site setup, drilling and development.
 - Continued HNWR1-A pad preparation, and began pipe yrench.
 - Conducted site walk for installation of well MW-35-039.
 - Conducted Pre-Work Field Review for I-40 Jack and Bore.
 - Conducted Pre-Work Field Review for HNWR-1A yard including security fence and gates.
 - Began I-40 Pipeline Jack and Bore.
 - Began IRL-01 mobilization, site setup, and drilling.

- February 21 to 28 activities:
 - Continued IRZ circulation and ethanol injection O&M activities, including reveg and O&M support activities (e.g., irrigation, plant watering, etc.). See example O&M activities in the first bullet above.
 - Began quarterly and MW-15 groundwater sampling.
 - Continued IRL-01 drilling.
 - Continued MW-108 (former MW-Q) drilling.
 - Began MW-109 (former MW-GG) mobilization and well development.
 - Continued Pipeline B I-40 Jack and Bore.
 - Continued HNWR -1A pipe trenching and site grading.
 - Begin construction of a temporary ramp at the SPY to allow for a vac truck to offload drilling slurry waste to a soil bin.

- Remedy Baseline/Opportunistic Soil Sampling:

No baseline soil sample was collected in February 2026 pursuant to the Baseline Soil Sampling and Analysis Plan (Appendix A of the Soil Management Plan [SMP] [which is Appendix L of the C/RAWP]). See **Attachment C** for information about soil sampling locations and soil analytical results that are available at this time.

- Fugitive Dust Monitoring:

- Daily observations for fugitive dust were made during periodic inspection of construction activities. When visible dust was observed outside of the work areas, water was applied to control dust.
- Two Aeroqual continuous dust monitors are located at the SPY. One temporary exceedance of the 100 micrograms per cubic meter ($\mu\text{g}/\text{m}^3$) threshold occurred on February 24, 2026 at the northern Aeroqual. Since the exceedance occurred after working hours, it was not caused by construction activities.

There is no update to **Attachment D** (Perimeter Air Sampling Analytical Results) to report this month.

- Noise Monitoring (the following are highlights; details are in **Attachment E**):

In February 2026, the following monitoring events were conducted:

- Ten events at the pre-approved location west of the mobile home park at Moabi Regional Park. Construction activities closest to this monitoring location include soil management activities at the SPY and Construction Headquarters (CHQ), as well as traffic on NTH. The sound level typically varied between 47 and 71 dBA, with an average of 55 dBA and a median of 51 dBA. The highest sound level of 71 dBA was noted when wind gusts occurred at the monitoring location causing a spike in noise level.
- Nine events at the pre-approved location near and at the same elevation as Maze C. Construction activities closest to this monitoring location are associated with well drilling in the upland and well support activities at Staging Area 6, as well as drilling at IRL-01. The sound level typically varied between 45 and 67 dBA, with an average and median of 54 dBA.
- One event at the pre-approved location on MW-24 Bench. Construction activities closest to this monitoring location are associated with hydrostatic testing at Pipeline I2 in Bat Cave Wash. The sound level typically varied between 53 and 54 dBA, with an average and median of 54.
- Four events at the residential area south of I-40. Construction activities closest to this monitoring location are excavation of the entrance bore pit. The sound level typically varied between 63 and 73 dBA, with an average and median of 68-69 dBA. Sound curtains were installed to break the line of sight between the excavator and the closest residence to the work area.

2.2 Freshwater Usage, Waste Generation, and Management

In February 2026, freshwater usage, waste generation, and management as provided by contractors are as follows:

2.2.1 Freshwater and Wastewater

- In February 2026, an approximate total of 3,850 gallons of freshwater was used for IRZ wells rehabilitation, 3,585 gallons was used for O&M activities in the revegetation areas, 170,300 gallons for well drilling and drilling support, and 84,000 gallons was used for dust control during remedy construction for both Arizona and California.
- For the reporting period, an estimated 121,650 gallons of remedy-produced water (after conditioning) were re-injected into the aquifer. Prior to reinjection, the conditioned water is sampled in accordance with the approved sampling plan in the O&M Plan. Analytical data for remedy-produced water is included in Attachment G.
- No drilling wastewater was disposed at PG&E TCS evaporation ponds in February 2026.
- To date, there has been no offsite disposal of remedy-produced water generated from O&M activities.

2.2.2 Displaced Materials/Soils/Clay/Sludge

- Since the start of Phase 2b remedy construction in late March 2025, an approximate 5,266 cubic yards of excess soils/materials (excluding spills/releases) were generated from construction activities. Of those, in February 2026, about 5 cubic yards were generated from Pipeline I2 excavation, 330 cubic yards from excavation of jack and bore entrance pit, and 35 cubic yards were generated from well drilling. The excavated material from Pipeline I2 was transported to the Soil Processing Yard, stockpiled, and will be managed in accordance with the Remedy Soil Management Plan. The excavated material from Arizona was stockpiled at Staging Area 26 and has been characterized.
- One 55-gallon drum of FW-01 drilling wastewater was classified as hazardous waste due to high pH of 13. This wastewater will be disposed of off-site at a permitted disposal facility.

2.2.3 General Construction Waste, Sanitary Waste, and Recyclables

- In February 2026, approximately 41.5 cubic yards of general waste was generated and hauled to local landfills.
- Sanitary waste from construction trailers/portable toilets is hauled offsite as needed.

2.3 Worker Training and Education

- In February 2026, 4 safety training sessions were held and a total of 4 personnel trained. In addition, a total of 20 personnel took the Annual WEAT.

2.4 Status of Work Variance Requests (WVRs)/Determination of Future Activity Allowance (FAA) Associated with WVRs

Table 2-3 includes information regarding activities related to approved and proposed WVRs (i.e., material deviations from the design documents, the C/RAWP, or other approved work plans), and agencies' actions on those requests, including DTSC's determination of Future Activity Allowance (FAA) associated with the WVRs.

- On November 19, 2025, PG&E submitted WVR #17 that proposes to relocate Phase 2 Remedy Produced Water Conditioning System from Topock Compressor Station to the Transwestern Bench. DTSC and DOI approved the WVR on February 5, 2026.

2.5 Status of Proposed Work Plans/Determination of Future Activity Allowance (FAA) Associated with Work Plans

Table 2-4 includes information regarding activities related to proposed work plans generated during remedy construction and initial startup, and agencies’ actions on those proposed work plans, including DTSC’s determination of Future Activity Allowance (AA) associated with these work plans.

- On January 16, 2026, PG&E submitted a workplan in response to DTSC and DOI’s concerns with the potential lateral extent of the northern shallow plume due to its proximity to the Colorado River. DTSC distributed the Work Plan on January 28, 2026, to Agencies, Stakeholders, and Tribes for comments. A site walk was conducted on February 17, 2026 to view proposed well location and work area for well installation. Participants on the site walk included DTSC, Tribes, and PG&E.
DTSC and DOI conditionally approved the work plan on February 27, 2026, and requested that PG&E update the work plan to incorporate DTSC’s review comments.

2.6 Issues Encountered and Actions Taken to Rectify Issues/Problems*

No changes to report this month.

2.7 Key Personnel Changes*

No changes to report this month.

2.8 Communication with the Public

Since the start of excavation of the entrance bore pit mid-February 2026, PG&E has been in regular communication with the tenant at Mr. Allen’s property.

2.9 Planned Activities for Next Six Weeks

The planned activities for next six weeks (March 1 to April 11, 2026) include the following:

- IRZ circulation and ethanol injection O&M activities, including revegetation and O&M support activities.
- Continue IRL-01 Drilling.
- Continue MW-108 (former MW-Q) drilling, development, mobilization, and site setup.
- Continue FW-01 Development.
- Begin FW-01 drill site removal.
- Continue Pipeline B I-40 Jack and Bore.
- Continue HNWR-1A site grading and pad construction.
- Begin IRL-01, MW-110 (former MW-FF), and MW-109 (former MW-GG) development, mobilization, and site setup.
- Conduct Pipeline A Pre-Work Field Review.
- Begin Pipeline A Installation.

Attachment F contains the six-week look-ahead schedule available at this time. Any adjustments to the schedule will occur as needed via the weekly emails (sent at the start of each week) and/or the daily list of construction activities (published daily and discussed with agency and Tribal representatives on site on that day).

2.10 Construction Schedule Review

Table 2-5 summarizes the percent completeness for key Phase 2b construction activities, as of February 28, 2026. In addition, the latest project schedule including remedy construction can be downloaded [here](#) on the project website.

2.11 Available Sitewide Groundwater Monitoring Data (DTSC Condition of Approval xi)

Pursuant to Condition of Approval # xi in DTSC's approval letter dated August 24, 2018 (DTSC, 2018a), PG&E is required to report data from samples collected as part of the sitewide groundwater monitoring program within 60 days of sample collection. In compliance with this requirement, PG&E submitted validated data to DTSC via monthly emails. For ease of recordkeeping and to minimize the number of ad-hoc compliance reports/emails, PG&E has included data in each monthly progress report starting with the November 2018 monthly report. The data are included in **Attachment G** of this report.

2.12 IM-3 Shutdown and Preparation for Layup*

No changes to report this month.

2.13 Summary of Releases Occurred During Groundwater Remedy Construction

At the request of DTSC, a summary of releases (or spills) that occurred outside of containment and onto ground is provided in Table 2-6. The summary provides information about each release including date, location of release, type of material released, amount of material released (if known), and associated cleanup activities.

3. References

California Department of Toxic Substances Control (DTSC). 1996. *Corrective Action Consent Agreement (Revised), Pacific Gas and Electric Company's Topock Compressor Station, Needles, California*. EPA ID No. CAT080011729. February 2.

California Department of Toxic Substances Control (DTSC). 2018a. *Acceptance and Conditional Approval of Groundwater Remedy Design and Corrective Measures Implementation Workplan at Pacific Gas and Electric Company, Topock Compressor Station, Needles, California*. April 24.

California Department of Toxic Substances Control (DTSC). 2018b. *Final Subsequent Environmental Impact Report for the Pacific Gas and Electric Company Topock Compressor Station Final Groundwater Remediation Project*. April 24.

California Department of Toxic Substances Control (DTSC). 2019. *Community Outreach Plan, Pacific Gas and Electric Company's Topock Compressor Station, Needles, California*. May.

CH2M HILL, Inc. (CH2M). 2014. *Final Programmatic Biological Assessment for Pacific Gas and Electric Topock Compressor Station Final Groundwater Remedy*. April 28.

CH2M HILL, Inc. (CH2M). 2015a. *Basis of Design Report/Final (100%) Design Submittal for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California*. November 18.

CH2M HILL, Inc. (CH2M). 2015b. *Construction/Remedial Action Work Plan for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California*. November 18.

United States Department of the Interior (DOI). 2012. *Community Involvement Plan, Pacific Gas and Electric Topock Compressor Station, Needles, California.* September.

United States Department of the Interior (DOI). 2013. *Remedial Action/Remedial Design Consent Decree (CD) between the United States of America and Pacific Gas & Electric Company.* Case 5:13-cv-00074-BRO-OP, Document 23. Entered November 21.

United States Department of the Interior (DOI). 2018. *Approval of PG&E Topock Compressor Station Remediation Site – Basis of Design Report/Final (100%) Design Submittal and Construction/Remedial Action Work Plan for the Final Groundwater Remedy and the Supplemental and Errata Information for the Final (100%) Design for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California.* Letter from Pamela Innis/DOI to Curt Russell/PG&E. April 3.

Tables

The following tables did not have any updates, and are not included in this monthly report:

2-1b. Summary of Well Environmental Release-To-Constructions

Table 2-1a. Summary of Non-Well Environmental Release-To-Constructions

February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup
 PG&E Topock Compressor Station, Needles, California

ERTC Number ^[a]	Brief Description of Covered Areas and Scope of Authorized Activities	Original Issue Date
Amendment 1 to ERTC 17 ^[b,c]	Scope included fence installation and planting in the revegetation areas in the floodplain.	March 18, 2022
Amendment 2 to ERTC 17 ^[b,c]	Scope included fence installation and planting in the UHR-1 revegetation area, located right off National Trails Highway.	April 4, 2022
ERTC 18	Scope included remedy pipeline installation within TCS.	April 15, 2022
Addendum 1 to ERTC 18	Scope included remedy electrical work inside TCS.	December 7, 2022
Addendum 2 to ERTC 18	Scope included additional remedy electrical work inside TCS.	March 2, 2023
Addendum 3 to ERTC 18	Scope included asphalt repair/placement and retaining wall rebuild inside TCS and asphalt placement on access road just outside TCS.	April 7, 2023
ERTC 19	Scope included remedy pipeline I2 installation in Bat Cave Wash.	Renewed March 2, 2023 for storm damage repair work (originally issued on July 15, 2022)
Addendum 1 to ERTC 19	Scope included the rebuild of the pipeline I2 access road damaged by the August 2022 storm events	February 16, 2023
Addendum 2 to ERTC 19	Scope included the re-installation of a V-ditch on east side of pipeline I2 access road.	May 11, 2023
Addendum 3 to ERTC 19	Scope included the installation of a concrete pad at HNWR-1A well and trenching to connect piping from the last HDD bore pit. Excludes yard fence and mechanical/ electrical scope.	December 10, 2025
Addendum 8 to ERTC 1 ^[d]	Scope included the expansion of the Soil Processing Yard during the Soil Non-Time Critical Removal Action.	July 18, 2022
ERTC 20	Scope included site preparation for remedy pipeline G installation in the floodplain.	August 8, 2022
Addendum 1 to ERTC 20	Scope included remedy pipeline G, riverbank well vaults, and aggregate-based access road on top of pipeline G.	August 18, 2022
Addendum 2 to ERTC 20	Scope included remedy electrical work between Electrical Node 2 and well RB-5.	December 16, 2022
ERTC 21 ^[e]	Scope included remedy pipeline E installation at and in the vicinity of the Transwestern Bench.	Renewed April 27, 2023 for asphalt repair/placement on portion of Pipeline E along NTH (originally issued on October 17, 2022)
Addendum 1 to ERTC 21	Scope included remedy electrical work along Pipeline E.	January 31, 2023
Addendum 2 to ERTC 21	Scoped included the installation of the sunshade at Node 1 and associated electrical work	November 7, 2024
ERTC 22 ^[e]	Scope included remedy pipeline C11 installation.	Renewed April 27, 2023 for asphalt placement on portion of Pipeline C11 crosses NTH (originally issued on January 9, 2023)

ERTC Number ^[a]	Brief Description of Covered Areas and Scope of Authorized Activities	Original Issue Date
Miscellaneous erosion control ERTC	Scope included localized repair of the installed Pipeline F erosion control measures.	Renewed January 30, 2023 (<i>originally issued in February 2021</i>)
Addendum 1 to ERTC 11b	Scope included installation of stormwater erosion control measures along Pipeline B access road.	Renewed March 14, 2023 for storm damage repair work (<i>originally issued in February 2022</i>)
Addendum 2 to ERTC 11b	Scope included repair of stormwater erosion control measures along Pipeline B access road.	May 22, 2023
ERTC 23	Scope included the installation of infrastructure for PTI-1D floodplain extraction test.	September 26, 2023
ERTC 24 (rescinded due to a delay of the start date by more than 30 days)	Scope included the installation of Pipeline C Segment 18 from Station 0+00 to 3+00 in the East Ravine	May 16, 2025
ERTC 24	Scope included the installation of Pipeline C Segment 18 and an AB access road in East Ravine. This ERTC replaces the ERTC #24 issued in May for a partial segment of C18 (Station 0+00 to 3+00).	July 2, 2025
Addendum 1 to ERTC 24	Scope included expansion of the allowed work area in a specific tight area.	July 28, 2025
ERTC 25	Scope included the installation of Pipeline B in California.	September 15, 2025
ERTC 26	Scope included the installation of Pipeline B in Arizona using Horizontal Directional Drilling (HDD) technology.	October 15, 2025
ERTC 27	Scope included trench excavation to connect HDD piping to pad, as well as the installation of a concrete pad, and new HDPE pipeline.	November 25, 2025
ERTC 28	Scope included construction of the HNWR-1A well yard including security fence and dates	February 9, 2026
ERTC 29	Scope included installation of Pipeline B I-40 Undercrossing	February 9, 2026

^[a] For brevity and readability, the Non-Well ERTCs issued for Phase 1 construction, revegetation effort, and miscellaneous stormwater erosion control projects (October 2018 thru February 2022) are not listed in this report. For a complete list of those ERTCs, please Table 2-1a of the February 2022 Monthly Progress Report. The monthly progress reports can be accessed via the [Project website](#).

^[b] ERTC 17 was issued on December 15, 2021, for site preparation for mitigation planting, which involves the removal of tamarisk debris and root balls, offsite disposal of debris, installation of irrigation system, and leaching of soluble salts from the soil.

^[c] Addendum 1 and 2 to ERTC 17 were renewed to allow for mitigation planting in Fall 2022.

^[d] ERTC 1 was issued on August 10, 2018, for the setup at the Soil Processing Yard, Construction Headquarters, and various staging areas.

^[e] Renewed for asphalt repair/placement along and cross NTH.

ERTC = Environmental Release-To-Construction

TCS = Topock Compressor Station

Table 2-1c. Summary of Well Environmental Release-To-Operate

*February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup
PG&E Topock Compressor Station, Needles, California*

ERTO Number	Brief Description of Covered Areas and Scope of Authorized Activities	Original Issue Date
1	Scope included the removal of sediments accumulated behind the AOC4 gabion	September 2, 2021
Addendum 1 to ERT0 1	Scope included the maintenance of the v-ditch, a stormwater pollution prevention feature located just south of the Construction Headquarters fence	February 9, 2024
Addendum 2 to ERTC 1	Scope included the removal of sediments accumulated behind the AOC4 gabion	October 23, 2024
2	Scope included the operation and maintenance of the revegetation areas at UHR-1 and in the floodplain	June 7, 2022
3 ^[a]	Scope included localized repair of road washouts upstream of the culverts along IM-3 access road	June 22, 2022
4	Scope included chemical rehabilitation of IRZ wells	December 13, 2022
Addendum 1 to ERT0 4	Scope included chemical rehabilitation of well PTI-1D.	May 31, 2023
5	Scope included redevelopment of select monitoring wells	April 14, 2023
6	Scope included planned, non-routine remedy O&M activities that involve ground disturbance on MW-20 Bench only	March 11, 2024
7	Scope included maintenance repairs to riprap in the jurisdictional wash at the CHQ	October 23, 2024
8	Scope included the installation, maintenance, and removal of the gate at the northern entrance of the floodplain.	October 25, 2024
9	Scope included planned, non-routine remedy O&M activities that involve ground disturbance on MW-20 at the Soil Processing Yard and Transwestern Bench	February 2, 2026

^[a] ERT0 #3 was renewed on February 1, 2023 for localized repair of the IM-3 access road at the culverts.

AOC = area of concern

ERTO = Environmental Release-To-Operate

IM-3 = Interim Measure No. 3

Table 2-2. Monitoring Wells Nomenclature Changes

*February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup
PG&E Topock Compressor Station, Needles, California*

Previous Well Name	New Well Name	Previous Well Name	New Well Name
MW-10D	MW-10D	MW-N-237	MW-85-237
MW-11D	MW-11D	MW-O-030	MW-86-030
MW-70BR-D	MW-70BR-289	MW-O-066	MW-86-066
MW-B-033	MW-75-033	MW-O-120	MW-86-120
MW-B-117	MW-75-117	MW-O-140	MW-86-140
MW-B-202	MW-75-202	MW-R-109	MW-87-109
MW-B-267R	MW-75-267	MW-R-139	MW-87-139
MW-B-337	MW-75-337	MW-R-192	MW-87-192
MW-C-039	MW-76-039	MW-R-275	MW-87-275
MW-C-156	MW-76-156	MW-S-109	MW-88-109
MW-C-181	MW-76-181	MW-U-183	MW-89-183
MW-C-218	MW-76-218	MW-U-273	MW-89-273
MW-D-046R	MW-77-046	MW-W-031	MW-90-031
MW-D-102	MW-77-102	MW-X-045	MW-91-045
MW-D-158	MW-77-158	MW-X-120	MW-91-120
MW-D-187	MW-77-187	MW-X-170	MW-91-170
MW-E-072	MW-78-072	MW-X-320	MW-91-320
MW-E-142	MW-78-142	MW-Y-037	MW-92-037
MW-F-060	MW-79-060	MW-Y-072	MW-92-072
MW-F-104	MW-79-104	MW-Y-102	MW-92-102
MW-G-057	MW-80-057	MW-Y-122	MW-92-122
MW-G-082	MW-80-082	MW-Z	MW-93
Former IRZ-19	MW-81-43	HYDRO-6 (deep)	MW-94-30
Former IRZ-19	MW-81-98	HYDRO-6 (mid)	MW-94-100
MW-H-046	MW-82-046	HYDRO-6 (shallow)	MW-94-175
MW-H-112	MW-82-112	MW-V	MW-95-113; MW-95-157
MW-H-168	MW-82-168	MW-A	MW-96-045; MW-96-217
MW-H-198	MW-82-198	Former IRZ-11	MW-97-042; MW-97-202
MW-I	MW-100S; MW-100D	Relocated MW-K	MW-98-055; MW-98-077
MW-L-090	MW-83-090	Second HYDRO-6	MW-99-40; MW-99-140
MW-L-180	MW-83-180	MW-P	MW-101S; MW-101D
MW-L-225	MW-83-225	MW-AA	MW-102S; MW-102D
MW-L-245	MW-83-245	MW-BB	MW-103S; MW-103D
MW-M-057	MW-84-057	MW-CC	MW-104S; MW-104D
MW-M-095	MW-84-095	MW-DD	MW-105
FW-02A/'FW-02Alt'	FW-02B	MW-J	MW-106S; MW-106D
MW-M-132	MW-84-132	MW-JJ	MW-107
MW-M-193	MW-84-193	MW-GG	MW-109
MW-N-129	MW-85-129	MW-Q	MW-108
MW-N-217	MW-85-217	MW-FF	MW-110

Table 2-3. Status of Work Variance Requests/Determination of FAA Associated with Work Variance Requests

February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup

PG&E Topock Compressor Station, Needles, California

WVR Number	Brief Description of Work Variance Request	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
17	PG&E proposed to install the infrastructure for the Phase 2 RPWC (Remedy Produced Water Conditioning) system at the Transwestern Bench (TWB) facility instead of inside the Topock Compressor Station (TCS).	DTSC and DOI approved the WVR on February 5, 2026.	DTSC determined that WVR #17 is not a FAA.
Amendment 1 to WVR #12	TWB-2 was included in the 2015 Basis of Design (BOD) as an extraction well and was planned to connect to the rest of the groundwater remedy via pipelines and conduits. However, the water table was found to be absent at this location while drilling the pilot borehole. It was for this reason that PG&E proposed to decommission TWB-2. TWB-3 and its associated pipeline/conduit were approved for installation in place of TWB-2 in WVR #12.	DTSC and DOI approved the WVR on December 8, 2025	N/A
16	On September 3, 2025, PG&E submitted the proposed Work Variance Request (WVR) #16 to move well MW-DD to IM3 access road as directed in DTSC's direction letter on August 4, 2025, and to update the response actions associated with this well (presented in the 2015 BOD) at the new location.	DTSC and DOI partially approved the WVR on October 16, 2025	DTSC determined that WVR #16 is not a FAA.
15	On May 22, 2025, PG&E submitted the proposed WVR #15 to a) modify the IRL-4 access road design for dual rotary rig access and incorporation of a pre-cast concrete retaining wall for better protection against stormwater erosion, and b) propose to use concrete stain for the pre-cast concrete retaining wall, if color is desired, instead of integrated concrete color which is not commercially available.	PG&E withdrew the WVR on September 12, 2025.	N/A
14	On April 14, 2025, PG&E submitted the proposed Work Variance Request (WVR) #14 to a) install Pipeline C18 in the East Ravine at the existing post-Non-Time Critical Removal Action (NTCRA) elevation instead of the higher elevation in the 2015 Final Design and b) install an aggregate-based access road in the East Ravine for remedy operations and maintenance instead of continued use and maintenance of the existing dirt road.	DTSC and DOI approved WVR #14 on May 9 and 16, respectively.	DTSC determined that WVR #14 is not a FAA.
13	On October 14, 2024, PG&E submitted the proposed Work Variance Request (WVR) #13 to relocate in-vault power and controls equipment at well IRZ-39 to aboveground panels on a new stanchion with a sunshade. This relocation is necessary to restore the operation of well IRZ-39, and to ensure its long-term operability.	DTSC and DOI approved WVR #13 on October 30, 2024.	On October 15, 2024, DTSC determined that the relocation of the in-vault power and controls equipment at well IRZ-39 to aboveground panels is considered a FAA. The following infrastructures are associated with the relocation: <ul style="list-style-type: none"> New conduits (2-inch in diameter) containing electrical and communication/fiber optic wires will be installed aboveground from the new panels to belowground trenches (approximately 2 feet wide) that connect to the existing IRZ-39 well vault and the existing electrical pull box. Approximate total length of new conduits is 50 feet and new trench is 15 feet. The estimated volume of soil to be displaced from trenching is up to 5 cubic yards.

WVR Number	Brief Description of Work Variance Request	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
12	The extraction well TWB-3 was a provisional well in the remedy design, therefore a pipeline associated with this well was not specified in the design. On September 23, 2022, PG&E submitted a WVR to add a pipeline (and conduits) to connect TWB-3 to the groundwater remedy. In addition, the WVR proposes the deferral of construction of the Operations Building on the TWB.	DTSC and DOI approved WVR #12 on October 19 and 20, 2022, respectively.	<p>On September 23, 2022, DTSC determined that the pipeline (and conduits) associated with well TWB-3 is an FAA. The following infrastructures are associated with installation of the pipeline:</p> <ul style="list-style-type: none"> • A trench of approximate dimension of 2 feet wide by 3 to 4 feet deep by 470 feet long will be installed from well TWB-3 to well TWB-1. • Within the trench, there will be two High-Density Polyethylene (HDPE) pipes (2 or 3 inches in diameter by 470 feet long) and three conduits (2 inches in diameter by 470 feet long). Where the trench crosses over PG&E gas pipeline, one pipe sleeve (approximately 4 inches in diameter by 20 feet long, actual dimension may vary depending on field conditions) will be used to contain the HDPE pipes. Therefore, the total pipe length is 2 by 470 and 1 by 20, equaling 960 feet; and total conduit length is 3 by 470, equaling 1,410 feet. • The estimated volume of soil to be displaced from pipeline trenching and excavation to install pull boxes and a well vault is approximately 124 cubic yards.
11	On January 11, 2022, PG&E proposed a WVR for new mitigation planting areas in the floodplain. The purpose of the WVR is to propose new mitigation planting areas that are better suited for the mitigation plantings than some earlier identified areas.	DOI and DTSC approved WVR #11 on January 14 and 19, 2022, respectively.	DTSC determined that WVR #11 is not a FAA.
10	<p>On December 1, 2021, PG&E proposed a WVR to revise the following pipeline alignments for constructability and safety during Phase 2A construction, as well as future operations and maintenance:</p> <ol style="list-style-type: none"> 1. Outside the Compressor Station <ol style="list-style-type: none"> i. Realign Pipeline C18 in East Ravine. ii. Realign Pipeline I1 in Bat Cave Wash. 2. Inside the Compressor Station <ol style="list-style-type: none"> i. Consolidate piping/conduits (L1/L2/D1/D2) in the southern area of TCS into a common utility corridor ii. Realign Pipeline L3 to connect to Pipeline K. 	DTSC and DOI approved WVR #10 on January 6 and 7, 2022, respectively.	DTSC determined that WVR #10 is not a FAA.
9	On March 20, 2020, and at DTSC's direction, PG&E submitted a WVR to relocate MW-A and convert IRZ-11 to a monitoring well.	DTSC and DOI approved WVR #9 on April 24, 2020.	DTSC determined that WVR #9 is not a FAA.
8	On September 12, 2019, PG&E proposed a WVR to change the alignment of pipeline segment C6 on the eastern slope of the MW-20 Bench. The purpose of the WVR is to reduce the amount of soil disturbance, reduce the number of plants to be removed, reduce the safety risks associated with construction atop the MW-20 bench, and reduce the hazards associated with operation at the MW-20 bench during construction.	DTSC and DOI approved WVR #8 on October 4 and 8, 2019, respectively.	DTSC determined that WVR #8 is not a FAA.

WVR Number	Brief Description of Work Variance Request	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
7	<p>This WVR proposed the following changes to remedy infrastructure at the CHQ and SPY.</p> <ul style="list-style-type: none"> a) Locate all temporary office and break trailers at the SPY. PG&E proposed to keep the three existing office trailers at their current locations in the SPY and add two additional office trailers and one break trailer for workers. The additional trailers will be equipped with aboveground sewage tanks, similar to the existing trailers. They will also be powered by Needles Electric. This will require the original SPY fence line to be extended south/southwest to encompass these trailers and the original truck entrance from National Trails Highway to the access road east of SPY. Neither changes reduce the overall area available for soil storage. b) Eliminate the workshop/sample processing building at the CHQ. The function planned for this building will be moved to the Carbon Amendment building at the MW-20 Bench. Removal of this building reduces the amount of soil disturbance by approximately 334 cubic yards. c) Eliminate the sunshade at the CHQ. The function for the sunshade will be replaced by the break trailer for the workers. Removal of the sunshade reduces the amount of soil distance (i.e., installation of the footings) by approximately 14 cubic yards. d) Convert the utility pad at the CHQ to a smaller transformer/electrical panel pad. With the relocation of the six trailers to SPY and elimination of the workshop/sample processing building, PG&E proposed to convert the utility pad to smaller pad for a smaller transformer/electrical panel to serve the remaining trailers at the CHQ. This reduces the amount of soil disturbance by approximately 61 cubic yards. 	DOI and DTSC approved WVR #7 on June 14, 2019.	DTSC determined that WVR #7 is not a FAA.
6	<p>In early October 2018, PG&E conducted a geotechnical investigation along the Pipeline F alignment on the entrance road to the TCS and the adjacent hill side. Based on the geotechnical results, the construction contractor (PIVOX) indicated that soldier piles and lagging would be required for temporary shoring. Over 40 soldier piles would be installed by drilling using a 330-sized excavator or larger. A 330-sized excavator has a general width of 11 feet, and counterweight clearance of approximately 4 feet. During operation, this rig would occupy a minimum 15 to 16 feet width of the TCS entrance road for about 12 days. The paved width of the road is between 22 to 24 feet in the area of shoring (per review of the location via Google Earth).</p> <p>Assuming a minimum clearance of 1 foot (which is still less than the recommended clearance) from any operating equipment, there will be approximately 5 to 8 feet of available lane width for access by TCS traffic. Large vehicles (tractor-trailers, delivery trucks, construction equipment) will likely not be able to pass by the active operation, and passenger vehicles may also not be able to pass the active operation in locations where the road narrows. Also, the excavator cannot be repositioned while soldier piles are being drilled. In sum, access to TCS will be severely restricted for about 12 days. This is not acceptable for Compressor Station operations.</p> <p>Therefore, PG&E proposed to realign Pipeline F (starting from segment F3) along the approved alignment of Pipelines B and J. Construction of Pipelines F, B, and J would occur in the same alignment and at the same time.</p>	DOI and DTSC approved WVR #6 on May 21 and May 22, 2019, respectively.	DTSC determined that WVR #6 is not a FAA.

WVR Number	Brief Description of Work Variance Request	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
5	PG&E proposed to phase the remedy-produced water conditioning system within the approved footprint inside TCS.	DOI and DTSC approved WVR #5 on July 19 and July 22, 2019, respectively.	DTSC determined that WVR #5 is not a FAA.
4	PG&E proposed to revise a segment of Pipeline C near the I-40 bridge, to meet the permit requirement in Caltrans Encroachment Permit No. 08-18-6-MW-0533. The revision involves relocating a small segment of Pipeline C to within National Trails Highway to meet a minimum distance of 10 feet from current and future I-40 bridge footings. The treatment measure specified for Segment X of National Trails Highway in the Cultural and Historic Property Management Plan will be implemented during installation of this pipeline segment.	DOI/DTSC approved WVR #4 on May 14, 2019	DTSC determined that WVR #4 is not a FAA.
3	<p>PG&E proposed changes within the CHQ fence line to avoid/minimize the overall amount of soil disturbance during construction, reduce the number of truck trips to haul wastewater, and allow for additional working space within the yard. There are no proposed changes to the CHQ footprint nor its fence line. The specifics are described as follows:</p> <ul style="list-style-type: none"> • Relocate the decontamination pad from the western fence to the northern fence (near the western corner). Based on recent survey data collected during construction, the difference in ground elevation between northern and southern end of the pad is about 4 feet. Moving the pad to the northern fence would eliminate the difference in ground elevation and reduce the amount of soil disturbance by at least 80 cubic yards. • Bring the remedy-produced wastewater tank from belowground to aboveground, increase the tank volume from 1,000 to 2,500 gallons, and place the aboveground, double-walled tank adjacent to the decontamination pad. The change from belowground to aboveground reduces the amount of soil disturbance by at least 50 cubic yards. The change to a bigger tank will reduce the amount of truck trips needed to haul wastewater. The placement of the tank adjacent to the decontamination pad allows for the pad to function as a secondary containment for the haul truck during off-loading of the wastewater. • Defer construction of the underground sewage tanks. Deferral of the underground tanks reduces the overall amount of soil disturbance by at least 800 cubic yards. All sanitary wastes will be managed in aboveground sewage tanks (similar to the ones currently used for the SPY trailers) or portable toilets. • Swap the location of the construction trailers and the sunshade and change the configuration of the sunshade from a rectangle to a square. This change will allow for more working space within the CHQ. All functions that would occur in the Workshop/Sampling Processing building will be conducted in the construction trailers. 	DOI/DTSC approved WVR #3 on January 4, 2019	DTSC determined that WVR #3 is not a FAA.

WVR Number	Brief Description of Work Variance Request	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
2	<p>PG&E proposed to relocate the tie-in point for remedy construction water to an aboveground location inside TCS and below the TCS Water Storage Tanks. This is to eliminate the risk of damaging the existing pressurized 6-inch water line and to avoid any interference with PG&E Gas Operations control of the TCS's water supply. The WVR addressed this relocation, specifically:</p> <ul style="list-style-type: none"> Relocate the construction water tie-in point to an aboveground location below the TCS Water Storage Tanks, inside TCS – The final design calls for the temporary construction water line to hot-tap into the existing 6-inch steel water line just as the line turns southwest to continue to TCS. PG&E proposed to move the tie-in point to an aboveground valve manifold, located below the TCS Water Storage Tanks in the boneyard area. Extend the temporary construction water line to the new tie-in point, along Pipeline 300A access road – The planned 4-inch HDPE temporary construction water line will be extended, following the route of the Pipeline 300A access road, to the new tie-in point inside TCS. This pipeline extension is approximately 1,950 feet and is also made of 4-inch HDPE. The pipe will be laid on ground surface and to the south of the 6-inch water line where possible. At the crossing with the Southern California Gas pipeline access road, the pipeline will be at grade with fill to allow for vehicle crossing. 	DOI/DTSC approved WVR #2 on August 29, 2018	DTSC determined that WVR #2 is not a FAA.
1	<p>This WVR addressed PG&E's proposed modification to the brine tanks containment for use by the remedy, specifically:</p> <ul style="list-style-type: none"> Upgrade the existing lined containment to concrete - The original synthetic liner material has degraded from exposure to ultraviolet light, heat, and abrasion and must be replaced. PG&E proposed to replace the synthetic-lined containment (including K-rails) with a concrete containment to support the groundwater remedy. The concrete color will be desert tan, and information on this proposed concrete color will be submitted to the agencies for review. The proposed concrete material will be similar to the material of the truck lane in the final remedy design (refer to Appendix E of the Final Basis of Design Report [CH2M, 2015a], Section 033 00, Cast-In-Place Concrete). Shorten the length of the containment - This containment will have the same height as the existing containment, but with a slightly smaller footprint (the length is 5 feet shorter). This smaller footprint still meets the required volume for a secondary containment and allows for more space for remedy construction at the tight MW-20 bench. 	DOI approved WVR #1 on June 22, 2018 DTSC approved WVR #1 on July 5, 2018	N/A

Source: CH2M HILL, Inc. (CH2M). 2015a. Basis of Design Report/Final (100%) Design Submittal for the Final Groundwater Remedy, PG&E Topock Compressor Station, Needles, California. November 18.

CHQ = Construction Headquarters

DOI = Department of the Interior

DTSC = California Department of Toxic Substances Control

HDPE = high-density polyethylene

PG&E = Pacific Gas and Electric

SPY = Soil Processing Yard

TCS = Topock Compressor Station

WVRs = Work Variance Request

Table 2-4. Status of Proposed Work Plans/Determination of FAA Associated with Work Plans
February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup
PG&E Topock Compressor Station, Needles, California

Work Plan	Brief Description of Work Plan	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
Northern Shallow Monitoring Well (MW-35-039) Installation Work Plan	On January 16, 2026, PG&E submitted a workplan in response to DTSC and DOI's concerns with the potential lateral extent of the northern shallow plume due to its proximity to the Colorado River. DTSC distributed the Work Plan on January 28, 2026, to Agencies, Stakeholders, and Tribes for comments. A site walk was conducted on February 17, 2026 to view proposed well location and work area for well installation.	DTSC and DOI conditionally approved the work plan on February 27, 2026, and requested PG&E to update the work plan to incorporate DTSC's review comments.	To be determined.
Northern Shallow Floodplain Monitoring Well Installation Work Plan	On May 15, 2025, PG&E submitted a workplan in response to a DTSC request letter on February 18, 2025. The proposed work is to install a nested monitoring well in the floodplain to characterize potential hexavalent chromium (Cr6) plume migration toward the Colorado River. The action is not a Work Variance Request but is a priority due to the proximity of the hexavalent chromium groundwater plume to the Colorado River. Comments were received in July 2025 and responded to in August 2025.	DTSC and DOI accepted response to comments on August 18, 2025. However, the agencies requested an expedited implementation schedule. PG&E provided an updated schedule on September 17, 2025.	On September 5, 2025, DTSC determined that the installation of the nested monitoring well MW-JJ in the floodplain to characterize potential hexavalent chromium (Cr6) plume migration toward the Colorado River, is a FAA. Summary of key construction details are as follows: <ul style="list-style-type: none"> • A paired nested monitoring well will be installed in one 12-inch borehole. Approximate borehole depth is 80 feet below ground surface. • The surface completion for the monitoring well will be an 18-inch-diameter lockable manhole in a 30-inch-diameter 2.5-foot-long sono tube. • An approximate 16-foot wide, 215-feet long aggregate-based access road will be installed to provide access to the new monitoring well for construction and operation and maintenance (O&M). • Soil stabilization mats will be used for drill rig and construction equipment support during construction, and for sampling/O&M equipment support during future O&M activities.

Work Plan	Brief Description of Work Plan	Approval Dates	DTSC's Future Activity Allowance (FAA) Determination
PTI-1D Floodplain Extraction Workplan	On September 20, 2023, PG&E submitted the final workplan along with responses to comments. The proposed work is to conduct an extraction test utilizing an existing well - PTI-1D, which was installed as an injection well for the floodplain in-situ pilot study. The extraction test will require installation of new water conveyance pipeline, electrical conduits, and trenches.	DTSC conditionally approved the work plan on September 25, 2023. DOI concurred with DTSC's conditions of approval on September 26, 2023.	<p>On September 25, 2023, DTSC determined that the additional pipeline, electrical conduits and the trenching associated with the PTI-1D floodplain extraction test are FAA. The following infrastructures are included in the FAA determination:</p> <ul style="list-style-type: none"> • A trench of approximate dimensions of 2 feet wide by 3 feet deep by 50 feet long will be installed between an existing well – PTI-1D and an existing electrical pull box HH3-14E,I. The estimated volume of soil to be displaced from trenching is approximately 11 cubic yards. • A new two-inch diameter High Density Polyethylene (HDPE) above ground and below ground conveyance piping will be installed to connect the existing well, PTI-1D, to an existing Groundwater Remedy Phase 1 pipeline C. The estimated length of pipeline is 35 feet below ground and 45 feet aboveground. • New electrical conduits will be installed above grade and below grade between well PTI-1D and an existing pull box, HH3-14E. Approximately two 2-inch conduits of 35 feet below ground and one galvanized steel conduit of 45 feet above ground, with a total of 115 feet of electrical conduits to be installed. However, the electrical conduits will be temporary and removed after the test.
TW-01 Aquifer Test Work Plan	On December 23, 2020, PG&E submitted a work plan for aquifer testing at extraction well TW-01 which is located within the PG&E Topock Compressor Station (TCS) facility fence line.	DTSC and DOI approved the TW-01 aquifer test work plan on April 8, 2021.	<p>In May 2021, DTSC prepared and adopted an addendum to the Groundwater SEIR for the TW-01 aquifer test activities. As part of the approval of the TW-01 aquifer test work plan, DTSC also determined that the proposed additional water conveyance pipeline and power pole are considered FAA. The following additional infrastructures were associated with implementation of the TW-01 aquifer test:</p> <ul style="list-style-type: none"> • An approximate 2,090 linear feet of aboveground and 56 linear feet of belowground conveyance pipeline were installed. • A trench (50 feet long by 3 feet deep by 3 feet wide) was excavated for piping installation under the access road on the MW-24 bench. • A trench (6 feet long by 4.5 feet deep by 4 feet wide) was excavated to connect with the IM-3 spare pipe on the MW-20 bench. • One temporary electrical pole was installed by Needles Electrical to provide electrical power needed for the TW-01 aquifer test.

Table 2-5. Summary of Cumulative Percent Completeness of Key Phase 2b Construction Activities
 February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup
 PG&E Topock Compressor Station, Needles, California

Key Activity	% Complete	Cumulative Status of Phase 2b Construction Activities (as of February 28, 2026)
Remediation Well* Installation	40%	<ul style="list-style-type: none"> • Pilot holes for FW-01, IRL-01, IRL-02, IRL-03, and IRL-04 have been drilled and temporarily backfilled. • FW-01 has been installed, developed, and tested. • IRL-01 remedy well has been drilled and installed. • IRL-03 is being drilled.
Remediation Well Downhole Installation	0%	
Monitoring Well** Installation	85%	<ul style="list-style-type: none"> • MW-100 (former MW-I) wells (four total) have been installed and developed. • MW-101 (formerly MW-P) wells (four total) have been installed and developed. • MW-102 (former MW-AA) wells (three total) have been installed and developed. • MW-103 (formerly MW-BB) wells (three total) have been installed and developed. • MW-104 (formerly MW-CC) wells (three total) have been installed and developed. • MW-106 (formerly MW-J) wells (four total) have been installed. The wells are being developed. • MW-107 (formerly MW-JJ) wells (two total) have been installed and developed. • MW-108 (formerly MW-Q) wells (four total) – two have been installed and two are being installed. • MW-109 (formerly MW-GG) wells (two total) have been installed and is awaiting development. • MW-110 (formerly MW-FF) wells (two total) have been installed and are awaiting development.
C18 Pipeline Installation - California	100%	<ul style="list-style-type: none"> ▪ Mobilization has been completed ▪ Site setup and utility location has been completed ▪ HDPE and conduit trench excavation has been completed ▪ HDPE and conduit trench subgrade preparation and compaction has been completed. ▪ HDPE force main has been completed. ▪ Conduit and pull box installation has been completed. ▪ HDPE and conduit trench backfill has been completed. ▪ ER-6 pre-cast concrete vault excavation, placement, and backfill has been completed. ▪ Final road construction has been completed. ▪ Pipeline contractor site cleanup and demobilization have been completed.
Pipeline A Installation – California	0%	
Other Remedy Infrastructure Installation - California	0%	
Pipeline I2 Station 15+00 to 12+00 Installation - California	100%	<ul style="list-style-type: none"> ▪ Pipeline I2 mobilization has been completed ▪ Pipeline I2 site setup and utility location has been completed ▪ Pipeline I2 HDPE and conduit trench excavation has been completed ▪ Pipeline I2 HDPE and conduit trench subgrade preparation and compaction has been completed. ▪ Pipeline I2 HDPE force main installation has been completed. ▪ Pipeline I2 conduit and pull box installation has been completed. ▪ Pipeline I2 HDPE and conduit trench backfill has been completed. ▪ Pipeline I2 HDPE flushing and hydro static testing has been completed. ▪ Site restoration to pre-construction conditions, to the extent practicable, has been completed. ▪ Demobilization has been completed.

Key Activity	% Complete	Cumulative Status of Phase 2b Construction Activities (as of February 28, 2026)
Pipeline B Installation - California	100%	<ul style="list-style-type: none"> • Mobilization has been completed. • Site setup and utility location has been completed. • Trench excavation has been completed. • HDPE pipeline fusion has been completed. • HDPE pipeline installation has been completed. • Trench backfill has been completed. • HDPE flushing and hydro static testing has been completed • Site restoration to pre-construction conditions, to the extent practicable, has been completed. • Demobilization has been completed.
Pipeline B Installation – Arizona (Horizontal Direction Drill)	100%	<ul style="list-style-type: none"> • Mobilization has been completed. • Site setup and utility location has been completed. • Horizontal Direction Drilling (HDD) entry and exit pit excavation has been completed. • HDD pipeline boring has been completed. • HDD HDPE pipeline fusion and installation have been completed. • HDD bore pit HDPE fusion and valve installation has been completed. • HDD bore pit backfill has been completed. • HDPE flushing and hydro static testing has been completed. • Site restoration to pre-construction conditions, to the extent practicable, has been completed. • Demobilization has been completed.
Pipeline B Installation – Arizona (Jack and Bore Drill)	15%	<ul style="list-style-type: none"> • Mobilization has been completed. • Site setup and utility location has been completed. • Jack and Bore Drilling (J&B) entry and exit pit excavation has been started.
Other Remedy Infrastructure Installation - Arizona	10%	<ul style="list-style-type: none"> • HNWR-1A well pad vegetation removal has been completed. • HNWR-1A well pad concrete pad excavation and preparation has been started. • HNWR-1A underground pipeline installation has been started. • HNWR-1A site grading has been started.
Remedy Electrical Work	0%	

Notes:

* Phase 2b remediation wells include FW-01, IRL-1, IRL-2, IRL-3, and IRL-4.

** Phase 2b monitoring wells include MW-J, MW-P, MW-Q, MW-AA, MW-BB, MW-CC, MW-DD, MW-FF, MW-GG, and MW-JJ.

Table 2-6. Summary of Releases Occurred During Groundwater Remedy Construction and Startup

February 2026 Monthly Progress Report for the Final Groundwater Remedy Construction and Startup

PG&E Topock Compressor Station, Needles, California

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
2/6/26	SPY	Hydraulic fluid was observed on the access road east of the SPY after soil bins were picked up.	Hydraulic fluid	Unknown	Impacted material was picked up and containerized in 5-gallon buckets.	Well team reminded vendors to notify onsite personnel when coming onsite to pickup or delivery of bins.
1/15/26	Well IRL-01	Aquifer water was released when a driller turned on the air at IRL-01 to begin removing formation water and drill cuttings from the 18-inch diameter drill casing. The aquifer water was released between the connection of the diverter and the 18-inch drill casing. Most of the aquifer water was released onto the secondary containment in the work area, however some released onto the AB material used to construct the drill pad.	Aquifer water	Unknown	Aquifer water released onto the secondary containment was cleaned up. PG&E and Jacobs Compliance lead were notified. Results from the vertical aquifer profile (VAP) sampled at the nearby well, MW-101D, showed low levels of Cr at 18 µg/L, Cr6 µg/L, and Arsenic at 1.2 µg/L. Based on this information, the Jacobs Compliance lead requested for the extent of the release to be marked, as well as cleanup actions for the impacted AB be deferred until after drilling is complete at this location.	The crew added additional secondary containment in the work area.
1/8/26	Well MW-109 (Former MW-GG)	A release occurred while a vacuum truck was pumping off water from the mud tub. This was done to flush the drill casing with non-potable water at MW-109. However, during pumping, the hose from the vacuum truck got too close to the mud tub bentonite seal, causing the seal to break. Water from the mud tub flowed out from under the mud tub and secondary containment onto the drill pad that contains imported AB material.	Drilling wastewater	Unknown	PG&E and Jacobs Compliance lead were notified immediately. However, they were notified by field geologists of the results from the vertical aquifer profile (VAP), that indicated there were non-detectable levels of total Cr, Cr6, and Arsenic. Also, the impacted area is not currently accessible as it is located under the rig. Due to these conditions, the Jacobs Compliance lead requested to defer cleanup of the impacted material until after the rig is moved from this location.	The crew stopped work to fix the mud tub bentonite seal, effectively stopping the leak.

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
12/22/25	Road shoulder of Oatman Highway in Arizona – Pipeline B at approximately Station 66 + 70	A release occurred when a portable toilet tipped over while a contractor was moving it onto a backhoe bucket in preparation for transporting the toilet to Staging Area 26 for the end of year holiday break. The released fluid did not go outside of the work area.	Sanitary fluid	About 3 quarts	Soil impacted from the release was removed and placed in three 5-gallon buckets. The buckets were taken to the waste accumulation area located at the MW-20 Bench.	The contractor staff has been advised to notify the site supervisor of any future relocation of portable toilets at the work area. This process will ensure proper coordination and equipment can be arranged for safe and secure relocation.
12/6/25	Oatman Highway (asphalt)	A release occurred during refueling of the Horizontal Directional Drill rig using a truck-mounted fuel cell. A contractor employee failed to open the fuel cell's pressure relief valve during refueling. Another employee stopped refueling, opened the valve, and a small amount of diesel spilled onto the side of the fuel cell and subsequently onto the asphalt pavement.	Diesel	About 8 ounces	Absorbents were used to soak up diesel on the asphalt road.	The Job Hazard Analysis (JHA) for refueling will be updated to require two mitigations to prevent spills: (1) Relieving the pressure relief valve prior to refueling, and (2) Only filling the tank to the 3/4 mark to prevent splashing that could result in a spill. The revised JHA will be reviewed with the field team during the safety meeting. Signage will also be placed on the fuel tank to serve as a visual reminder to open the pressure relief valve before beginning the refueling process.
12/5/25	HNWR in California - Pipeline B at approximately Station 25 + 40	A release occurred while the contractor was excavating for Pipeline B in California. Coolant from the CAT 325 excavator leaked onto its carriage, and then onto the ground.	Excavator coolant	About 1 quart	Soil impacted from the leak was removed and placed in two 5-gallon buckets. The buckets were taken to the waste accumulation area located at the MW-20 Bench.	A CAT technician performed a major mechanical repair to the engine the previous day (12/4/2025). The technician failed to complete the repair properly and/or the parts the technician installed failed, including a seal in the engine compartment which allowed coolant to escape.

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
11/17/25	Elevated Construction Water Tank (Route 66 Sign)	<p>A release occurred when a water truck driver pulled on a chain close to the valve on the elevated water tank. This prevented the valve from closing, releasing freshwater onto the ground. The driver stopped further spillage by closing the shutoff valve on the water line that feeds the elevated water tank.</p> <p>The freshwater was mostly released onto the shallow soil berm in the area. Some water did seep through the north end of the soil berm, however, the released water did not reach the Colorado River below.</p>	Freshwater	About 5,700 gallons	The released water was mostly contained in the shallow soil berm in the area. It was disposed of in the TCS evaporation pond. Sandbags were used to contain some water that began to seep through the north end of the soil berm.	<p>Preventative actions to avoid the bolt becoming disconnected from the clevis include replacing the bolt that broke with a double clevis link. The bolts of the clevis that will be attached to the control arm and chain will use cotter pins will be used to secure the bolt to the clevis instead of treads.</p> <p>A telescoping pole with a hook long enough to reach the valve on the elevated tank will be available at the tank so that the valve can be reached and closed from the ground level in the case that it does break again.</p>
10/30/25	FW-01	A release occurred when naturally occurring confined aquifer conditions along with air pressure from the drilling process caused the formation to become pressurized. The pressure was relieved through the path of least resistance between the 20-inch and 18-inch diameter casing annulus space resulting in the release at ground surface.	A mixture of drilling and aquifer water	About 75 gallons	<p>The release only impacted the drill pad. Any free liquid on the pad was removed using absorbent pads.</p> <p>The impacted drill pad or AB material will be sampled after the pad is removed.</p>	A blowout preventer (BOP) will be installed over the 20-inch diameter casing and around the 18-inch diameter drill casing sealing off the annular space. The BOP will have a pressure gauge to monitor pressure increases between the two casings and a pressure relief valve to relieve the pressure. The pressure relief valve will be connected to a 300-gallon poly tote via a 2-inch diameter hose with whip checks to contain water that is released with the pressure.

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
10/29/25	FW-01	<p>The first release occurred when the drill bit got too far ahead of the 18-inch diameter cutting shoe causing air and water to be forced out and up the sides of the 18-inch diameter casing instead of the inside of the drill pipe and out the discharge hose.</p> <p>The second release occurred when the interchange in the drill rod assembly downhole became clogged with drill cuttings due to the heaving sands and pressure began to build up. The pressure buildup freed the clog sending cuttings and water through the discharge hose and to the cyclone. Water was released through the top valve on the cyclone and was carried outside of the work area in a mist impacting the ground surface.</p>	A mixture of drilling and aquifer water	About 75 gallons	<p>Any free liquid on the drill pad was removed using absorbent pads.</p> <p>The impacted drill pad or AB material will be sampled after the pad is removed.</p> <p>A sample of the drilling/aquifer water was collected and sent to lab. Results will be provided to the agencies for discussion of next steps for the impacted material outside of the work area/drill pad.</p>	<p>For the first release, the task hazards will be reviewed and updated with information on what can happen when the drill bit is allowed to get ahead of the drill casing in heaving sands which can allow air and drilling/formation water to travel up the annuls space between the 20-inch and 18-inch casings and discharge to the surface.</p> <p>For the second release, a 130-micron filter over the cyclone's top valve was installed to allow air pressure to escape and contain the water over the soil bin and secondary containment if the interchange becomes clogged again.</p>
10/7/25	Soil Processing Yard (SPY)	A release occurred during staging of a IDW soil bin inside the depression area of the SPY. As the bin truck was tilting and lowering the soil bin to the ground, drilling mud released to the ground through a door seal that failed	FW-01 drilling water/mud	10 to 15 gallons	The drill mud was removed to about 6 inches below ground surface.	Secondary containment is placed under bins to prevent material from contacting ground.
9/10/25	MW-JJ access road in the floodplain	A release occurred from a dump truck released on the newly constructed MW-JJ access road, creating a trail of approximately 15 feet long. The release occurred due to a defective brake system sensor on the underbelly of the dump truck.	Hydraulic brake fluid	About 16 ounces (2 cups)	The release was limited to the newly placed imported AB surfacing. No brake fluid was observed on floodplain sand. An approximate 7.5 gallons of impacted AB material were removed and transported to the waste accumulation area at the MW-20 Bench.	Operators and drivers continue to follow inspection protocols and remain vigilant of their surroundings to identify any leaks or other issues as soon as possible.

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
9/10/25	National Trails Highway (NTH)	A release occurred from a water truck fuel tank, as the truck exited the Soil Processing Yard and turned onto NTH. The truck had just been fueled in the SPY, and upon turning onto NTH, diesel "sloshed" out of the cap and onto the roadway, leaving a sheen on the pavement for about 50 feet.	Diesel fuel	About 2 quarts	Granular oil absorbent material was used to clean up the release. Approximately four 5-gallon buckets of spent oil absorbent material, with minimal AB/soil from the road shoulder, were generated from the cleanup effort. The buckets were transported to the waste accumulation area at the MW-20 Bench.	Operators were reminded to triple-check their fuel caps after fueling and prior to equipment and vehicle operation.
9/9/25	MW-101 (former MW-P)	A release of drilling mud occurred the soil hopper was removed from under the drill deck. As the hopper was being removed, it caught and ripped the plastic secondary containment and dragged it along the ground. The release occurred as the secondary containment was dragged on the ground.	Drilling mud	About 0.25 to 0.5 gallon	The impacted AB and some soil underlying the AB were removed. After inspection by the onsite AE Archaeological monitor, the impacted material was placed into the soil hopper.	The hopper was replaced with a smaller hopper that the forks could support. New plastic secondary containment was installed and a mud mat placed on top of the secondary containment to prevent the plastic from being damaged when the hopper is removed.
8/20/25	MW-101 (former MW-P)	A release of hydraulic oil occurred when gasket on the rig hydraulic actuator failed.	Hydraulic fluid	About 2 gallons	Although most of the released fluid landed on the secondary containment under the rig, droplets of oil were observed sparingly on the AB material at the drill pad, and nearby tank/equipment. No impacts to the ground below the AB were observed. After the impacted AB was removed and inspected by the onsite Archaeologist, it was transported to the waste accumulation area at the MW-20 Bench.	In the morning tailgates, crews will continue to discuss conducting 360 walkarounds to identify hydraulic releases that may occur during drilling operations.
8/19/25; 9/3/25	NTH/CHQ	A release of hydraulic oil occurred on 8/19/25 from a sonic drill rig during its transport on NTH. An additional leak location associated with the 8/19/25 released was identified on 9/3/25 at the CHQ.	Hydraulic fluid	About 2 gallons	Absorbent pads were used to absorb any oil sheens. Impacted AB at the CHQ was removed and containerized at the waste accumulation area at the MW-20 Bench	Crews in rear escort vehicles will be reminded to identify issues early.


Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
7/27/25	CHQ	A release of hydraulic fluid from a loose/unsecured hydraulic hose during transportation of a street sweeper on a skip loader across the CHQ.	Hydraulic fluid	Unknown – about 70 feet of impacted rocks was visible.	Impacted rocks and soils were removed and containerized in 5-gallon buckets. A sample of the impacted soil was collected and sent to lab.	Crews will discuss in the daily tailgate meetings reminders to conduct 360 walkarounds, as well as the responsibility of each team member to confirm that equipment must be properly secured before moving it.
7/10/25	Transwestern Bench	The porta potty tipped over due to a severe wind gust and released blue-colored wastewater onto ground. The wastewater did not reach the nearby stormwater outfall	Blue-colored wastewater	Unknown	An approximate 3 gallons of impacted soil was removed.	The porta potty was tied down with ropes tie to concrete buckets to prevent it from tipping over in the future.
6/27/25	MW-100D	A release of hydraulic fluid occurred during drilling. As the hydraulic fluid line was pressurized at the time of release, the fluid impacted the drill rig, support tinder, secondary containment, soils in the hopper, drilling mud in the mud tub, and soils on the drill pad.	Hydraulic fluid	About 1 gallon	Impacted soil was removed and containerized at the drill pad. After the drill rig is moved off the location, an inspection was conducted and determined that no additional cleanup is needed. The drill rig and equipment were decontaminated at the Transwestern Bech. Wastewater generated was sampled to determine disposal options.	Additional inspections will be conducted on the hydraulic lines of the breakout table jaws during rough drilling condition. Ensure spare lines and parts are available for replacement.
6/15/25	MW-100D	A release of drilling water and mud from mud tub occurred as the drill crew pumped out water from the mud tub with a trash pump. While the trash pump was inside a containment, the hose connections were not, resulting in release to ground.	Drilling water and mud	About ½ gallon	About 1.5 gallons of the impacted soil was removed and containerized in a 5-gallon bucket. The trash pump was placed on secondary containment big enough for hose connections to be located within secondary containment.	Reminders communicated to staff during the daily tailboard safety meetings to make necessary changes to secondary containments when non-routine tasks are being performed.
5/31/25	IM-3 Access Road/Entrance to IRL-4 Work Area	A release of diesel from dump truck(s)	Diesel fuel	About 2 quarts	Impacted soil/rock was removed and place into a 55-gallon drum at the MW-20 Bench. Release is due to thermal expansion of diesel in the fuel tank of dump truck(s) hauling excavated soil from IRL-4 to the soil processing yard.	Fuel construction equipment including dump truck(s) to about 75% capacity to allow for thermal expansion.

Date Release Identified ^[a]	Release Location	Description of Release	Material Released Outside of Containment	Approximate Volume of Material Released	Cleanup Action	Corrective Action To Prevent Re-Occurrence
5/9/25	IRL-1 (within Staging Area 6)	A release of freshwater	Freshwater	5-10 gallons	Impacted soil/rock was removed and placed into 5-gallon buckets. The release was due to a mud tub seal break while conducting cleanout runs after the 10-inch temporary conductor casing was advanced. Soil built up inside the 10-inch casing caused the vibration that broke the mud tub seal.	Remove soil build up inside casing. Procure a new mud tub to replace the older one to help create a better mud tub seal.
4/16/25	IRL-3	A release of hydraulic oil from the drill rig to ground	Hydraulic oil mixed with lube oil	About 0.25 gallons (most fell into secondary containment)	Impacted soil and rock was removed and placed into a bucket at the MW-20 Bench. Release was due to a seal failing. The drill rig was removed from site for repair.	Increase routine inspections in areas of hard drilling as this increases vibrations on drilling equipment.
2/12/25	MW-20 Bench	A release of hydraulic oil from a rental telehandler to ground.	Hydraulic oil	About 0.1 gallon	The rental telehandler was inspected upon delivery and used for two days prior to the release. A mechanic inspected the equipment on 2/13/25 and determined that repair was needed. The equipment was removed from the site on 2/18/25. Approximately 1.5 gallons of impacted soil and rock was removed and placed into a bucket. The bucket is stored at the MW-20 Bench.	If equipment is to be driven for a longer period of time at a higher RPM than the normal running speed (i.e. if it is being driven down the road to another work site), a secondary inspection will be conducted upon arrival to the work area in addition to the morning inspection. The Heavy Equipment Operation JSA has been marked up to document this change.
1/11/25	IRZ-37	A release of approximately 0.5 gallon of well rehabilitation acid solution was released from a transfer hose to ground.	Well rehabilitation solution (a mixture of well rehab acids [Nuwell 210 and Nuwell 310], and freshwater	About 0.5 gallon	Approximately 3 gallons of impacted soil were removed and placed into a bucket. The bucket was brought to the MW-20 Bench. A sample of the impacted soil was collected by Compliance personnel on 1/14/25 for analysis. Analytical results indicated that the impacted soil is non-hazardous.	SOP was updated to clarify process disconnecting any hose sections and ensuring the plastic liner on the ground is long enough to fully walk out the lengths of hoses used to perform work.

Note:

^[a] For brevity and readability, releases prior to 2025 are not listed in this report. For a complete list of those releases, please Table 2-5 of the February 2025 Monthly Progress Report. The monthly progress reports can be accessed via the [Project website](#).

Figures




LEGEND

- Existing Access Route continue to be used for remedial activities
- Existing Route to be used and maintained for access to remedial activities
- Roads to be improved or constructed for groundwater remedy
- Staging Areas for Remediation Project
- Soil Processing Yard (Area #5) and Construction Headquarter (Area #4) for Remediation Project

Notes:

1. Area #3 was not be used as the Construction Headquarter (CHQ). The CHQ was moved to Area #4.
2. Area #9 is the primary truck inspection area. Areas #4, 5, 18, and 25 might also be used depending on the specific construction activity.
3. Decontamination pads will be located in Area #4 (Construction Headquarters), Area #21 (Topock Compressor Station), and Area #23 (Transwestern Bench).
4. Areas #15, 16, 17, 19, and 20 will not be used as staging areas. Areas #16, 17, and 19 may be part of the primary work zones for remedy infrastructure along the access road.
5. Area #20 may be part of the primary work zone for installation of future provisional well IRL-6 (if determined to be needed in the future) and associated piping/concrete/vault.
6. Public roadways outside of the EIR project area and the APE can also be used for remedy implementation.



UPDATED 03/10/2025
FIGURE 2-1
CONSTRUCTION SITE PLAN
AND ACCESS ROUTES
 GROUNDWATER REMEDY PHASE 1
 CONSTRUCTION
 PG&E TOPOCK COMPRESSOR STATION
 NEEDLES, CALIFORNIA



Legend
 ◆ Phase 2b Well

Figure 2-2
Phase 2b Well Locations
 PG&E Topock Compressor Station,
 Needles, California

Attachments

The following attachments did not have any updates, and are not included in this monthly report:

D. Perimeter Air Sampling Analytical Results

Attachment A

Photographs



Photo showing drill rig setup at IRL-01.



Photo showing drill rig setup at MW-109 (former MW-Q).



Photo showing Jack and Bore entrance pit work area.



Photo showing a shoring box being placed in the entrance pit.



Photo showing the 12-inch water line in the HDD bore pit.



Photo showing a vac truck offloading IRL-01 drilling wastewater into a roll off bin.

Attachment B
Available Vertical Aquifer Profile Sample
Results from Well Drilling, and Well
Testing Activities

PG&E Topock Sample Results Summary Between 2/01/2026 and 03/03/2026
 Date/Time of Table Download: March 3, 2026; 1000

Location ID	Sample ID	Sample Date	Sample Type	Validated	Arsenic, dissolved (µg/L)	Chromium, Hexavalent (µg/L)	Chromium, total dissolved (µg/L)	Total dissolved solids (mg/L)
	MW-110-VAP-126-131	1/24/2026	N	N	0.62	53	55	1100
	DUP-08-20260124 (MW-110-VAP-126-131)	1/24/2026	N	N	0.53	53	54	1100
	MW-110-VAP-167-172	1/26/2026	N	N	ND (0.1)	ND (0.2)	ND (1.0)	4300
	MW-110-VAP-207-212	1/26/2026	N	N	ND (0.1)	ND (1.0)	ND (1.0)	4,800
	MW-110-VAP-247-252	1/27/2026	N	N	ND (0.1)	ND (0.2)	ND (1.0)	3,400
	MW-110-VAP-287-292	1/29/2026	N	N	ND (0.1)	ND (1.0)	ND (1.0)	6,700

Acronyms and Abbreviations:

- = not applicable or not available
- µg/L = micrograms per liter
- µS/cm - microsiemens per centimeter
- 0/00 = parts per thousand
- CaCO₃ = calcium carbonate
- CFU/mL = colony forming unit per milliliter
- DEGC = degrees celsius
- FD = field duplicate
- ID = identification
- J = estimated value
- mg/L = milligram per liter
- N = Normal
- ND = not detected (at laboratory limit shown)
- PG&E = Pacific Gas & Electric Corporation

Attachment C
Soil Sampling Locations and
Available Soil Analytical Results

Approximate Location of Baseline Soil Sample - Pipeline I2

PG&E Phase 2b Groundwater Remedy Construction

Legend

Sample Location
GRBS-PLI2-BOT
(January 2026)

S Cal Gas Pipe Line Rd

National Trails Hwy

Google Earth



600 ft

Attachment E
Noise Monitoring Results
(SEIR NOISE-2 and NOISE-3 Requirement)

Attachment E. Noise Monitoring Results

In conformance with the Supplemental Environmental Impact Report (SEIR) Mitigation Measure NOISE-2, noise monitoring has been conducted with ANSI S1.4 Type 1, precision sound level meters when construction activities are within the specified distance (e.g., 1,850 feet from sensitive receptors in California) at approved monitoring locations previously determined in coordination with the Tribes and landowners/managers.

The goal of the noise monitoring is to identify if noise levels from project construction activities exceed applicable standards of the San Bernardino and Mohave County codes. Exceedance of standards would require coordination with the Tribes and landowners/managers to evaluate the potential constraints and locations for temporary engineered acoustical barriers. Consistent with the request of the Tribes, monitoring equipment is not left at the approved monitoring locations; rather, it is mounted on a tripod for attended representative measurements and removed when the monitoring event is complete.

When a new construction activity is conducted or a previously monitored construction activity is conducted closer to a noise-sensitive area, monitoring is conducted at more frequent intervals to evaluate the potential need for an acoustical barrier. As the activities continue in the same location and multiple attended measurements indicate that the applicable standard has not been exceeded by the construction activity, periodic attending monitoring events are conducted to confirm continued compliance.

The attended monitoring events document the A-weighted equivalent continuous sound level (L_{eq}) at periodic intervals (e.g., 5, 10, 15, 20, 30, 40, 50 and 60 minutes). The trend of the data at these intervals is evaluated in the field to assess the stability in the sound level to determine the duration of the monitoring event. To date, when the interval data are relatively stable or clearly below the standard, the attended monitoring event is typically be 10 minutes in duration. As the applicable standards are expressed in terms of the 24-hour average day-night sound level (L_{dn}) which is based on the L_{eq} metric, the measured L_{eq} is compared to the applicable L_{dn} standard for mobile noise sources (i.e., 60 A-weighted decibels [dBA] for Park Moabi, 65 dBA at all other locations). This results in a reasonable and conservative assessment given construction activities are not emitting noise continuously over a 24-hour period, nor are they occurring frequently during the nighttime hours (10 p.m. to 7 a.m.).

In February 2026, the following monitoring events were conducted:

- Ten events at the pre-approved location west of the mobile home park at Moabi Regional Park. Construction activities closest to this monitoring location include soil management activities at the SPY and Construction Headquarters (CHQ), as well as traffic on NTH. The sound level typically varied between 47 and 71 dBA, with an average of 55 dBA and a median of 51 dBA. The highest sound level of 71 dBA was noted when wind gusts occurred at the monitoring location causing a spike in noise level.
- Nine events at the pre-approved location near and at the same elevation as Maze C. Construction activities closest to this monitoring location are associated with well drilling in the upland and well support activities at Staging Area 6, as well as drilling at IRL-01. The sound level typically varied between 45 and 67 dBA, with an average and median of 54 dBA.
- One event at the pre-approved location on MW-24 Bench. Construction activities closest to this monitoring location are associated with hydrostatic testing at Pipeline I2 in Bat Cave Wash. The sound level typically varied between 53 and 54 dBA, with an average and median of 54.
- Four events at the residential area south of I-40. Construction activities closest to this monitoring location are excavation of the entrance bore pit. The sound level typically varied between 63 and 73 dBA, with an average and median of 68-69 dBA. Sound curtains were installed to break the line of sight between the excavator and the closest residence to the work area.

Attachment F Six-Week Look-Ahead Schedule

Six-Week Look-Ahead Schedule
 PG&E Topock Compressor Station Remedial Activities

Activity	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Primary Planned Activities	3/1/2026	3/2/2026	3/3/2026	3/4/2026	3/5/2026	3/6/2026	3/7/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	No Work	No Work	^A IRL-03 Drilling, MW-Q/108 Drilling, FW-01 Development Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading/Pad Excavation	^A IRL-03 Drilling, MW-Q/108 Drilling, MW-GG/109 Development Mobilization and Site Setup, Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading/Pad Excavation	^A IRL-03 Drilling, MW-Q/108 Drilling, MW-GG/109 Development, Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading/Pad Excavation	^A IRL-03 Drilling, MW-GG/109 Development Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading	^A IRL-03 Drilling, MW-GG/109 Development Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	^A Irrigation OMM	No Work	Irrigation O&M/Watering	No Work	No Work
Primary Planned Activities	3/8/2026	3/9/2026	3/10/2026	3/11/2026	3/12/2026	3/13/2026	3/14/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	Monthly Sampling	Monthly Sampling	Monthly Sampling	Monthly Sampling	Monthly Sampling	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	^A IRL-03 Drilling, MW-FF/110 Development Mobilization and Site Setup, Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading	^A IRL-03 Drilling, MW-FF/110 Development Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading, FW-01 Drill Site Removal	^A IRL-03 Drilling, MW-FF/110 Development Pipeline B I-40 Jack and Bore, HNWR-1A Site Grading, FW-01 Drill Site Removal	^A IRL-03 Drilling, MW-Q/108 Development Mobilization and Site Setup, Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal	^A IRL-03 Drilling, MW-Q/108 Development Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal	No Work	No Work
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	Irrigation Watering	No Work	Irrigation O&M/Watering	No Work	No Work
Primary Planned Activities	3/15/2026	3/16/2026	3/17/2026	3/18/2026	3/19/2026	3/20/2026	3/21/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	No Work	No Work	^A IRL-03 Drilling, MW-Q/108 Development Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal	^A IRL-03 Drilling, MW-Q/108 Development Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal	^A IRL-03 Drilling, MW-Q/108 Development Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal	^A IRL-03 Drilling, IRL-01 Development Mobilization Site Setup Pipeline B I-40 Jack and Bore, FW-01 Drill Site	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, FW-01 Drill Site Removal
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	Irrigation Watering	No Work	Irrigation O&M/Watering	No Work	No Work
Primary Planned Activities	3/22/2026	3/23/2026	3/24/2026	3/25/2026	3/26/2026	3/27/2026	3/28/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, FW-01 Drilling Site Removal	^A IRL-03 Drilling, IRL-01 Development Pipeline A Pre-Work Field Review, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, FW-01 Drilling Site Removal, Initial Pipeline A Installation	No Work	No Work	No Work	No Work
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	Irrigation Watering	No Work	Irrigation O&M/Watering	No Work	No Work
Primary Planned Activities	3/29/2026	3/30/2026	3/31/2026	4/1/2026	4/2/2026	4/3/2026	4/4/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, HNWR-1A Concrete Pad, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, HNWR-1A Concrete Pad, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development, Pipeline B I-40 Jack and Bore, HNWR-1A Concrete Pad, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, HNWR-1A Concrete Pad, Initial Pipeline A Installation	No Work	No Work
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	Irrigation Watering, Monitoring, Weeding	^A Soil Sampling Monitoring, Weeding	Irrigation O&M/Watering Monitoring, Weeding	No Work	No Work
Primary Planned Activities	4/5/2026	4/6/2026	4/7/2026	4/8/2026	4/9/2026	4/10/2026	4/11/2026
Start Time (PST)	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM	6:00 AM
Site Wide Groundwater Sampling G3*, F3*, E4*, F4*, G4*, D5*, E5*, F5*, G5*, D6*, E6*, F6*, & G6*	No Work	No Work	No Work	No Work	No Work	No Work	No Work
Site Wide Construction E4*, F4*, G5*, E5*, F5*	No Work	No Work	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation	^A IRL-03 Drilling, IRL-01 Development Pipeline B I-40 Jack and Bore, Initial Pipeline A Installation
Site Wide Revegetation F5*, F6*, D5*, G5*	No Work	No Work	Irrigation Watering	No Work	Irrigation O&M/Watering	No Work	No Work
	Note: The Pre-work Field Review was formerly known as the Last Look.						



Figure showing a grid superimposed on the Topock site map. Each grid position is denoted by a letter followed by a number.

Attachment G
Groundwater Monitoring Data (DTSC
Condition of Approval xi)

(Groundwater Data Presented in Separate PDF)